

SITE	LOCATION	RESEARCH INSTALLATIONS (FOR)	DESCRIPTION
B-3	NUCLEAR ROCKET DYNAMICS AND CONTROLS FACILITY	<p style="text-align: center;">NERVA OT1016 (H. M. Henneberry)</p>	<p>On March 31, the planned "B-3" test program on the Mark IX turbopump was cancelled. On April 13, the decision was made to move the "B-1" Block II test program to "B-3". At "B-3" Facility a turbopump test program will be run on an alternating schedule with the systems tests. The research hardware will consist of an Aero-Jet Mark III, Mod 4 turbopump, a KIWI BIB reactor with dummy fuel cells, and several servo-control systems.</p> <p>Tasks for the next five months will include transfer of equipment from "B-1" to "B-3", upgrading of "B-3" Facility instrumentation, modification to the "B-1" steam system, and revisions to the "B-3" Facility piping and electrical system. Checkout runs with LN<sub>2</sub> are scheduled for October.</p>

SECTION II  
 PLUM BROOK ROCKET SYSTEMS DIVISION  
 TEST OPERATIONS REPORT  
 FOR THE MONTH OF  
 MAY 1965

SITE	LOCATION	RESEARCH INSTALLATION	& DESCRIPTION
B-3	NUCLEAR ROCKET DYNAMICS AND CONTROLS FAC.	<p style="text-align: center;"><u>NERVA</u>            OT1016            (H.M. Henneberry)</p> <p>The new steam regulating system was checked out during the week of May 17. The new reactor nozzle arrived at Plum Brook on May 21 and is currently being mounted. Transfer of the systems test equipment from "B-1" to "B-3" is nearly complete.</p> <p>Work is continuing on reactor carriage modifications, fabrication of the 54-inch nozzle adapter section, installation of servo-control valves, and hookup of new instrumentation equipment. The preliminary design of piping modifications for "B-3" systems tests has been completed. Liquid nitrogen checkout runs are scheduled for October.</p>	<p>NERVA engine propellant feed system tests.</p>

June 1965

SITE	SITE NAME RESEARCH INSTALLATION & DESCRIPTION
B-3	<p data-bbox="272 298 487 389">NUCLEAR ROCKET DYNAMICS AND CONTROLS FAC.</p> <p data-bbox="472 395 724 485"><u>NERVA</u> <u>OT1016</u> (H.M. Henneberry)</p> <p data-bbox="813 395 1239 455">NERVA engine propellant feed system tests.</p> <p data-bbox="469 516 1341 606">The 54" adapter section and no-flow diffuser have been installed. Modification of the reactor carriage was com- pleted. The reactor will be installed in "B-3" by July 2.</p> <p data-bbox="469 641 1328 758">The new thermocouple wires and instrumentation cabinets have been received and are being installed. Additional monitor instrumentation is being installed in the control room.</p> <p data-bbox="469 794 1271 854">Three of the Annin "Y" pattern servo-valves have been installed and are ready for checkout.</p> <p data-bbox="469 889 1271 979">Delivery of the Mark III, Mod. 4, turbo-pump is still scheduled for August 1, and checkout runs with liquid nitrogen are scheduled for October.</p>

SITE	SITE NAME RESEARCH INSTALLATION & DESCRIPTION
B-3	<p data-bbox="212 293 440 385">NUCLEAR ROCKET DYNAMICS AND CONTROLS FAC.</p> <p data-bbox="418 391 703 485"><u>NERVA</u> OT 1016 (H. M. Henneberry)</p> <p data-bbox="797 391 1247 453">NERVA engine propellant feed system tests.</p> <p data-bbox="418 519 1308 676">The installation of the reactor and carriage has been completed. The piping to the nozzle is presently being installed. Pre-fabricated sections of the nozzle access platform have been delivered and are ready for installation.</p> <p data-bbox="418 710 1308 836">A preliminary flow test was made on the altitude exhaust purge system with satisfactory results. Further testing will be performed when the steam system is returned to operation in August.</p> <p data-bbox="418 870 1227 995">Installation of the new instrumentation cabinets is complete, and the new thermocouple wires have been pulled. Purchase Request for the addition to the forward instrument room still has to be processed.</p> <p data-bbox="418 1029 1320 1155">Because the delivery of the Mark III, Modification 4 Turbopump has been extended to the latter part of August, Liquid Nitrogen checkout runs cannot be started until November.</p>

SITE	SITE NAME	RESEARCH INSTALLATION	&	DESCRIPTION
B-3	NUCLEAR ROCKET DYNAMICS AND CONTROLS FAC.	<u>NERVA</u> OT 1016 (H. M. Henneberry)		NERVA engine propellant feed system tests.
The following work was accomplished during August:				
<ol style="list-style-type: none"> <li>(1) The nozzle access platform installation was completed.</li> <li>(2) Temporary installation of some of the reactor piping was completed so that the guides and supports could be fabricated.</li> <li>(3) Some of the movie and TV camera supports were designed, fabricated and installed.</li> <li>(4) The signal conditioning equipment installation and checkout was 80% completed.</li> <li>(5) A checkout of the exhaust purge system with the steam ejectors was completed on August 26. The O<sub>2</sub> concentration in the 54" duct was reduced to 0.5%.</li> <li>(6) An initial checkout of the servo valves was completed.</li> </ol>				
Significant event schedules are:				
<ol style="list-style-type: none"> <li>(1) Installation of data transducers is scheduled to start September 1.</li> <li>(2) The bid opening for the forward instrument room addition has been re-scheduled to September 10.</li> </ol>				
The following problems were encountered:				
<ol style="list-style-type: none"> <li>(1) On the August 26 test the steam pressure control system failed to regulate. There seems to be some problem with contamination of hydraulic fluid and resulting interference with servomotor operation. This problem is currently being investigated.</li> </ol>				

SITE	SITE NAME	RESEARCH INSTALLATION	&	DESCRIPTION
B-3	NUCLEAR ROCKET DYNAMICS AND CONTROLS FAC.			<p>(2) The actuator on the four-inch servo vent valve developed a large internal leak. After a brief period of satisfactory operation a second actuator developed the same problem. The manufacturer has been contacted. The other actuators on the smaller Annin servo valves have operated satisfactorily to date.</p> <p>(3) Leaks developed between the nozzle and Mylar seal adapter ring. Apparently they are located where "Devcon" has been used to seal instrumentation tube penetrations. These penetrations will be resealed.</p> <p>The pacing item for Research Operations is the delivery of the Mark III, Modification 4 turbopump from Aerojet which has slipped to the latter part of September. However, an on schedule (September 15) delivery of research piping may still allow checkout runs with liquid nitrogen the first part of November. These checkout runs could be delayed if difficulties are encountered in sealing the nozzle leaks.</p>

SITE	SITE NAME RESEARCH INSTALLATION & DESCRIPTION
B-3	<p data-bbox="219 255 446 357">NUCLEAR ROCKET DYNAMICS AND CONTROLS FAC.</p> <p data-bbox="430 357 706 459"> <u>NERVA</u>            OT 1016            (H. M. Henneberry)         </p> <p data-bbox="755 357 1201 419">NERVA engine propellant feed system tests.</p> <p data-bbox="422 480 1266 868">           The installation of the pressure transducers, movie camera and TV camera on the reactor-nozzle assembly constituted the major mechanical effort this month. This work is scheduled for completion the week of October 4. The leak between the nozzle and the mylar seal adapter ring was effectively sealed using Devcon F-2. However, another problem has been encountered on the nozzle. The nine carbon steel AN fittings which are welded to the nozzle inlet manifold for use as pressure taps must be ground off and replaced with stainless steel fittings. This repair will be done with the nozzle in place.         </p> <p data-bbox="422 889 1291 1113">           The actuator manufacturer (Boonshaft and Fuchs) maintains that the internal leakage in the servo-valve actuators was caused by the adverse tolerance build-up and has agreed to repair any units found to be defective. Meanwhile frequency response tests have started on the two-inch tank pressurization servo and the four-inch pump load servo.         </p> <p data-bbox="422 1134 1339 1400">           All but twenty-four channels of the signal conditioning equipment have been installed and checked out. The remaining twenty-four channels will be completed when equipment is delivered. Installation of the SEL subsystem has begun. Hook-up and checkout of transducers will start October 4. The contract for the addition to the forward instrument room will be awarded on October 1. The contract has a completion time of 75 days.         </p> <p data-bbox="422 1410 1307 1543">           The problems which were encountered in the steam pressure control system were traced to calibration discrepancies which have been corrected. Checkout operation will be resumed the first week in October.         </p> <p data-bbox="422 1573 1307 1727">           Delivery of the turbo-pump and most of its associated piping is scheduled for the week of October 4. Delivery of the liquid hydrogen level probe has slipped to October 11. The first liquid hydrogen run is still scheduled for mid-November.         </p>

SITE	SITE NAME RESEARCH INSTALLATION & DESCRIPTION
B-3	<p data-bbox="203 314 430 414">NUCLEAR ROCKET DYNAMICS AND CONTROLS FAC.</p> <p data-bbox="414 414 682 510"><u>NERVA</u> OT 1016 (H.M. Henneberry)</p> <p data-bbox="738 414 1193 478">NERVA engine propellant feed system tests.</p> <p data-bbox="406 542 1339 798">The Aerojet Mark III Turbopump was delivered the week of October 4, All of the valves and piping for the propellant flow system have been received. The turbopump has been installed and is being instrumented. The installation of the propellant piping is scheduled to be completed by November 6. The liquid hydrogen liquid level probe has been installed and the liquid hydrogen run tank is presently being pressure checked and inerted.</p> <p data-bbox="406 829 1299 1032">The repaired Boonshaft and Fuchs actuator for the tank vent servo valve is scheduled to be delivered to Plum Brook by November 1. However, the identical actuator on the pump load servo developed the same internal leakage and has been shipped to the manufacturer for repairs. Boonshaft has promised return delivery of this unit by</p>

22 October 1965

SITE	SITE NAME	RESEARCH INSTALLATION	&	DESCRIPTION
B-3	NUCLEAR ROCKET DYNAMICS AND CONTROLS FAC.	<u>NERVA</u> OT1016 (H.M. Henneberry)		NERVA engine propellant feed system tests.
<p>The first liquid nitrogen checkout run was made on November 17. Major parameters were as follows:</p>				
<ul style="list-style-type: none"> <li>a. Tank pressure of 5 psig.</li> <li>b. Maximum liquid nitrogen flow rate of 34 pps.</li> <li>c. Turbopump rpm of zero (as predicted).</li> <li>d. Duration of flow through the reactor of 59 sec.</li> </ul>				
<p>Automatic shutdown was initiated manually when the liquid interface had reached the desired position in the test configuration.</p>				
<p>Major problems encountered were as follows:</p>				
<ul style="list-style-type: none"> <li>a. Noise on instrumentation channels.</li> <li>b. Liquid level probe failed after the run.</li> <li>c. Ignition flares on the burn-off were extinguished by the flow of purge gas.</li> <li>d. The tank shut-off valve failed to close during the shutdown sequence (apparently frozen).</li> </ul>				

SITE	SITE NAME RESEARCH INSTALLATION & DESCRIPTION
B-3	<p data-bbox="337 282 846 343">NUCLEAR ROCKET DYNAMICS AND CONTROLS FACILITY (Continued)</p> <p data-bbox="537 369 1409 404">Two types of errors showed up in the digital data tapes.</p> <p data-bbox="537 435 711 466">These were:</p> <ol data-bbox="537 492 1409 748" style="list-style-type: none"> <li data-bbox="537 492 1409 584">1. Random data word dropouts as evidenced by an error in the sync address of the next consecutive record following the dropout.</li> <li data-bbox="537 615 1409 748">2. Two separate bursts, of approximately 2 seconds duration, of lateral, longitudinal and record length errors occurred during the data run. This happened without any other type of system error.</li> </ol> <p data-bbox="537 778 1409 901">These two types of errors caused the automatic data retrieval program to halt upon recognizing the error conditions. No automatic or manual means was available for bypassing errors in the retrieval process.</p> <p data-bbox="537 932 1442 1218">The retrieval program has been provided with the capability of manual intervention in the event of error indications. No automatic bypass or error data is planned because of the difficulty of defining accurately the reason for the error indication. With the manual intervention capability, the programmer can decide what remedy to take upon defining the reason for the error indication. Therefore, given the same error indication, the capability now exists to retrieve the usable data.</p> <p data-bbox="537 1248 1409 1606">The data acquisition group found that the first type of error, data word dropouts, was caused by random extra erroneous sync pulses being detected at the Central Recording System in data being received from the "B-3" Facility Subsystem. This was traced to the Facility Subsystem and cured by a design modification to the output data modulator input timing. The second type of error was the result of a bad section of magnetic tape. The tape appeared to have been folded over from the one edge. The tape handlers are being checked to see what may have caused this condition.</p> <p data-bbox="537 1637 1409 1729">NOTE: Liquid Nitrogen Run No. 2 is scheduled for December 1, and Liquid Hydrogen Run No. 1 is scheduled for December 15.</p>

SECTION II  
 PLUM BROOK ROCKET SYSTEMS DIVISION  
 TEST OPERATIONS REPORT  
 FOR THE MONTH OF  
 DECEMBER 1965

SITE	SITE NAME	RESEARCH INSTALLATION	&	DESCRIPTION
B-3	NUCLEAR ROCKET DYNAMICS AND CONTROLS FAC.	<p style="text-align: center;"><u>NERVA</u>            OT1016 (L. V. Humble)</p> <p>On December 7, Liquid Nitrogen Run No. 2 was made. The major parameters were as follows:</p> <p>(a) Tank pressure of 5 psig.</p> <p>(b) Maximum liquid nitrogen flow rate of 30 pps.</p> <p style="text-align: center;">(Continued on Page 26)</p>		<p>NERVA engine propellant feed system tests.</p>

SITE	SITE NAME	RESEARCH INSTALLATION	&	DESCRIPTION
B-3	NUCLEAR ROCKET DYNAMICS AND CONTROLS FAC. (Continued)	<p>(c) Turbopump r.p.m. of zero.</p> <p>(d) 65 second flow duration through the reactor.</p> <p>Automatic shutdown was initiated manually when the liquid interface reached the desired position in the test configuration.</p> <p>Major problems encountered were as follows:</p> <p>(a) Central recording SEL Unit No. 2 did not operate properly. The run was recorded on SEL Unit No. 1.</p> <p>(b) A bellows restraining mechanism failed, allowing the bellows to distort. In order to complete the run, the bellows was replaced with tubing.</p> <p>On December 21, Liquid Hydrogen Run No. 1 was made. The major parameters were as follows:</p> <p>(a) Tank pressure of 20 psig.</p> <p>(b) Maximum liquid hydrogen flow rate of 13 pps.</p> <p>(c) Turbopump r.p.m. of zero.</p> <p>(d) 70 second flow duration through the reactor.</p> <p>Automatic shutdown was initiated manually when the liquid interface reached the desired position in the test configuration. The only major problem encountered was in the central recording SEL system at "H" Building. The analog and digital indications of noise level did not agree. It was decided that the digital indication was correct. The system functioned properly in every other respect.</p> <p>System chilldown tests with liquid hydrogen are scheduled for January 12 and 26.</p>		

SITE	SITE NAME RESEARCH INSTALLATION & DESCRIPTION
B-3	<p data-bbox="252 314 479 410">NUCLEAR ROCKET DYNAMICS AND CONTROLS FAC.</p> <p data-bbox="495 414 1334 478" style="text-align: center;"> <u>NERVA</u>                      OT1016(L.V.Humble)      NERVA engine propellant feed system tests.                 </p> <p data-bbox="495 512 1367 710">                     The second liquid hydrogen run which was scheduled for January 13, could not be made since the data from the first liquid hydrogen run (December 21, 1965) was not reduced until January 26. This data was needed before Run No. 2 could be made in order to check the program and data acquisition systems.                 </p> <p data-bbox="495 749 1136 783">                     The long delay was reportedly caused by:                 </p> <ol data-bbox="502 819 1351 970" style="list-style-type: none"> <li>(1) A Lewis-Cleveland computer breakdown.</li> <li>(2) "B-3" was the first facility to use 400 channels with variable multiplexing.</li> </ol> <p data-bbox="495 1017 1331 1087">                     While the facility was in a standby condition, the following tasks were either accomplished or started:                 </p> <ol data-bbox="502 1123 1381 1768" style="list-style-type: none"> <li>(1) The re-heat system was cold flow tested with liquid nitrogen.</li> <li>(2) Installation of new tank shutoff valve.</li> <li>(3) Installation and checkout of mass flow meter.</li> <li>(4) Installation and checkout of Fastex movie cameras.</li> <li>(5) Installation of piping for turbopump test program.</li> <li>(6) Checkout of turbine power control (scram) valve.</li> <li>(7) Miscellaneous alterations to the instrumentation system.</li> <li>(8) Installation of new ignition system for boilers.</li> <li>(9) Checkout of steam pressure control system.</li> <li>(10) Repair of mylar seal between nozzle and exhaust duct.</li> </ol> <p data-bbox="495 1793 1384 1853">                     The above tasks are in addition to normal system checks and maintenance tasks.                 </p> <p data-bbox="495 1874 1290 1934">                     NOTE: Liquid Hydrogen Runs 2 and 3 are currently scheduled for February 3 and 16.                 </p>

SITE	SITE NAME	RESEARCH INSTALLATION	DESCRIPTION															
B-3	NUCLEAR ROCKET DYNAMICS AND CONTROL FAC.	<p><u>NERVA</u> OT1016(L.V.Humble)</p>	<p>NERVA engine propellant feed system tests.</p> <p>On February 3 and February 25, liquid hydrogen runs No. 2 and No. 3 were completed. Run No. 2 was a "wet" or pre-chilled pump test similar to Run No. 1, while Run No. 3 was a "dry" or unchilled pump test. Both tests were terminated in a normal manual mode when the system had reached the desired end conditions. The major parameters of the two tests were as follows:</p> <table border="0" style="margin-left: auto; margin-right: auto;"> <thead> <tr> <th></th> <th style="text-align: center;"><u>Run No. 2</u></th> <th style="text-align: center;"><u>Run No. 3</u></th> </tr> </thead> <tbody> <tr> <td>(a) Liquid hydrogen tank pressure</td> <td style="text-align: center;">10 psig</td> <td style="text-align: center;">20 psig</td> </tr> <tr> <td>(b) Maximum liquid hydrogen flow</td> <td style="text-align: center;">4 pps</td> <td style="text-align: center;">12 pps</td> </tr> <tr> <td>(c) Turbopump rpm</td> <td style="text-align: center;">0</td> <td style="text-align: center;">0</td> </tr> <tr> <td>(d) Duration of flow</td> <td style="text-align: center;">111 sec</td> <td style="text-align: center;">95 sec</td> </tr> </tbody> </table> <p>A summary of significant problem areas and comments concerning each test follows:</p> <p><u>Run No. 2</u></p> <p>(a) The liquid hydrogen mass flow meter did not function properly and no useful data was obtained from this device.</p> <p>(b) The Fastax movie cameras were not used because they introduced noise on some of the instrumentation channels.</p> <p>(c) Eight Rosemount temperature probes "opened" early in the test; therefore, no data was recorded from these probes.</p> <p><u>Run No. 3</u></p> <p>(a) Considerable effort had been expended to fix the liquid hydrogen mass flow meter since Run No. 2; however, several hours of work were required on the</p>		<u>Run No. 2</u>	<u>Run No. 3</u>	(a) Liquid hydrogen tank pressure	10 psig	20 psig	(b) Maximum liquid hydrogen flow	4 pps	12 pps	(c) Turbopump rpm	0	0	(d) Duration of flow	111 sec	95 sec
	<u>Run No. 2</u>	<u>Run No. 3</u>																
(a) Liquid hydrogen tank pressure	10 psig	20 psig																
(b) Maximum liquid hydrogen flow	4 pps	12 pps																
(c) Turbopump rpm	0	0																
(d) Duration of flow	111 sec	95 sec																

SITE	SITE NAME RESEARCH INSTALLATION & DESCRIPTION
B-3	<p data-bbox="327 292 555 389">NUCLEAR ROCKET DYNAMICS AND CONTROL FAC.</p> <p data-bbox="535 430 802 462"><u>NERVA</u> (Continued)</p> <p data-bbox="616 499 1433 565">run day to provide an acceptable signal. During the run, the device appeared to be working.</p> <p data-bbox="541 596 1450 758">(b) The Fastax movie cameras were used for the first time in the belief that the problem of noise introduction had been solved. However, during the test, camera function generated sufficient noise to render unreadable pump speed and mass meter signals.</p> <p data-bbox="541 789 1460 951">(c) The continuous liquid hydrogen level readout on the run tank malfunctioned during transfer to the facility. Point sensors and previous operating experience were used to approximate the liquid level in the run tank. No time or data were lost as a result of this problem.</p> <p data-bbox="535 982 1450 1048">The following problems were uncovered after the test, when research personnel started preliminary data evaluation.</p> <p data-bbox="541 1079 1420 1270">(d) Thirty-two pressure transducers on the reactor were electrically calibrated (E.C.'d) 3% high. The problem has been traced to test conductor error in venting the system, thereby resulting in a "zero" when the actual system pressure in the exhaust duct was slightly negative rather than true atmospheric.</p> <p data-bbox="541 1301 1420 1398">(e) FM recorder #401 failed to record and was traced to a loose wire on a relay. Fourteen channels of FM data were lost.</p> <p data-bbox="541 1429 1450 1620">(f) The SEL subsystem did not sample each channel as programmed, but occasionally, in rather random fashion, sampled an incorrect channel. This problem, thought to be system noise at the time of the run, resulted in a scatter of random samples on several channels.</p> <p data-bbox="541 1651 1374 1783">(g) The digital tape was found to have a lengthwise crease along one edge. The tape was played and checked at "H" Building after the run. Creasing may have occurred during rewind.</p> <p data-bbox="535 1815 1404 1881">Most of the data on the digital tape is retrievable but would require a change in the computer program to</p> <p data-bbox="781 1891 1120 1922">(Continued on Page 26)</p>

SITE	SITE NAME	RESEARCH INSTALLATION	& DESCRIPTION
B-3	NUCLEAR ROCKET DYNAMICS AND CONTROL FAC.	<p>NERVA OT1016(L.V.Humble)</p> <p>Two test runs were completed during the month of March. The chilldown test run series was concluded with the completion of Test No. 4 on March 10. This test was a dry pump test similar to Test No. 3. The only exception was a variation in the run tank pressure. The test objective was to determine the system chilldown dynamics for a specific tank pressure. After the test objective had been accomplished, the new reheat system was tried. This system consists of a hot water to gaseous nitrogen heat exchanger where the heated nitrogen gas is used to warm-up the research hardware to ambient temperature; thereby making it possible to make at least two runs on the same run day, thus conserving manpower and money. The reheat system worked successfully on March 10, but a second run was not made because of an operational problem which now has been corrected.</p> <p>On March 30, Test No. 5, the first of a series of three turbopump tests, was completed. These turbopump tests are intended to establish the lower end of the Aerojet Mark III pump performance map. This run was an unpowered (no turbine flow) test to obtain flow calibration data on the pump discharge valves and piping. Approximately 60 unique data conditions were established by automatic programming during the continuous 487-second run. The flow was ramped and stepped from 0 to 100% and back for run tank pressures of 10, 35, and 60 psig. The pump discharge was flashed to the burnoff at a maximum rate of 23.5 lb/sec. All of the test objectives were satisfied.</p>	<p>NERVA engine propellant feed system tests.</p>

April 1966

SITE	SITE NAME RESEARCH INSTALLATION & DESCRIPTION
B-3	<p data-bbox="289 282 511 374">NUCLEAR ROCKET DYNAMICS AND CONTROL FAC.</p> <p data-bbox="511 384 812 445"><u>NERVA</u> XD1016 (L.V.Humble)</p> <p data-bbox="917 384 1372 445">NERVA engine propellant feed system tests.</p> <p data-bbox="511 476 1396 1150">On April 27, Test No. 6, the second of a series of three turbopump tests, was completed. The objective of these tests is to obtain low speed pump performance maps for the Aerojet Mark III turbopump. Turbopump speed lines of 1500, 3000 and 6000 rpm at propellant tank pressures of 35 and 50 psia were obtained during Test No. 6. Pump flow rate was ramped and held through seven steady state conditions at each turbopump speed and tank pressure. Forty-two steady state data conditions were obtained by automatic programming during the continuous 413 second run. The LH<sub>2</sub> being discharged from the pump was flashed to the burnoff at a maximum rate of 28 pps. The GH<sub>2</sub> railcar was used to supply turbine drive gas for this run. The car was charged to 2400 psig and the regulator was operated at pressures of 400 and 600 psig. The turbine drive gas was discharged through the exhaust duct and out the second stage steam ejector at a maximum flow rate of approximately 1 pps. This was the first time the GH<sub>2</sub> railcar had been used with GH<sub>2</sub> and it operated satisfactorily. All of the test objectives were satisfied.</p>

SITE	SITE NAME RESEARCH INSTALLATION & DESCRIPTION
B-3	<p data-bbox="262 292 488 385">NUCLEAR ROCKET DYNAMICS AND CONTROLS FAC.</p> <p data-bbox="469 422 786 484"><u>NERVA</u> XD1016(L. V. Humble)</p> <p data-bbox="868 422 1314 484">NERVA engine propellant feed system tests.</p> <p data-bbox="469 520 1409 1193">On May 19, Test No. 7, the third of a series of three turbopump tests was completed. The objective of this test was to obtain performance maps for the Aerojet Mark III Mod. 4 turbopump at speeds of 6000, 9000 and 11,000 rpm with propellant tank pressures of 35 and 50 psia. Pump flow rate was varied to obtain pump stall at each condition of speed and propellant tank pressure. Tank pressure, turbopump speed, and pump flow rate were varied through use of an automatic programmer. The test was programmed to run for 559 sec. However, 431 sec. into the run, automatic shutdown was manually initiated due to excessive turbopump vibration. The liquid hydrogen being discharged from the pump was flashed to the burn-off at a maximum rate of 35 pps. The gaseous hydrogen used to drive the turbine was discharged through the exhaust duct and out the second-stage steam ejector at a maximum rate of approximately 2 pps. The data indicates that turbopump speed, pressures and flow rates were oscillating at 12 cps and low amplitude during the run. The causes of these oscillations and the excessive turbopump vibration are still under investigation.</p>

June 1966

SITE	SITE NAME	RESEARCH INSTALLATION	&	DESCRIPTION
B-3	NUCLEAR ROCKET DYNAMICS AND CONTROLS FAC.	<u>NERVA</u> XDT016 (L.V. Humble)		NERVA engine propellant feed system tests.  On June 9, an attempt was made to run Test No. 8. This test was to be a re-run of Test No. 7, in which excessive turbopump vibrations and oscillations in speed, flow and pressure were experienced. Modifications were made to the turbine power control valve servoamp and the regulated pressure feeding the control valve was changed. No. 8 test had to be aborted because of malfunctions in the run tank vent servo valve and in a helium purge regulator.  On June 14 Test No. 8 was made. Pump flow rate was varied to obtain pump stall at speeds of 6 000, 9 000 and 11 000 rpm. The tank pressures were 35 and 50 psia. A full duration test was completed. Oscillations were still present but of a lesser degree. The current feeling is that the oscillations are due to an excessive amount of internal leakage in the TPCV actuator which causes deadband in its response. There are no plans to repeat this test in the immediate future but a re-run may be accomplished later in the program. After Test No. 8, the hardware was modified for No. 9 and No. 10 chilldown tests.  On June 30, Tests No. 9 and No. 10 were completed. The objective of Test No. 9 was to obtain the chilldown characteristics of the system starting from a "dry" or unchilled condition, while Test No. 10 was from a "wet" or chilled condition. It took three hours for the re-heat system to bring the reactor and nozzle to ambient conditions. No significant problems were encountered.  Test No. 11, a bootstrap test, is scheduled for July 20. Depending on the results from Test 11, Test 12 may also be run the same day.

SITE	SITE NAME	RESEARCH INSTALLATION	& DESCRIPTION
B-3	NUCLEAR ROCKET DYNAMICS AND CONTROLS FAC.	<p>NERVA XD1016(L.V.Humble)</p>	<p>NERVA engine propellant feed system tests.</p> <p>During the month of July, the research piping and instrumentation were altered for the bootstrap test series. On July 26, the first of nine scheduled bootstrap tests was performed. This was a wet, or chilled, pump test. On the first attempt to run the test, the controls programmer failed to start and the test was aborted. The cause of the malfunction was found and corrected and the steam accumulators were recharged. After re-chilling the AeroJet MARK III pump, the liquid hydrogen tank pressure was ramped to 35 psia and the pump main discharge and turbine power control valves were opened simultaneously. Flow was maintained through the Kiwi "B-1" reactor for 23 seconds and reached a maximum level of 34 pps. Turbopump speed reached a maximum of 9,500 rpm. All of the research objectives were satisfied.</p> <p>The next two bootstrap tests are scheduled for August 24.</p>

August 1966

SITE	SITE NAME RESEARCH INSTALLATION & DESCRIPTION						
8-3	<p data-bbox="256 271 475 363">NUCLEAR ROCKET DYNAMICS AND CONTROLS FAC.</p> <table data-bbox="456 369 1273 435"><tr><td data-bbox="456 369 737 435"><u>NERVA</u> PD1016(L.V.Humble)</td><td data-bbox="829 369 1273 435">NERVA engine propellant feed system tests.</td></tr></table> <p data-bbox="456 466 1349 558">The B-1 Boiler House was shut down for the first three weeks in August for the annual cleaning and State inspection of the boilers.</p> <p data-bbox="456 598 1377 758">On August 25, the second in a series of nine System Bootstrap Start-Up tests was performed. This was a wet, or chilled, pump test in which the turbine power control valve was opened simultaneously with the pump main discharge valve. The primary test parameters were as follows:</p> <table data-bbox="532 793 1203 921"><tr><td data-bbox="532 793 1068 823">Propellant tank pressure - 25 psia</td></tr><tr><td data-bbox="532 823 1141 854">Maximum turbopump r.p.m. - 8,600 r.p.m.</td></tr><tr><td data-bbox="532 854 1203 885">Maximum LH<sub>2</sub> flow rate - 30 pps (approx.)</td></tr><tr><td data-bbox="532 885 1060 915">Duration of LH<sub>2</sub> flow - 21 sec.</td></tr></table> <p data-bbox="456 956 1385 1048">All test results seem to be satisfactory with the exception of a few transducers which were over-ranged during the test.</p> <p data-bbox="456 1085 1365 1273">It had been planned to run a second test on August 25 on a back-to-back basis using the reactor re-heat system. However, the LH<sub>2</sub> mass flow meter was found to be inoperative during the first test. Since the second test was to be a dry pump test in which the data from the mass flow meter is essential, the second test was scrubbed.</p> <p data-bbox="456 1310 1328 1340">The next test is presently scheduled to be run Sept. 14.</p>	<u>NERVA</u> PD1016(L.V.Humble)	NERVA engine propellant feed system tests.	Propellant tank pressure - 25 psia	Maximum turbopump r.p.m. - 8,600 r.p.m.	Maximum LH <sub>2</sub> flow rate - 30 pps (approx.)	Duration of LH <sub>2</sub> flow - 21 sec.
<u>NERVA</u> PD1016(L.V.Humble)	NERVA engine propellant feed system tests.						
Propellant tank pressure - 25 psia							
Maximum turbopump r.p.m. - 8,600 r.p.m.							
Maximum LH <sub>2</sub> flow rate - 30 pps (approx.)							
Duration of LH <sub>2</sub> flow - 21 sec.							

SITE	SITE NAME	RESEARCH INSTALLATION	& DESCRIPTION
B-3	NUCLEAR ROCKET DYNAMICS AND CONTROLS FAC.	<u>NERVA</u> XD1016(L.V.Humble)	NERVA engine propellant feed system tests.  No research tests were scheduled for September. The reasons were:  (1) An evaporation rate test was made on the 200,000 gallon liquid hydrogen storage vessel. The vessel could not be used for approximately two weeks.  (2) Two new steam accumulators for the "B-2" Facility were installed. While they were being installed, the steam injector system could not be operated.  Tests were made on one of the new six-inch regulators for the 5000 psig gaseous hydrogen railcars. The regulator was found to be leak-tight and regulated satisfactorily over a wide range of flow rates.  The next two research tests will be back-to-back runs and are scheduled for October 5.

SITE	SITE NAME	RESEARCH INSTALLATION	&	DESCRIPTION																														
B-3	NUCLEAR ROCKET DYNAMICS AND CONTROLS FAC.	NERVA XD10T6(L.V.Humble)		<p data-bbox="1027 349 1239 414">NERVA engine propellant feed system tests.</p> <p data-bbox="1027 441 1344 564">Four bootstrap tests were performed during October; Tests Nos. 10 and 11 on October 5 and Tests Nos. 12 and 13 on October 12. The primary test parameters are tabulated as follows:</p> <table border="1" data-bbox="451 564 1344 768"> <thead> <tr> <th></th> <th>Test 10</th> <th>Test 11</th> <th>Test 12</th> <th>Test 13</th> </tr> <tr> <th></th> <th>Wet Pump</th> <th>Dry Pump</th> <th>Dry Pump</th> <th>Wet Pump</th> </tr> </thead> <tbody> <tr> <td>LH<sub>2</sub> Tank Press(PSIA)</td> <td>25</td> <td>25</td> <td>35</td> <td>35</td> </tr> <tr> <td>Max Turbopump RPM</td> <td>9000</td> <td>14100</td> <td>8880</td> <td>8400</td> </tr> <tr> <td>Max LH<sub>2</sub> flow (PPS)</td> <td>28</td> <td>16.7</td> <td>35</td> <td>31.5</td> </tr> <tr> <td>Duration LH<sub>2</sub> flow (sec)</td> <td>22.8</td> <td>41.4</td> <td>47</td> <td>22</td> </tr> </tbody> </table> <p data-bbox="1027 782 1354 1069">All controlled parameters followed the planned test profile for this series. During Test No. 11 the turbopump did not bootstrap successfully. The turbopump accelerated but little or no head rise was generated across the pump. During Test No. 12 a different method was used to predict the time delay prior to opening the Turbine Power Control Valve and the turbopump bootstrapped successfully. During Tests Nos 12 and 13 some instrument channels were unusually noisy.</p> <p data-bbox="1027 1083 1354 1334">On October 26, one of the new 6-inch 5000 PSIG gaseous hydrogen railcar regulators was tested. The regulator was found to be leak-tight and regulated satisfactorily over a wide range of flow rates. The addition of considerable accumulator capacity in the dome loading volume was found to have a very favorable effect in eliminating dome pressure variations. As a result, regulated pressure variations are also considerably reduced.</p> <p data-bbox="1027 1344 1336 1375">The next two research tests are scheduled for November 3.</p>		Test 10	Test 11	Test 12	Test 13		Wet Pump	Dry Pump	Dry Pump	Wet Pump	LH <sub>2</sub> Tank Press(PSIA)	25	25	35	35	Max Turbopump RPM	9000	14100	8880	8400	Max LH <sub>2</sub> flow (PPS)	28	16.7	35	31.5	Duration LH <sub>2</sub> flow (sec)	22.8	41.4	47	22
	Test 10	Test 11	Test 12	Test 13																														
	Wet Pump	Dry Pump	Dry Pump	Wet Pump																														
LH <sub>2</sub> Tank Press(PSIA)	25	25	35	35																														
Max Turbopump RPM	9000	14100	8880	8400																														
Max LH <sub>2</sub> flow (PPS)	28	16.7	35	31.5																														
Duration LH <sub>2</sub> flow (sec)	22.8	41.4	47	22																														

SITE	SITE NAME	RESEARCH INSTALLATION	&	DESCRIPTION																														
B-3	NUCLEAR ROCKET DYNAMICS AND CONTROLS FACILITY	NERVA XD1016(L.V. Humble)		NERVA engine propellant feed system tests.  Four bootstrap tests were performed during November: Tests Nos. 14 and 15 on November 9, and Tests Nos. 16 and 17 on November 22. The primary test parameters are tabulated as follows:  <table border="1" data-bbox="801 513 1362 711"> <thead> <tr> <th></th> <th>Test #14</th> <th>Test #15</th> <th>Test #16</th> <th>Test #17</th> </tr> <tr> <th></th> <th>Dry Pump</th> <th>Wet Pump</th> <th>Wet Pump</th> <th>Dry Pump</th> </tr> </thead> <tbody> <tr> <td>LH<sub>2</sub> Tank Pressure (psia)</td> <td>35</td> <td>35</td> <td>35</td> <td>35</td> </tr> <tr> <td>Max Turbopump (RPM)</td> <td>8,100</td> <td>8,600</td> <td>5,500</td> <td>9,600</td> </tr> <tr> <td>Max LH<sub>2</sub> Flow (PPS)</td> <td>34</td> <td>32.5</td> <td>30</td> <td>15</td> </tr> <tr> <td>Duration LH<sub>2</sub> Flow (sec)</td> <td>54</td> <td>15.3</td> <td>31.4</td> <td>32.5</td> </tr> </tbody> </table> <p data-bbox="277 717 1371 782">All controlled parameters followed the planned test profile for this series.</p> <p data-bbox="277 799 1346 956">The turbopump bootstrapped successfully on all tests except #17. This test was an attempt to shorten the required time delay on pump speed for dry pump startup by throttling the pump discharge flow. Both pump speed and head rise were erratic during this test. The final two research tests in this program are scheduled for Dec 14.</p>		Test #14	Test #15	Test #16	Test #17		Dry Pump	Wet Pump	Wet Pump	Dry Pump	LH <sub>2</sub> Tank Pressure (psia)	35	35	35	35	Max Turbopump (RPM)	8,100	8,600	5,500	9,600	Max LH <sub>2</sub> Flow (PPS)	34	32.5	30	15	Duration LH <sub>2</sub> Flow (sec)	54	15.3	31.4	32.5
	Test #14	Test #15	Test #16	Test #17																														
	Dry Pump	Wet Pump	Wet Pump	Dry Pump																														
LH <sub>2</sub> Tank Pressure (psia)	35	35	35	35																														
Max Turbopump (RPM)	8,100	8,600	5,500	9,600																														
Max LH <sub>2</sub> Flow (PPS)	34	32.5	30	15																														
Duration LH <sub>2</sub> Flow (sec)	54	15.3	31.4	32.5																														

SITE	SITE NAME	RESEARCH INSTALLATION	ε	DESCRIPTION															
B-3	NUCLEAR ROCKET DYNAMICS AND CONTROLS FAC.	<u>NERVA</u> XD1016(L.V.Humble)		<p>NERVA engine propellant feed system tests.</p> <p>On December 14, two wet bootstrap tests were performed. The primary test parameters are tabulated as follows:</p> <table border="0" style="margin-left: auto; margin-right: auto;"> <thead> <tr> <th></th> <th style="text-align: center;"><u>Test #18</u></th> <th style="text-align: center;"><u>Test #19</u></th> </tr> </thead> <tbody> <tr> <td>LH<sub>2</sub> Tank Press (psia)</td> <td style="text-align: center;">25</td> <td style="text-align: center;">25</td> </tr> <tr> <td>Max Turbopump Speed (rpm)</td> <td style="text-align: center;">5500</td> <td style="text-align: center;">8650</td> </tr> <tr> <td>Max LH<sub>2</sub> Flow (PPS)</td> <td style="text-align: center;">22</td> <td style="text-align: center;">29</td> </tr> <tr> <td>Duration LH<sub>2</sub> Flow (sec)</td> <td style="text-align: center;">37.9</td> <td style="text-align: center;">28.3</td> </tr> </tbody> </table> <p>All controlled parameters followed the planned test profiles. The turbopump bootstrapped successfully during both tests. These two tests complete the scheduled program.</p> <p>With the completion of the test program, the worth of the reactor reheat system was evaluated. This reheat system shortened the program completion date by approximately three months and saved over \$50,000 worth of propellants. The installed cost of the reheat system was about \$3000. By using the reheat system, six tests were performed as back-to-back, or second, runs. Also, it was possible to complete another test run which would have normally required rescheduling to another test day.</p> <p>A pump cavitation program has been approved for B-3 Stand. Detailed test requirements, task assignments, and schedules have not been published. The month of January will probably be spent removing the existing research hardware and overhauling the facility sub-systems.</p>		<u>Test #18</u>	<u>Test #19</u>	LH <sub>2</sub> Tank Press (psia)	25	25	Max Turbopump Speed (rpm)	5500	8650	Max LH <sub>2</sub> Flow (PPS)	22	29	Duration LH <sub>2</sub> Flow (sec)	37.9	28.3
	<u>Test #18</u>	<u>Test #19</u>																	
LH <sub>2</sub> Tank Press (psia)	25	25																	
Max Turbopump Speed (rpm)	5500	8650																	
Max LH <sub>2</sub> Flow (PPS)	22	29																	
Duration LH <sub>2</sub> Flow (sec)	37.9	28.3																	

SITE	SITE NAME	RESEARCH INSTALLATION	& DESCRIPTION
B-3	NUCLEAR ROCKET DYNAMICS AND CONTROLS FAC.	<p><u>NERVA</u> YPD2070(L.V.Humble)</p>	<p>NERVA engine propellant feed system tests.</p> <p>Most of the bootstrap test research piping and equipment has been disassembled. All of the research equipment except the KIWI reactor will be out of the test stand by February 15. Removal of the reactor will require opening the south roll-up door and use of the overhead crane. Present plans are to leave the reactor in place until May or June when weather conditions will be more favorable.</p> <p>We have started overhauling the facility subsystems. The maintenance and repair of the major subsystems should be completed by the end of February.</p> <p>The research equipment installation design for the pump cavitation program has begun. Most of the research test requirements should be defined by February 15.</p>

SITE	SITE NAME	RESEARCH INSTALLATION	&	DESCRIPTION
B-3	NUCLEAR ROCKET DYNAMICS AND CONTROLS FAC.	<p>NERVA YPD2070 (L.V.Humble)</p>		<p>NERVA engine propellant feed system tests.</p> <p>The liquid hydrogen run tank heat leak and temperature profile have been investigated and a summary of proposed procedures has been sent to the research group. A test will be performed with liquid hydrogen in the tank to define temperature gradients during chilldown. A rake is presently being designed to measure liquid hydrogen temperatures throughout the tank.</p> <p>Design calculations for the vapor bulb system are nearly complete. A design review meeting will probably be held within the next two weeks.</p>

March 1967

SITE	SITE NAME RESEARCH INSTALLATION & DESCRIPTION
B-3	<p data-bbox="211 244 442 341">NUCLEAR ROCKET DYNAMICS AND CONTROLS FAC.</p> <p data-bbox="442 348 1268 414"><u>NERVA</u> YPD2070 (L.V.Humble) NERVA engine propellant feed system tests.</p> <p data-bbox="442 445 1362 611">A division level meeting was held on March 27 to resolve the final differences over the operating document. Following this meeting, the Cleveland and Plum Brook project engineers drafted a rewrite which should be ready for signatures the first week of April.</p> <p data-bbox="442 642 1362 808">Fabrication of the pump mount, turbine discharge lines, and tank temperature rake have begun. The pump inlet line is being designed and appears to be a critical lead time item. A design review meeting should be held within the next two weeks.</p>

SITE	SITE NAME RESEARCH INSTALLATION & DESCRIPTION
B-3	<p data-bbox="198 231 422 322">NUCLEAR ROCKET DYNAMICS AND CONTROLS FAC.</p> <p data-bbox="422 332 730 393"><u>NERVA</u> YPD2070(L.V.Humble)</p> <p data-bbox="820 332 1274 393">NERVA engine propellant feed system tests.</p> <p data-bbox="422 433 1274 554">The design of the new piping for the pump cavitation program is nearing completion. The purchase request for the pump inlet line should be ready to go to Procurement by the second week in May.</p> <p data-bbox="422 594 1177 655">The vapor bulb design proposal was reviewed and accepted by Lewis-Cleveland.</p> <p data-bbox="422 695 1258 756">A sketch of the total pressure rake has been sent to United Sensor for their comments and cost estimate.</p> <p data-bbox="422 796 1242 856">Twelve (12) new pressure transducers are being procured to complete the requirements of the program.</p> <p data-bbox="422 897 1258 1048">The temperature rake for the liquid hydrogen tank is scheduled to be delivered the first week of May. Feed-thru connectors are being tested. The liquid hydrogen temperature test will probably be conducted the latter part of May.</p> <p data-bbox="422 1088 1258 1209">The scram actuator for the turbopump speed control valve is scheduled to be shipped May 12. The analog computer simulation of the turbopump is still under consideration.</p> <p data-bbox="422 1249 1242 1340">The pressure vent servo-controller has been modified with 0.1% input resistors to increase the accuracy of the pressure control system.</p> <p data-bbox="422 1380 1177 1501">A procedure for removing the KIWI reactor and carriage has been written. All of the required equipment has been located and its condition checked.</p>

SITE	SITE NAME RESEARCH INSTALLATION & DESCRIPTION
B-3	<p data-bbox="238 241 462 338">NUCLEAR ROCKET DYNAMICS AND CONTROLS FAC.</p> <p data-bbox="462 338 764 407"><u>NERVA</u> YPD2070(L.V.Humble)</p> <p data-bbox="857 338 1312 407">NERVA engine propellant feed system tests.</p> <p data-bbox="462 443 1279 512">The pump inlet line purchase request, with drawings and specifications, has been sent to Procurement.</p> <p data-bbox="462 548 1328 800">The temperature rake for the liquid hydrogen tank has not arrived. However, the tank temperature test has been delayed because of the Rosemount calibration dip test. The tank temperature profile test is scheduled for July 1. The Plum Brook proposal for the liquid hydrogen temperature measuring system has been written and is being forwarded to Cleveland for approval.</p> <p data-bbox="462 842 1295 968">The turbopump over-acceleration device is scheduled for delivery July 15. The speed control valve scram actuator which was scheduled to be shipped May 12 has not been delivered.</p> <p data-bbox="462 1010 1344 1136">Fabrication of the vapor bulb and the turbine discharge lines is complete and the reactor, nozzle, and carriage have been removed from the test stand and placed in storage.</p>

SITE	SITE NAME	RESEARCH INSTALLATION	& DESCRIPTION
B-3	NUCLEAR ROCKET DYNAMICS AND CONTROLS FAC.	<u>NERVA</u> YPD2070(L.V.Humble)	NERVA engine propellant feed system tests.
		<p>Most of the month of June was spent in making calibration dip tests with Rosemount's temperature probes and in installing the liquid hydrogen tank temperature rake. The installation of the tank temperature rake will be completed early in July. A tank temperature test is scheduled for July 22. The new tank vent valves will be installed for this test.</p>	
		<p>Bids for the pump inlet line were opened June 23. The contract will be awarded July 3. This appears to be the critical item on the schedule.</p>	
		<p>Set-up of the analog simulation control system for the cavitation tests is scheduled to begin July 10.</p>	
		<p>The redesign of the turbine speed control valve scram actuator has not been completed by the manufacturer. Alternate methods of speed control and fast shutdown are being investigated.</p>	

july 1967

SITE	SITE NAME RESEARCH INSTALLATION & DESCRIPTION
B-3	<p data-bbox="267 259 495 362">NUCLEAR ROCKET DYNAMICS AND CONTROLS FAC.</p> <p data-bbox="495 362 1315 424"><u>NERVA</u> YPD2070(L.V.Humble) NERVA engine propellant feed system tests.</p> <p data-bbox="495 455 1323 528">The test program for "B-3" was cancelled on July 19, 1967.</p> <p data-bbox="495 559 1339 849">All purchase requests and work orders were reviewed and those no longer needed were cancelled. The pump inlet line contract, which was awarded on July 6, 1967, was cancelled. The liquid hydrogen recovery system will be completed "in-house" as time permits. The recovery system is a general facility upgrading which was not specifically for the cancelled research program.</p> <p data-bbox="495 880 1307 1056">The tank temperature profile test was run on July 25 and 26. The data is now being reduced and no further testing will be done unless additional data is required. A report will be made on the results.</p>

NARRATIVES ON ADJOINING PAGE

PROJECT	SITE	TASK NO.
STATUS		SCHEDULE

CHANGES: (schedule changes since last report)

CENTAUR STANDARD SHROUD TESTS                      B-3    YPQ4239

CONTRACT MODS AND FACILITY CHECK OUT COMPLETION.....	December 1971.
INSTALLATION AND SYSTEM CHECKOUT COMPLETION . . . . .	July 1972.
CRYOGENIC TESTS SCHEDULED FOR . . . . .	July thru October 1972.
STRUCTURE TEST SCHEDULED FOR. . . . .	November 1972.
Tank removed from shipping pallet.	
Bubble leak checked.	
Pressure decay test in progress.	
X-ray test scheduled for . . . . .	Week of February 1, 71.
Leak check with spent vacuum shoe scheduled for . . .	Week of February 15.

CHANGES: None.

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="284 248 527 347">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="462 347 722 447">CENTAUR STANDARD SHROUD TESTS (YPQ4239)</p> <p data-bbox="925 347 1266 407">LVD - J. C. HUMPHREY; RSD - W. E. KLEIN</p> <p data-bbox="690 477 1136 506"><u>CENTAUR TANK #55-7562 STATUS</u></p> <p data-bbox="462 546 1266 805">The 7562 tank was removed from the shipping pallet and put into rings on January 13 and 14, 1971. The tank was then bubble leak checked in areas which were inaccessible while the tank was in the shipping pallet. No further leaks were found. On January 19, 1971, the tank was prepared for a pressure decay test to try to determine the overall leak rate.</p> <p data-bbox="462 844 1266 1063">The blast shield was removed from the aft edge of the 412 ring on January 28, 1971. The aft edge of the 412 ring was then bubble leak checked. Several bubble leaks were found. This indicates that the gas is coming up under the 412 ring and finding the easiest paths out through both the forward and aft edges of the 412 ring.</p> <p data-bbox="462 1103 1266 1361">The tank is to be X-rayed the first week in February. Depending on the results of the X-ray, the tank will then be leak checked with a special vacuum shoe on the inside of the LOX tank. This fixture will be used in conjunction with a mass spectrometer to try to isolate the leak. This work should take place starting the third week in February.</p> <p data-bbox="462 1401 1266 1481">The pressure decay test is still in progress and the data are being examined. The results are inconclusive at this time.</p>

NARRATIVES ON ADJOINING PAGE

PROJECT	SITE	TASK NO.
STATUS		SCHEDULE

CHANGES: (schedule changes since last report)

CENTAUR STANDARD SHROUD TESTS                      B-3                      YPQ4239

<p>CONTRACT MODS AND FACILITY CHECK OUT COMPLETION . . .                      INSTALLATION AND SYSTEM CHECK OUT COMPLETION. . . . .                      CRYOGENIC TESTS SCHEDULED FOR . . . . .                      STRUCTURE TEST SCHEDULED FOR. . . . .                      Tank being X-rayed and checked.                      Design of test stand modifications underway.                      Design reviews are scheduled for . . . . .                      Concept drawings for catchnet system are scheduled                      to be completed . . . . .                      Meeting with LMSC is scheduled for . . . . .                      Pre-concepts on cameras and lights are scheduled to                      be completed. . . . .                      Structures contract is scheduled to start. . . . .                      Equipment removal contract write-up is in progress.</p>	<p>December 1971.                      July 1972.                      July thru October 1972.                      November 1972.                        End of March 1971.                        March 22, 1971.                      Week of March 22, 1971.                        March 22, 1971.                      June 1, 1971.</p>
--	--

CHANGES: None.

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="294 230 536 320">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="492 330 751 419"><u>CENTAUR STANDARD</u> <u>SHROUD TESTS</u> (YPQ4239)</p> <p data-bbox="954 330 1290 389">LVD - J. C. HUMPHREY; RSD - W. E. KLEIN</p> <p data-bbox="811 459 971 489" style="text-align: center;"><u>BACKGROUND</u></p> <p data-bbox="492 528 1301 677">This is the first complete progress report for the Centaur Standard Shroud (CSS) qualification tests to be run in the B 3 Test Stand. The B-3 tests are part of a series of tests to flight qualify the CSS.</p> <p data-bbox="492 717 1301 1065">The CSS is a concept where one shroud can be used to launch a variety of payloads using a Titan-Centaur combination. The first scheduled use of the CSS will be for the Viking probe in early 1975. The shroud has two hinged petals that are 14 feet in diameter and 56 feet high. Lockheed Missiles and Space Company (LMSC) has been awarded a contract to build six shrouds. The first of these will be used for a test shroud. There is no spare test shroud in the event the first one should be damaged.</p> <p data-bbox="492 1105 1301 1393">The first series of tests will consist of three cryogenic separation tests. Each shroud half will separate approximately 9 degrees before hitting the catchnets. The Centaur 7562 tank will be used inside the shroud. The hydrogen tank will be filled with liquid hydrogen and the LOX tank will be filled with liquid nitrogen. The hydrogen tank will probably be partially drained before initiating the separation.</p> <p data-bbox="492 1433 1301 1721">The second series of tests will consist of a number of structural tests. The exact number, load value, and nature of the tests are still under discussion. However, these loads will be applied to the CSS and Centaur tank to simulate aerodynamic loads on the CSS, interstage adapter, stub adapter, truss adapter, and the Viking transition adapter. The CSS will be taken to 125% of flight design loads.</p> <p data-bbox="596 1821 938 1850" style="text-align: center;">(Continued on Page 35)</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="289 234 657 328">ROCKET DYNAMICS AND CONTROL FACILITY (Continued)</p> <p data-bbox="812 337 917 367" style="text-align: center;"><u>STATUS</u></p> <p data-bbox="479 397 1282 596">During the first week in February, X-rays were taken on the 7562 tank. These X-rays showed that approximately 375 spot welds had stress corrosion cracks. Approximately 1/3 of these were relatively bad. There were also five stress corrosion cracks which appeared in the two seam welds.</p> <p data-bbox="479 626 1282 884">During the last week of February, a structures engineer from General Dynamics/Convair was at Plum Brook to inspect the tank. Upon close internal inspection of the LOX tank, he found approximately 70 spot welds that showed signs of the stress corrosion inside the tank. Some of these had a corrosion product on the surface similar to that found on the terminal of a car battery.</p> <p data-bbox="479 914 1282 1043">Approximately 41 of the 70 were leak checked using a small vacuum shoe connected to a Veeco. Out of these, there were five probable leakers and five definite leakers.</p> <p data-bbox="479 1073 1282 1202">This information, along with the X-rays and the visual observations of the GD/C engineer, has been returned to GD/C for a decision on the status of the 7562 tank.</p> <p data-bbox="479 1232 1282 1431">The design of the test stand structure and floor modifications and the loading fixtures is being done by the LeRC-Cleveland design groups. Most of this design work is well underway, and final design reviews are scheduled for the end of March.</p> <p data-bbox="479 1461 1282 1789">The design of the catchnet system is being done by the Plum Brook Engineering Division. The intent is to use as much equipment as possible from the Skylab tests at SPF. Concept drawings and sketches are now being prepared. These are to be completed by March 22, 1971. Meetings with LMSC personnel have been scheduled at Plum Brook and at Cleveland during the week of March 22, 1971. The catching system concept drawings will be reviewed with LMSC at that time.</p> <p data-bbox="552 1819 901 1858" style="text-align: center;">(Continued on Page 37)</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="294 229 669 324">ROCKET DYNAMICS AND CONTROL FACILITY (Continued)</p> <p data-bbox="492 364 1301 586">The design work for the high speed movie cameras and lighting is being done by the Plum Brook Engineering Division in conjunction with the Photo Lab at Cleveland. The preliminary concepts are in the process of being put on paper. Concept drawings will be available for review at the LMSC meetings.</p> <p data-bbox="492 626 1301 747">The gas and propellants system design is also being done by the Plum Brook Engineering Division. Concept design work has just started and conceptual drawings will be available for the LMSC meetings.</p> <p data-bbox="492 788 1301 969">Work is in progress to put out a contract to remove the run tank, existing platforms, and miscellaneous valves and piping. This contract must be completed by the end of May 1971 to meet the schedule. The structures contract is scheduled to start June 1, 1971.</p> <p data-bbox="492 1010 1301 1262">There have been several delays in putting out a change order to the original Lockheed contract. This change order is needed to obtain design information on the catch system, movie cameras, and the Cleveland structural work. We have been able to get some information from Lockheed to start design concepts, but there is now a need for specific information.</p> <p data-bbox="492 1302 1301 1614">When Plum Brook management agreed to support the B-3 CSS tests in July 1970, the Hypersonic Tunnel Facility project was supposedly cancelled. Shortly after the CSS project information started coming in, the HTF project was re-activated. Consequently, the Plum Brook Mechanical Engineering Branch had to complete the HTF work before starting the B-3 work. This puts their design effort approximately one to two months behind where it should have been by this time.</p> <p data-bbox="492 1655 1301 1886">Our time schedule is fairly tight. Any further delays in getting information from Lockheed could impact the schedule and ultimately, the flight schedule. Any further delays on the design effort or the awarding of contracts could have the same effect. At this point we do not know the status of the 7562 tank or what impact it could have on the schedule.</p>



SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="280 264 521 359">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="472 363 732 459"><u>CENTAUR STANDARD SHROUD TESTS</u> (YPQ4239)</p> <p data-bbox="935 363 1273 423">LVD - J. C. HUMPHREY; RSD - W. E. KLEIN</p> <p data-bbox="808 498 922 528" style="text-align: center;"><u>SUMMARY</u></p> <p data-bbox="472 558 1281 751">The work on the CSS project is progressing satisfactorily. With the exception of the leaky Centaur tank all problem areas are being resolved as they arise. Drawings for a major contract to strengthen the B-3 structure are in final review with contract award scheduled for June 1, 1971.</p> <p data-bbox="776 791 938 821" style="text-align: center;"><u>DISCUSSION</u></p> <p data-bbox="472 850 634 880"><u>OPERATIONS</u></p> <p data-bbox="472 916 1281 1109">A decision has not been reached on what should be done with the leaky 7562 Centaur tank. It does appear at this time, however, that if the 7562 tank is to be used, it will be necessary to put it back into F site for at least one more cold shock test.</p> <p data-bbox="472 1145 1281 1337">The site showing for the equipment removal contract is scheduled for April 5, 1971. This contract will remove the existing run tank and platforms from the stand. The bid opening should take place approximately April 20. The contractor will have 45 days to complete his work.</p> <p data-bbox="472 1373 1281 1884">The Cleveland Facility Engineering Division design work on the test stand structure and floor modifications and on some new work platforms is now almost complete. Work is now progressing on the specifications. An Ad Hoc Committee was formed to review the proposed structural changes. The first Ad Hoc Meeting was held on March 29, 1971. The problems associated with handling shroud related equipment with the present limited travel crane dictated the need for an additional crane in B-3. Therefore, it was decided to add a 5-ton auxiliary crane under the bridge of the 65-ton crane to give the desired additional coverage. The crane installation is being added to the structural contract. This contract is scheduled to be awarded by June 1, 1971.</p> <p data-bbox="589 1894 938 1924" style="text-align: center;">(Continued on Page 37)</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="298 264 649 358">ROCKET DYNAMICS AND CONTROL FACILITY (Continued)</p> <p data-bbox="474 399 1276 1012">The Plum Brook Engineering Division has continued work on the mechanical design of the shroud catchnet system and the three movable work platforms and the electrical design for the movie cameras and lighting. Some problems have been encountered in finding lamps with sufficient power and the desired filament temperature that will still be usable in an explosion-proof fixture. Equipment has been ordered to run some checkout tests to verify the proper operating characteristics of the lamps under consideration. Design work has also started on the gas and propellant feed systems. Lines are being sized and valve lists prepared. It appears that some of the equipment can be reused with only minor modifications required. Design concept drawings on all of the above systems were presented for comments at a joint NASA-Lockheed meeting during the week of March 29, 1971.</p> <p data-bbox="477 1050 716 1076"><u>INSTRUMENTATION</u></p> <p data-bbox="474 1112 1276 1175">A series of tests has been initiated to evaluate the proposed strain gage signal conditioning networks.</p> <p data-bbox="474 1211 1276 1336">Tests planned will include noise rejection, lead-wire effects, thermal compensation, stability and system compatibility. Results thus far appear highly promising.</p> <p data-bbox="477 1374 605 1401"><u>CONTROLS</u></p> <p data-bbox="474 1437 1276 1499">Purchase requests for the hydraulic loading cylinders and controllers have been submitted.</p> <p data-bbox="474 1536 1276 1598">Preliminary hydraulic flow and abort system schematics have been generated.</p> <p data-bbox="474 1634 1276 1729">Design of the bulkhead and propellant tanks protection system is 75% complete. Transducers for the vent control systems have been ordered.</p>



SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p>ROCKET DYNAMICS AND CONTROL FACILITY</p> <p><u>CENTAUR STANDARD SHROUD TESTS</u> (YPQ4239)</p> <p>LVD - J. C. HUMPHREY; RSD - W. E. KLEIN</p> <p style="text-align: center;"><u>SUMMARY</u></p> <p>The work on the CSS project is progressing reasonably well. A few tasks are slightly behind schedule (mostly due to late arrival of preliminary information to start design). However, this should not create any significant problems provided there are no further delays.</p> <p>The problem of the corroded and leaking spotwelds on the 7562 Centaur tank is nearing resolution. The contractor will start removal of excess equipment from the test stand early in May. Design of the test stand structural modifications is nearing completion and has been reviewed by the Ad Hoc review committee. The catchnet system design is progressing and procurement of the structural test loading fixtures is in progress.</p> <p style="text-align: center;">(Continued on Page 35 )</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="321 219 565 313">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="500 317 673 348">(Continued)</p> <p data-bbox="815 384 982 415" style="text-align: center;"><u>DISCUSSION</u></p> <p data-bbox="495 446 1315 670">There still has been no decision on what to do with the 7562 Centaur tank. The latest word is that the tank will be used as it is without any further testing. If this is done, the test pressures will be lowered slightly and the portion of the structural tests which would significantly load the lower portions of the Centaur tank will be eliminated.</p> <p data-bbox="495 701 1315 827">The equipment removal contract was awarded April 23, 1971, to Mack Iron of Sandusky. The contractor has 10 days to start and 45 days to complete his work.</p> <p data-bbox="495 862 1315 1152">The Cleveland Facility Engineering Division design work on the test stand structural and floor modifications is virtually complete. The drawings have been completed and the specifications are in Procurement typing. The Ad Hoc Committee formed to review the design made some relatively minor recommendations which were incorporated into the design. The contract is still scheduled to be awarded June 1, 1971.</p> <p data-bbox="495 1183 1315 1375">The Plum Brook Engineering Division has continued work on the mechanical design of the shroud catchnet system, the three movable work platforms and on the electrical design for the movie cameras and lighting. Full time effort must be given to these three tasks if the schedule is to be met.</p> <p data-bbox="495 1407 1315 1630">Design effort on the catching system is now being coordinated with T. Porada of the Systems Analysis Office in the Launch Vehicles Division. Mr. Porada is developing an analog model of the shroud and catchnet system. This should aid the design effort considerably and give increased confidence in the final design.</p> <p data-bbox="495 1662 1315 1787">The explosion-proof lighting fixture proposed for the camera lighting has arrived. We are still waiting for the desired lamp to run some time-temperature tests.</p> <p data-bbox="609 1818 958 1850" style="text-align: center;">(Continued on Page 37)</p>

B-3

ROCKET DYNAMICS &  
CONTROL FACILITY

(Continued)

A new camera location list and some new camera mounting concepts were submitted by Lockheed at the NASA-Lockheed meetings which ended April 2, 1971. Work is now proceeding on locating the cameras based on this new information.

Design work on the gas and propellant feed systems has continued. The flow schematic and a valve list are now complete and have been given to the Plum Brook Engineering Division. They have now started preliminary design effort on the propellant feed systems and on all of the electrical control circuits.

INSTRUMENTATION

Preliminary tests were completed on the proposed strain gage signal conditioning networks. These tests look very good and the results appear to give a strain gage error of less than  $\pm 10$  in./in. strain. For the majority of the strain measurements this is equivalent to less than 1% error. Further testing with another specimen is planned.

The LH<sub>2</sub> level probes were pulled out of the boiler plate Centaur tank in B-1. We are planning to use the flight LH<sub>2</sub> probe in the 7562 tank. A shorter, more accurate probe will be used to cover the top portion of the LH<sub>2</sub> tank for the boil-off tests.

CONTROLS

A supply contract for the loading cylinder controllers has been awarded. A purchase request was initiated and the controllers should be ordered approximately the first of May.

An RFP for the loading cylinders has been prepared. This should leave Procurement approximately the first of May.

Design work on the vent systems and on the bulkhead and tank protection circuits has been completed. The tank pressure transducers and most of the other components in the  $\Delta P$  circuits have been ordered. The specifications for the  $\Delta P$  transducers are being written.

(Continued on Page 39)

A prototype hydraulic actuator, load cell, and simulated load has been set up and operated successfully with feedback control at the D Site controls lab.



SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="300 228 544 318">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="495 328 755 417"><u>CENTAUR STANDARD</u> <u>SHROUD TESTS</u> (YPQ4239)</p> <p data-bbox="950 328 1291 387">LVD - J. C. HUMPHREY; RSD - W. E. KLEIN</p> <p data-bbox="787 457 917 487" style="text-align: center;"><u>SUMMARY</u></p> <p data-bbox="487 516 1291 646">The problem of the corroded and leaking spotwelds on the 7562 Centaur tank has been resolved by imposing a 2/3 load restriction on the aft tank mounting ring.</p> <p data-bbox="487 685 1291 775">The equipment removal contract is near completion and site showing for the structural contract has been held.</p> <p data-bbox="487 815 1307 874">Design of the shroud catchnet system, propellant feed and vent systems is proceeding satisfactorily.</p> <p data-bbox="771 904 941 934" style="text-align: center;"><u>DISCUSSION</u></p> <p data-bbox="487 974 657 1003"><u>OPERATIONS</u></p> <p data-bbox="487 1043 1291 1202">Launch Vehicles Division has received a memo from GD/C listing their recommendations for using the 7562 Centaur tank. We can use the tank providing we do not exceed two-thirds of the rated loads at the aft tank mounting ring (412 ring).</p> <p data-bbox="584 1212 933 1242" style="text-align: center;">(Continued on Page 39)</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="332 270 690 368">ROCKET DYNAMICS AND CONTROL FACILITY (Continued)</p> <p data-bbox="527 401 1323 525">The equipment removal contract is in progress and the 46,000 gallon run tank has been removed. The contract should be completed during the first week in June.</p> <p data-bbox="527 558 1323 686">The site showing for the structural contract was held May 25, 1971. The bid opening is scheduled for June 3, 1971. The contract calls for completion by October 1, 1971.</p> <p data-bbox="527 715 1323 813">Most of the loading fixtures will be made in Paducah, Kentucky, by the AEC. This was necessary to meet the dates required by the schedule.</p> <p data-bbox="527 842 1323 1166">The Plum Brook Engineering Division has continued the effort on the mechanical design of the shroud catchnet system and the three moveable work platforms. Work has been started on the 180° model of the shroud half. This model will be used to proof test the catcher system. Work has continued on the electrical control design for the high speed movie cameras, lighting, and valves. Full time effort must be given to these tasks if the schedule is to be met.</p> <p data-bbox="527 1195 1323 1479">The explosion-proof fixture and lamp proposed for the camera lighting was tested. It was found that the glass was the hottest point of the fixture. The temperature reached 675°F in one hour and was leveling off. Since the allowable temperature per the electrical code is approximately 850°F and since plans call for operating these lights for only about 15 minutes, this fixture-lamp combination is considered satisfactory.</p> <p data-bbox="527 1509 1323 1636">Preliminary sketches of the propellant feed and vent systems are now in progress and are to be submitted the first part of June for approval. Final drawings will follow.</p> <p data-bbox="527 1666 771 1705"><u>INSTRUMENTATION</u></p> <p data-bbox="527 1734 1323 1832">The second series of strain gage evaluations has been completed. Although the data has not been completely evaluated, some salient details are</p> <p data-bbox="625 1862 966 1901">(Continued on Page 41)</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="332 264 698 359">ROCKET DYNAMICS AND CONTROL FACILITY (Continued)</p> <p data-bbox="521 399 1315 588">available; the noise level realized with the chevron bridge circuitry, as read on the noise checker at "H" Building, is quite acceptable. The average peak-to-peak noise is one part in 500 on a 5 MV channel. The scatter between gages also appears to be low.</p> <p data-bbox="521 624 1315 715">The Digital Volt Meter for the 400 channel scanner has been repaired and installed, a few minor problems remain to be corrected.</p> <p data-bbox="521 751 1315 842">The analog servo-resolver circuitry necessary to display wind direction on the SEL has been developed and will be tested shortly.</p> <p data-bbox="521 878 649 910"><u>CONTROLS</u></p> <p data-bbox="521 946 1315 1099">Delivery date for the loading cylinder controllers is June 30. Proposals in response to the RFP for the loading cylinders are due the 10th of June. A purchase request for the servo valves is now in the procurement cycle.</p> <p data-bbox="521 1135 1315 1260">A hydraulic loading system design review committee has met twice. No major exceptions to the present design were encountered. A final report is now being formulated by the committee.</p>



SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="326 228 568 318">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="519 328 779 417"><u>CENTAUR STANDARD SHROUD TESTS</u> (YPQ4239)</p> <p data-bbox="990 328 1331 387">LVD - J. C. HUMPHREY; RSD - W. E. KLEIN</p> <p data-bbox="836 457 950 487" style="text-align: center;"><u>SUMMARY</u></p> <p data-bbox="519 516 1380 775">The equipment removal contract has been completed and the structural contract was awarded to Sandusky Fabricating and Sales, Inc. for \$99,950 and 120 days completion. This contract was negotiated for a reduction from 180 day completion to 120 day completion. This shortened completion date has returned the pressure to the Plum Brook Engineering Division for expeditious completion of the design work.</p> <p data-bbox="852 805 1015 834" style="text-align: center;"><u>DISCUSSION</u></p> <p data-bbox="519 864 1396 1401">On June 2, the day before the structural contract bids were to be opened, the contract was extended from 120 day to 180 day completion time. This was done because several of the contractors receiving the IFB were stating they could not meet the 120 day completion time. This caused fears that there would be no response on the IFB or that the prices would be too high. As a result of the contract time extension, six bids were received. The contract was awarded to Sandusky Fabricating and Sales, Inc., for \$84,950. Subsequent to the award, a 120 day completion was negotiated for an increase of \$15,000. and a \$250. per day liquidated damages clause. This total contract price of \$99,950 was less than the original government estimate and also less than the next bidder. Schedules are now being revised to show the extent of the impact of the contract modification.</p> <p data-bbox="519 1411 1364 1799">The Plum Brook Engineering Division has continued their design efforts. The Mechanical Engineering Branch effort was devoted to the 180 degree shroud half model and the propellant feed and vent systems. Design work is almost complete on the shroud model and some of the work is now in drafting. The design and drafting on the vacuum jacketed portion of the liquid hydrogen supply line is virtually complete. Work is continuing on the rest of the propellant feed and vent systems. The Electrical Engineering Branch has continued work on the electrical control design, the high speed movie camera, lighting, and valves.</p> <p data-bbox="519 1828 1266 1858">The equipment removal contract is now complete.</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="316 252 560 352">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="511 352 682 393">(Continued)</p> <p data-bbox="511 413 747 453"><u>INSTRUMENTATION</u></p> <p data-bbox="511 483 1307 554">The 50,000# load cells have been received, and are now being calibrated at Lewis-Cleveland.</p> <p data-bbox="511 574 1307 645">The 10,000# load cells (new requirement) have been placed on order.</p> <p data-bbox="511 675 1356 876">A new specimen has been assembled for the strain gage accuracy test. The initial specimen experienced adhesive failure on some strain relief tabs. Since the system experienced a non-reproducible zero shift (approximately 5% F.S.), it was decided to duplicate the test with a new specimen.</p> <p data-bbox="511 897 641 937"><u>CONTROLS</u></p> <p data-bbox="511 967 1388 1260">The HLA (Hydraulic Loading Actuators) control has been technically evaluated and a recommendation has been sent to procurement regarding award. The servo valve contract has been let. A portion of the servo controllers have been shipped, the rest are due shortly from the factory. Preliminary design work has begun on the hydraulic loading cylinder for the hinge test and the model unlatch jettison test. The <math>\Delta P</math> error monitor chassis and front panel have been fabricated.</p>



SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="284 266 527 326">ROCKET DYNAMICS AND CONTROL</p> <p data-bbox="284 332 738 433">FACILITY <u>CENTAUR STANDARD</u> <u>SHROUD TESTS</u> (YPQ4239)</p> <p data-bbox="950 332 1291 393">LVD - J. C. HUMPHREY; RSD - W. E. KLEIN</p> <p data-bbox="771 463 901 493" style="text-align: center;"><u>SUMMARY</u></p> <p data-bbox="479 524 1421 695">The shroud half model design is complete and has been sent to LVD for approval. Design and drafting of the shroud catcher and model hinge is nearly complete. Control circuit design is now in drafting. Camera and lighting locations have been sent to Lockheed for approval.</p> <p data-bbox="479 715 1421 796">Shroud handling procedures and design concepts will be discussed with Lockheed the week of August 30 in Cleveland.</p> <p data-bbox="479 816 1323 887">Failsafe manifolds, cylinders and controllers for the Hinge and Jettison tests have been ordered.</p> <p data-bbox="755 917 933 947" style="text-align: center;"><u>DISCUSSION</u></p> <p data-bbox="479 977 641 1018"><u>OPERATIONS</u></p> <p data-bbox="479 1048 1421 1441">The Plum Brook Mechanical Engineering Branch completed their design effort on the shroud half model. The drawings have been sent to Launch Vehicles Division for their approval. Design and drafting is proceeding on the shroud catcher and model hinge. These drawings should be complete about August 1, 1971. The snubber system concepts are almost complete and should go to drafting about August 1, 1971. The drawing for the vacuum jacketed portion of the liquid hydrogen supply line has been approved and signed off. The drawing for the rest of the liquid hydrogen supply line is complete and check prints have been distributed for comments.</p> <p data-bbox="479 1471 1372 1572">Lockheed is coming to Cleveland for a series of meetings during the week of August 30, 1971. All of the above information will be discussed with them at that time.</p> <p data-bbox="479 1602 1356 1895">The Plum Brook Electrical Engineering Branch completed their design effort on 20 new valve control circuits. These circuits are now in drafting. Drawings have been marked up for minor changes to about 20 existing valve control circuits. A work order has been written to do this work in-house. The camera location drawings have been redone again and have been sent to Lockheed for approval. A drawing showing the location of the lighting was also sent. These two items have been a problem</p> <p data-bbox="560 1905 917 1945" style="text-align: center;">(Continued on Page 35)</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="293 286 537 345">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="472 349 732 415"><u>CENTAUR STANDARD SHROUD TESTS</u></p> <p data-bbox="472 449 841 479"><u>OPERATIONS</u> (Continued)</p> <p data-bbox="472 514 1377 673">area from the start and the locations must be settled now to meet the schedules. Work is progressing on the control schematics for the cameras and lights. Purchase requests have been written for most of the components for the camera and light control circuits.</p> <p data-bbox="472 707 1360 866">Shroud handling procedures have been written and sent to Lockheed for comment. These procedures will be discussed the week of August 30. Work is progressing on the control panel layouts and the pneumatic system flow schematic.</p> <p data-bbox="472 902 716 932"><u>INSTRUMENTATION</u></p> <p data-bbox="472 968 1328 1027">The 12 additional load cells have been ordered. This completes the known requirements.</p> <p data-bbox="472 1061 1377 1250">Since the shroud is scheduled to be listed at SPF following the B-3 tests, several coordination meetings with SPF personnel have been held to insure the mutual use of all instrumentation. Further coordination requires sufficient information from Cleveland to resolve common measurements.</p> <p data-bbox="472 1278 1438 1369">The second set of strain gage accuracy tests have not yet been made due to technician shortage. It is expected that these tests will be completed the first week in August.</p> <p data-bbox="472 1393 602 1423"><u>CONTROLS</u></p> <p data-bbox="472 1457 1295 1516">Wiring of the bulkhead delta-P error monitor is 10% complete.</p> <p data-bbox="472 1552 1409 1840">The controllers and servo valves required for the main loading tests have been received. The PR and specifications for the failsafe manifolds, cylinders, and controllers required for the Hinge and Jettison tests have been written. The load simulator for the proof test has been ordered. Work has started on wiring prints and cable requirements for the main load tests. A work order to the shop for repair and checkout of the necessary servo valves for the Hinge tests is also in progress.</p>



SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="305 262 673 353">ROCKET DYNAMICS AND CONTROL FACILITY (Continued)</p> <p data-bbox="500 393 1279 485">this installation are nearly complete. Purchase requests for the hinge test actuators and the 1/2 model loading actuator are in procurement.</p> <p data-bbox="818 520 977 548" style="text-align: center;"><u>DISCUSSION</u></p> <p data-bbox="500 584 659 612" style="text-align: center;"><u>OPERATIONS</u></p> <p data-bbox="500 648 1409 807">A series of meetings with LeRC and Lockheed personnel started August 31 and will end September 2. No major changes resulted from the August 31 meeting on the catchnet mechanism being designed by Plum Brook Engineering Division.</p> <p data-bbox="500 842 1344 1061">Plum Brook Engineering Division is on schedule in all phases except the design effort on the movable work platforms. Information is still needed from Launch Vehicles Division on cameras and shroud pyrotechnics to finalize those phases of the design effort. This information must be forthcoming soon to remain on schedule.</p> <p data-bbox="500 1097 1295 1224">Rocket Systems Division has to order the loading cables in September to remain on schedule. The design review of the gas and liquid flow schematic must be completed in September.</p> <p data-bbox="500 1260 1377 1419">The structural steel contractor has been in the test stand since early August. His work is progressing satisfactorily, both in speed and in quality. Barring any major problem, this contract should be completed on or ahead of schedule.</p> <p data-bbox="500 1455 737 1483" style="text-align: center;"><u>INSTRUMENTATION</u></p> <p data-bbox="500 1518 1409 1646">The second strain gage accuracy tests were delayed to the first week in September due to B-2 manpower priority. Construction of stain gage balance panels will begin after analysis of the test data.</p> <p data-bbox="500 1681 1425 1801">Spot welding of the thermocouples to samples of the aluminum shroud by Lockheed at Plum Brook was unsuccessful. Lockheed is to review their techniques and supply detailed information.</p> <p data-bbox="630 1836 971 1864" style="text-align: center;">(Continued on Page 35)</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="292 243 657 334">ROCKET DYNAMICS AND CONTROL FACILITY (Continued)</p> <p data-bbox="483 374 613 405"><u>CONTROLS</u></p> <p data-bbox="483 439 1412 1020">The purchase requests for the hinge test hydraulic loading actuators, 1/2 model jettison hydraulic loading actuator, and failsafe manifolds are all currently in the procurement cycle. The seven hydraulic loading actuators for the structural test are scheduled for inspection at the contractor plant the week of September 22. Servo valves for the hinge tests are currently being checked at the valve shop. The controllers for the structural test are being inspected at the standards lab. Prints for the controls patchboard and controller interconnections are complete and work has been started. Electrical prints for the installation of the controllers and hydraulic loading actuators are 95% completed. Equipment required for the hydraulics proof test has been received. The purchase request for cables, turnbuckles and associated hardware is waiting final dimensions for cable lengths. These dimensions are due from Lewis-Cleveland in one week.</p>

September 1971

NARRATIVES ON ADJOINING PAGE

PROJECT	SITE	TASK NO.
STATUS		SCHEDULE

CHANGES: (schedule changes since last report)

CENTAUR STANDARD SHROUD TESTS	B-3	YPQ4239
<p>HINGE SPRING RATE TEST . . . . .</p> <p>CRYO-UNLATCH TESTS . . . . .</p> <p>STRUCTURAL TESTS . . . . .</p> <p>HINGE UNLOADING TESTS . . . . .</p> <p><u>ITEMS COMPLETED</u></p> <p>Strainage accuracy tests.</p> <p>Hydraulic proof tests instruments and controls ordered.</p> <p><u>ITEMS IN PROGRESS</u></p> <p>CSS Catcher system design has to be changed.</p> <p>Work platforms, misc. steel work, loading cables, misc. hardware, piping install., shroud model, valve elec. components, camera controls &amp; lights are being procured.</p> <p>Structural steel contractor proceeding.</p> <p>Controller and load system elect. work started.</p> <p>Radial proof tests cable design work started.</p>		<p>May 1972.</p> <p>Aug to Oct 15, 1972.</p> <p>Jan to May 1973.</p> <p>Jan 1974.</p>

CHANGES: Schedules changed.

SITE	SITE NAME	RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	ROCKET DYNAMICS AND CONTROL FACILITY	<p><u>CENTAUR STANDARD SHROUD TESTS</u> (YPQ4239)</p> <p>LVD - J. C. HUMPHREY; RSD - W. E. KLEIN</p> <p><u>SUMMARY</u></p> <p>Conceptual design of the CSS Catcher System is being changed. Lockheed's final shroud design dictates lower catcher requirements. When the new concepts are finalized, a new time schedule will be determined.</p> <p>Several items are slipping behind schedule. All efforts are being taken to boost the manpower required to do the tasks.</p> <p>(Continued on Page 37)</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="310 274 675 369">ROCKET DYNAMICS AND CONTROL FACILITY (Continued)</p> <p data-bbox="821 405 980 433" style="text-align: center;"><u>DISCUSSION</u></p> <p data-bbox="505 469 662 497" style="text-align: center;"><u>OPERATIONS</u></p> <p data-bbox="505 532 1377 1009">Major changes are being considered in the CSS catcher system designed by the Plum Brook Engineering Division. Design of the catcher system started before a design was finalized by Lockheed for the shroud. Therefore, the catcher requirements have been changed as the final design of the shroud evolved. Plum Brook now finds itself in the position of having a catcher system designed that is not totally compatible with the Lockheed designed shroud. Some parts of the system will have to be redesigned to keep the loads put into the shroud by the catcher system at a lower than anticipated level. When the new concepts are finalized and approved, a new time schedule will be determined. By the end of the first week in October, the overall impact on the schedule should be known.</p> <p data-bbox="505 1049 1365 1236">Launch Vehicles Division still owes Plum Brook information on the camera locations between the shroud and Centaur tank and those on top of the tank. No design effort is being put into this area. This information is long past due and will now start impacting the schedule.</p> <p data-bbox="505 1276 1349 1463">A number of PR's and contracts are now in various phases of the procurement cycle. These include such items as work platforms and miscellaneous steel work, loading cables and miscellaneous hardware, piping installation, shroud model, and electrical components for valve and camera controls and camera lights.</p> <p data-bbox="505 1502 1398 1689">The structural steel contractor is progressing quite satisfactorily. It appears at this time that he will also receive a change to his contract to fabricate and install some additional miscellaneous items. Included will be the additional building structural steel changes needed to perform the hinge and vent fin tests.</p> <p data-bbox="505 1729 1300 1817">Rocket Systems Division is behind schedule on the propellant and purge gas flow schematic and on the control panel layouts.</p> <p data-bbox="607 1884 948 1912" style="text-align: center;">(Continued on Page 39)</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="305 260 672 353">ROCKET DYNAMICS AND CONTROL FACILITY (Continued)</p> <p data-bbox="500 393 737 419"><u>INSTRUMENTATION</u></p> <p data-bbox="500 459 1321 578">The straingage accuracy tests were completed. Purchase orders have been placed for power supplies, load cells, and special pressure transducers needed for the hydraulic proof tests.</p> <p data-bbox="500 618 630 644"><u>CONTROLS</u></p> <p data-bbox="500 683 1360 956">Electrical prints for the controllers and associated load control system have been finished and work has started on these items in B-Control. Sketches for the Failsafe System have been sent to engineering and some material has been placed on order. Most of the items required for the hydraulic proof test have been purchased or are in Outside Fabrication. Cables, turnbuckles, and wire are also in the procurement cycle.</p> <p data-bbox="500 995 1300 1061">Design work has started on the remaining cable and hardware required by the radial proof tests.</p>



B-3

ROCKET DYNAMICS  
AND CONTROL  
FACILITY

CENTAUR STANDARD  
SHROUD TESTS  
(YPQ4239)

LVD - J. C. HUMPHREY;  
RSD - W. E. KLEIN

#### SUMMARY

The structural steel contract is complete. An installation contract for the loading fixtures, cylinders, etc. is being prepared. This contract may be the pacing item for the hydraulic proof test.

The new concept for the catching system is complete and final design has started. This design change may cause a two to four week delay in the schedule.

Both pyro-system designs have been started but information on the locations of the movie cameras inside the shroud is still needed from Launch Vehicles Division.

#### DISCUSSION

##### OPERATIONS

The structural steel contract has now been completed. Mechanics and electricians are now working in the test stand. The Mechanics are oiling the aft ring on the Centaur tank to inhibit further corrosion in the spot welds. Work has started on the hydraulic lines for the hydraulic proof test scheduled for December. Some of the equipment needed for the proof test is now arriving, but some is not scheduled for delivery until the first part of December. Late delivery of some of these items could delay the start of the hydraulic proof test.

The electricians are installing conduits and connecting wires that were removed for the structural steel contract. The old control panel and graphic panel in "B" control have been removed.

The installation of the loading fixtures, cylinders, etc. for the hydraulic proof test will be contracted and a purchase request is now being processed and

(Continued on Page 37)

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="285 266 527 359">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="467 363 639 395">(Continued)</p> <p data-bbox="464 433 1279 618">specifications and assembly drawings are being completed. This contract could well become the pacing item for the proof test since we need approximately two weeks after the fixtures are stacked to install instrumentation and control wiring and to run check out tests.</p> <p data-bbox="459 656 1325 876">A list of jobs and the manhours needed to complete each job has been completed for the mechanics. There is a total of approximately 1800 manhours work remaining between now and the first of January. This list will now be transferred to a calendar schedule, based on equipment deliveries to determine weekly manhour requirements.</p> <p data-bbox="459 912 1325 1131">The new concepts for the catching system are virtually complete and the final design effort has begun. The new design has no movable framework and the shroud will see significantly lower stress levels. The exact impact of the design change on the schedule is still not known, but may cause a two to four week delay in the schedule.</p> <p data-bbox="459 1168 1325 1387">The design effort and specifications are nearly complete for the piping contract. This contract should be ready to go out for bid in about two weeks. Plum Brook personnel will install the purge tubing for the tank and shroud. The gas and propellant control panel and the test stand wiring for the cryogenic systems have been included in this contract.</p> <p data-bbox="459 1425 1308 1644">Launch Vehicles Division still owes Plum Brook information on the locations of the movie cameras inside the shroud. Additional information was received on the pyrotechnic systems at the end of this month. Plum Brook now has sufficient information to design the electrical controls and safety interlocks for both pyro systems.</p> <p data-bbox="532 1745 873 1777">(Continued on Page 39)</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="302 264 542 359">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="483 363 651 393">(Continued)</p> <p data-bbox="483 429 716 459"><u>INSTRUMENTATION</u></p> <p data-bbox="483 495 1308 622">Strain gage installation for the hydraulic proof testing has started. The strain gage power supplies and the load cells have been received. The load cells are presently being calibrated.</p> <p data-bbox="483 658 607 687"><u>CONTROLS</u></p> <p data-bbox="483 723 1373 976">Approximately 50% of the control room wiring for the load control loops has been completed. The <math>\Delta</math> P monitor is completed except for check out. The Engineering Division is still working on the failsafe circuits. Most of the mechanical and electrical hardware required has already been received. Two of the seven hydraulic loading cylinders have been acceptance checked with good results.</p> <p data-bbox="483 1011 1243 1075">The following is the status of purchase requests currently in the procurement cycle:</p> <ol data-bbox="488 1111 1292 1496" style="list-style-type: none"> <li data-bbox="488 1111 1211 1170">(1) Hinge, vent fin, and jettison cylinders - Bid opening - 11-2-71.</li> <li data-bbox="488 1206 1081 1236">(2) Axial cables - Delivery 11-18-71.</li> <li data-bbox="488 1272 1146 1331">(3) Adaptors, rods and proof test parts - Bid opening - 10-29-71.</li> <li data-bbox="488 1367 1179 1427">(4) Additional turnbuckles, etc. - Delivery 11-18-71.</li> <li data-bbox="488 1463 1292 1492">(5) Lateral proof test cables - Delivery 12-15-71.</li> </ol> <p data-bbox="483 1528 1357 1624">Hydraulic panels, cylinder and tubing installation are currently being laid out by operations. The valve shop has started locating parts.</p>

November 1971

NARRATIVES ON ADJOINING PAGE

PROJECT SITE TASK NO.

STATUS	SCHEDULE
--------	----------

CHANGES: (schedule changes since last report)

CENTAUR STANDARD SHROUD TESTS B-3 YPQ4239

<p>HINGE SPRING RATE TEST . . . . .</p> <p>CRYO-UNLATCH TESTS . . . . .</p> <p>STRUCTURAL TESTS . . . . .</p> <p>HINGE UNLOADING TESTS . . . . .</p>	<p>June 1 - 15, 1972.</p> <p>Aug 15 - Nov 15, 1972.</p> <p>Feb - June, 1973.</p> <p>Jan 1974.</p>
<p><u>ITEMS COMPLETED</u></p> <p>Stokes vacuum pump checked out.</p> <p>Reinstalled conduit and wiring (removed for contractor)</p> <p>Mechanical piping and electrical contracts out for bid</p> <p>Strain gages installed on loading cylinders.</p> <p>The scanner and SEL have been repaired.</p> <p>All of the instrumentation components for the hydrogen proof test are on hand.</p> <p>Hinge, vent fin and jettison cylinders were ordered.</p> <p><u>ITEMS IN PROGRESS</u></p> <p>Accumulator panels, pipe lines, etc. for hydraulic proof test being installed . . . . .</p> <p>Design for catcher system nearly completed.</p> <p>Failsafe circuits and servo rake wiring being instld.</p> <p>Designing valve actuators &amp; Centaur track protectors.</p> <p>PRE design started on model jettison "spring" and camera feedback circuits.</p>	<p>Bid opening - 12-29-71</p> <p>Jan 10, 1972</p>

CHANGES: Schedules changed.

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p>ROCKET DYNAMICS AND CONTROL FACILITY</p> <p><u>CENTAUR STANDARD SHROUD TESTS</u> (YPQ4239)</p> <p>LVD - J. C. HUMPHREY; RSD - W. E. KLEIN</p> <p style="text-align: center;"><u>SUMMARY</u></p> <p>The stack-up contract for the hydraulic proof test will be awarded December 3. Work will start December 8 with a completion of 21 days required. Starting date for the hydraulic proof test is January 10 and is still valid at this time.</p> <p>Site showing for the piping and electrical contract is December 15 with the bid opening scheduled for December 29. This contract must be completed by April 1 so the system validation tests can be started July 1.</p> <p>Any further changes and/or additions to the requirements or test plan will probably impact the starting date for the cryogenic separation test program which is scheduled for August 15.</p> <p style="text-align: center;"><u>DISCUSSION</u></p> <p><u>OPERATIONS</u></p> <p>The contract for the "stack-up" of the equipment for the hydraulic proof test should be awarded about December 1, 1971 and the contractor is scheduled to start work the week of December 6, 1971. The last items needed for this contract are due December 17. The contractor has a required completion time of three weeks.</p> <p style="text-align: center;">(Continued on Page 35)</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="337 278 581 368">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="521 374 691 405">(Continued)</p> <p data-bbox="516 439 1393 566">The B-3 mechanics are installing accumulator panels, hydraulic lines, etc. for the hydraulic proof test. They have also checked out a Stokes vacuum pump for installation in the stand by the "stack-up" contractor.</p> <p data-bbox="516 600 1442 794">The B-3 electricians have virtually completed reinstalling all of the conduit and wires that had to be removed for the structural steel contract. They are also working on various other jobs needed for the hydraulic proof test. The hydraulic proof tests are expected to start during the week of January 10, 1972.</p> <p data-bbox="516 828 1382 1084">The IFB for the mechanical piping and electrical contract has been mailed. The site showing is scheduled for December 15 and the bid opening will be December 29. The contract has to be completed by April 1, 1972 to be on schedule. We have requested the contractor to start the upper level work first. This will allow us to start stacking flight hardware after he is complete down to level four.</p> <p data-bbox="516 1118 1382 1413">The design effort on the new light weight catcher systems has been nearly completed and parts are going out for fabrication. An analog computer run was made by Cleveland the last week in November. This information gave expected net forces more than double those which we had previously received. The exact impact on the schedule is still not known, but is expected to add one week on the completion of the catcher system proof tests.</p> <p data-bbox="516 1447 1365 1703">The present schedule shows the preparations for the catcher system proof test starting about February 22, 1972. About the last week in November we were requested to simulate the shroud springs in the model actuator system. This was a change in concept and required the addition of a load cell in the actuator assembly. We presently feel this can be done without impacting the overall schedule.</p> <p data-bbox="516 1737 1382 1864">The above problems are typical of several we have had with this and other systems. Design information we request from Cleveland is almost always later than the original request date and usually received at the last</p> <p data-bbox="618 1891 976 1921">(Continued on Page 37)</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="341 258 584 347">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="519 347 698 387">(Continued)</p> <p data-bbox="519 417 1356 586">possible date to meet schedule. There have been several instances where the final information is significantly different than preliminary information received at an earlier date. The catcher system has probably been the worst example of this.</p> <p data-bbox="519 616 1404 844">In addition, the program objectives and effort required have multiplied over the original estimates based on information received more than a year ago. All of the above changes have been absorbed without changing the end date. The schedule is now so tight that no further schedule perturbations can be tolerated without changing the end date.</p> <p data-bbox="519 874 763 914"><u>INSTRUMENTATION</u></p> <p data-bbox="519 944 1421 1232">The strain gage installation on the loading cylinders is complete. Connector locations on the Titan skirt have been established, and the strain gage installations are progressing. The scanner has been repaired and is now working. The SEL has been repaired and will be qualified the first week in December. All components required to support the hydraulic proof test are on hand. Heavy Facilities Service Division support is scheduled for the last two weeks in December.</p> <p data-bbox="519 1262 657 1302"><u>CONTROLS</u></p> <p data-bbox="519 1331 1437 1620">The hydraulic loading actuators have been checked out and are ready for shipment to B-3. Electrical is installing the failsafe circuits and servo valve wiring. The hinge, vent fin and jettison cylinders have been ordered. The lateral proof test cables are due December 15, 1971. Work has started designing valve actuators and tack protection systems for the Centaur tank. Preliminary design work has begun on the model jettison "spring" simulation and camera speed feedback circuits.</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p>ROCKET DYNAMICS AND CONTROL FACILITY</p> <p><u>CENTAUR STANDARD</u> <u>SHROUD TESTS</u> (YPQ4239)</p> <p>LVD - J. C. HUMPHREY; RSD - W. E. KLEIN</p> <p><u>SUMMARY</u></p> <p>Preparations for the hydraulic proof test are progressing satisfactorily and the scheduled test dates between January 10 and 21, 1972 will be met. The 1/2 shroud model catch system test is scheduled for February 21, 1972 and all necessary equipment is on order.</p> <p>(Continued on Page 33)</p>

NARRATIVES ON ADJOINING PAGE

PROJECT SITE TASK NO.

STATUS	SCHEDULE
--------	----------

CHANGES: (schedule changes since last report)

CENTAUR STANDARD SHROUD TESTS

B-3

YPQ4239

<p>HYDRAULIC PROOF TEST . . . . .</p> <p>HINGE SPRING RATE TEST . . . . .</p> <p>CRYO-UNLATCH TESTS . . . . .</p> <p>STRUCTURAL TESTS . . . . .</p> <p>HINGE UNLOADING TESTS . . . . .</p>	<p>Between Jan 10 &amp; 21, 72.</p> <p>June 1 - 15, 1972.</p> <p>Aug 15 - Nov 15, 1972.</p> <p>Feb - June, 1973.</p> <p>Jan 1974.</p>
<p><u>ITEMS COMPLETED</u></p> <p>Stack-up contract completed.</p> <p>1/2 shroud model catch system parts are all ordered.</p> <p>Testing scheduled for . . . . .</p> <p>Piping contract bids opened . . . . .</p> <p>Structural test deflectometers were ordered.</p> <p>Hydraulic Proof Test control hardware installed.</p> <p>CF-16A installed.</p> <p>CF-16A-910 computer interface checked out.</p> <p>Hydraulic system cleaned and checked out.</p> <p>Run information, relay assignments, &amp; programmer data finalized.</p> <p>Model jettison cylinder delivered.</p>	<p>Feb 21, 1972.</p> <p>Dec 29, 1971.</p>
<p><u>ITEMS IN PROGRESS</u></p> <p>Hydraulic proof test instrumentation 90% complete . .</p> <p>Structural test instrumentation components being ord.</p> <p>Signal conditioning boxes in progress.</p> <p>Abort program being modified.</p> <p>Data cards being prepared.</p> <p>Disc brake test being designed.</p> <p>Actuators and tank pressurization equipment are being procured.</p> <p>Control check lists, flow sheets are . . . . .</p>	<p>Jan 9 completion.</p> <p>70% complete.</p>

SITE SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS

B-3

ROCKET DYNAMICS  
AND CONTROL  
FACILITY

(Continued)

DISCUSSION

OPERATIONS

Installation is on schedule and the hydraulic proof test will be run between January 10 and 21, 1972. The stack-up contract is completed. Only a few minor problems in fitting up and checking out all of the hydraulic proof test equipment have been encountered. It now appears we should be finished taking data by January 21, 1972. Tear down of the equipment will start following the last test.

All equipment for the 1/2 shroud model catch system test is now on order. All scheduled deliveries support the existing schedule. We should be ready to start testing by February 21, 1972.

The bids for the piping contract were opened on December 29, 1971. Five bids were received. Four of these were at, or below, the Government estimate. The bids will be reviewed by the Legal Office at Cleveland before the contract is awarded. The contractor has 90 days to complete the contract and this will place the completion around April 1, 1972, thereby maintaining our schedule.

INSTRUMENTATION

The instrumentation for the hydraulic proof test is 90% complete. No problems are expected in supporting this test during the week of January 10, 1972.

The instrumentation requirements for the 1/2 model shroud catch system tests that are to follow the hydraulic proof tests have not been finalized yet.

The instrumentation for the structural tests has started. The deflectometers are on order. The orders for all components should be complete by the next report period. The assembly of the signal conditioning boxes has started.

(Continued on Page 35)

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="487 463 619 493"><u>CONTROLS</u></p> <p data-bbox="487 524 1387 1018">All hardware for the B-2 hydraulic proof test has been installed. The HTF sequence and abort program is being modified for B-3. The CF-16A has been installed and the CF-16A -910 computer interface has been checked out. The hydraulic system at B-3 has been cleaned and checked out. All run information, relay assignments, and programmer data has been finalized and data cards are being prepared. The model Jettison Cylinder has been received and will be checked out at "D" Site. The disc brake test is currently being designed by engineering. These tests will be conducted at "D" Site. Actuators and equipment for the Centaur tank pressurization are in Procurement. Check lists, recording flow sheets, and other proof test run requirements are approximately 70% complete.</p>



SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="264 268 509 364">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="456 370 716 467"><u>CENTAUR STANDARD SHROUD TESTS</u> (YPQ4239)</p> <p data-bbox="919 370 1256 435">LVD - J. C. HUMPHREY; RSD - W. E. KLEIN</p> <p data-bbox="787 504 902 534" style="text-align: center;"><u>SUMMARY</u></p> <p data-bbox="453 566 1268 631">The hydraulic proof test of the hydraulic system, cables and control system was completed January 27.</p> <p data-bbox="453 663 1235 858">The shroud model catch system test scheduled for February 28 is dependent on delivery of the model shroud. The shroud fabrication contractor has material problems and welding certification problems. A possibility of one month delay in this test appears likely at this time.</p> <p data-bbox="453 891 1284 1020">The piping contract was awarded to Wrightco, Inc., with the 90 day completion date being April 25. Procurement and construction office efforts are being made to reduce the completion date to April 1.</p> <p data-bbox="773 1052 935 1082" style="text-align: center;"><u>DISCUSSION</u></p> <p data-bbox="453 1116 615 1147"><u>OPERATIONS</u></p> <p data-bbox="453 1181 1268 1574">Set up and check-out of the hydraulic proof test hardware was completed. The hydraulic proof test was started on January 14, 1972. The only major problem encountered during the test was the un-twisting of two cables under load conditions, which started to unscrew the piston shaft from a part of the hydraulic cylinder body. The problem was resolved by adding swivels in all the cable stack-ups. The hydraulic proof test was completed per test plan on January 27, 1972. Norris Bros. will begin tear down of the stack-up on February 1, 1972.</p> <p data-bbox="453 1606 1268 1766">Equipment is now being installed in B-3 for the shroud model catch system test scheduled for February 28, 1972. The shroud half model is scheduled to be completed and delivered at the site on February 17, 1972.</p> <p data-bbox="453 1798 1279 1862">The contract for the piping was awarded to Wrightco, Inc., Cleveland. But due to a protest by the next</p> <p data-bbox="631 1882 976 1917" style="text-align: center;">(Continued on Page 31)</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="280 264 527 353">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="475 363 906 423"><u>CENTAUR STANDARD SHROUD TESTS</u> (Continued)</p> <p data-bbox="475 463 1247 622">lowest bidder, the notice to proceed was delayed to January 26, 1972. This extends the contract completion date to April 25, 1972. Negotiations with the contractor to complete the contract by April 1, 1972 are in progress.</p> <p data-bbox="475 652 719 681"><u>INSTRUMENTATION</u></p> <p data-bbox="475 721 1263 840">Instruments performed well on the Hydraulic Proof Test. However, the 50,000 pound axial load cell appeared to have a sensitivity shift during the test and is being evaluated.</p> <p data-bbox="475 880 1295 1039">Instruments for the half model shroud catch system are either on hand, or will be delivered in time to support the tests. The catch net load cells have been fabricated and sent to Lewis-Cleveland for gauge installation and calibration.</p> <p data-bbox="475 1069 605 1099"><u>CONTROLS</u></p> <p data-bbox="475 1139 1344 1258">The hard, soft, and super soft loads on the hydraulic proof test cages were completed the third week in January. All hardware, software, and interface equipment worked satisfactorily.</p> <p data-bbox="475 1298 1360 1516">The disc brake test is being conducted at D-Site. The test is designed to determine brake settings required for stopping the half model shroud jettison. An analog simulation is currently being performed for the initiator cylinder control system. The initiator cylinder has been checked out at D-Site and meets performance specifications.</p> <p data-bbox="475 1556 1360 1656">Some of the hardware for the Centaur pressurization system has been received. Camera control and indicator circuits are also being designed for later tests.</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="318 334 558 425">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="509 431 766 526"><u>CENTAUR STANDARD</u> <u>SHROUD TESTS</u> (YPQ4239)</p> <p data-bbox="971 431 1305 489">LVD - J. C. HUMPHREY; RSD - W. E. KLEIN</p> <p data-bbox="862 562 971 590" style="text-align: center;"><u>SUMMARY</u></p> <p data-bbox="509 626 1321 751">The shroud half model was completed on February 26. Instrumentation is being installed and the shroud will be erected in B-3 March 3, 1972. The shroud half model test is scheduled for March 9 and 10.</p> <p data-bbox="509 788 1321 878">The piping contractor has reduced his completion date from April 25 to April 3 for increased compensation.</p> <p data-bbox="509 915 1305 1010">All attempts are being made to keep the program on schedule. Gordon MacKay has been named facility coordinator to expedite the program.</p> <p data-bbox="646 1060 987 1090" style="text-align: center;">(Continued on Page 33)</p>

NARRATIVES ON ADJOINING PAGE

PROJECT	SITE	TASK NO.
	STATUS	SCHEDULE

CHANGES: (schedule changes since last report)

CENTAUR STANDARD SHROUD TESTS	B-3	YP04239
SHROUD HALF MODEL CATCH SYSTEM TEST . . . . .		Mar 9 & 10, 1972.
HINGE SPRING RATE TEST. . . . .		Jun 1 - 15, 1972.
CRYO-UNLATCH TESTS. . . . .		Aug 1 - Nov 1, 1972.
STRUCTURAL TESTS. . . . .		Jan 15 - May 1, 1973
HINGE LOADING TESTS . . . . .		Dec 1973.
<u>ITEMS COMPLETED</u>		
Fab of shroud half model completed . . . . .		Feb 26, 1972.
Shroud half model instrumented.		
Piping contractor awarded change order to reduce installation time.		
14 valves located for electrical wiring.		
Hydraulic proof test equipment was removed . . . . .		Feb 4, 1972
Brake calibrations and c/o were run at D-Site.		
Strain gage printed circuit cards were received.		
Strain gage & deflector measurements power supplies returned to factory.		
Layout of capacitance measuring electronics compltd.		
Half Model, Hydraulic Cylinder installed & c/o.		
Hinge test cylinder delivered.		
Facility coordinator assigned to project.		
<u>ITEMS IN PROGRESS</u>		
Piping installation, now scheduled to be completed . . . . .		Apr 3, 1972.
Movie cameras electrical contract is scheduled to be completed . . . . .		Apr 1, 1972.
Making modifications on hydraulic circuitry.		
Planning stretch test on structural load cables.		
Making plans for spring rate simulating tests.		

CHANGES: Catch system test schedule

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="321 300 565 393">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="511 369 927 429"><u>CENTAUR STANDARD SHROUD TESTS</u> (Continued)</p> <p data-bbox="862 465 1024 498" style="text-align: center;"><u>DISCUSSION</u></p> <p data-bbox="511 530 675 564"><u>OPERATIONS</u></p> <p data-bbox="511 594 1349 751">The tear down of the hydraulic proof test stack-up was completed on February 4, 1972. The forward load application fixture, Centaur loading cylinder, and shroud loading cylinder were weighed and stored outdoors at B-3.</p> <p data-bbox="511 789 1344 848">The shroud catchnet brake calibrations and check out were run at D-Site and 5 brakes are now calibrated.</p> <p data-bbox="511 886 1279 946">The electrical contract for the movie cameras is scheduled to be completed about March 1, 1972.</p> <p data-bbox="511 984 1360 1234">The piping contractor, Wrightco, is now on the job and has agreed to reduce the completion time for the contract from April 25, 1972 to April 3, 1972 for an increase in price of \$15,000. The piping contract called for wiring valves other than those installed by the piping contractor. Therefore, fourteen valves had to be placed at their permanent location ahead of schedule.</p> <p data-bbox="511 1272 1406 1429">The shroud half model was completed by the contractor at SPF on February 26, 1972 and has been instrumented. The shroud half model and hardware will be installed in B-3 about March 2, 1972. The model catch system test is now rescheduled for March 9, 1972.</p> <p data-bbox="511 1467 753 1500"><u>INSTRUMENTATION</u></p> <p data-bbox="511 1532 1373 1689">All instrument installations on the shroud model were completed at the SPF Building. This will allow the shroud model to be erected at the B-3 test stand without delay for instrument installation. All material required for the instrumentation is on hand.</p> <p data-bbox="511 1727 1390 1914">The printed circuit cards for the strain gage circuitry have been received. The power supplies for the strain and deflection measurements have been returned by the factory. Installation of these items will follow the shroud test. The capacitance measuring electronics layout is 100% complete.</p> <p data-bbox="578 1924 922 1958" style="text-align: center;">(Continued on Page 35)</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="305 288 548 385">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="483 391 914 455"><u>CENTAUR STANDARD SHROUD TESTS</u> (Continued)</p> <p data-bbox="483 489 613 520"><u>CONTROLS</u></p> <p data-bbox="483 554 1339 681">The hydraulic cylinder for the half model jettison test has been installed and checked out. Final modifications are being made to the circuitry before the half model shroud is placed on the cylinder.</p> <p data-bbox="483 715 1318 842">A stretch test is being planned to check the stretch in the 66' structural load cables. Results from the test will determine whether different cables will be needed.</p> <p data-bbox="483 876 1367 1003">All of the cylinders required for the hinge test have been received. Plans are being made to run a simulated test for the spring rates expected. These tests will be performed at D-Site.</p> <p data-bbox="483 1038 1302 1165">A preliminary check has been made of the start and Time Zero (To) signal for the cameras. The voltage feedback signals indicating film movement will be checked when the cameras are run.</p>



SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="277 294 516 385">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="464 395 862 455"><u>CENTAUR STANDARD SHROUD TESTS</u> (Continued)</p> <p data-bbox="464 491 1344 616">May 21 instead of June 15 is being made because of early delivery of the hardware. This three week early hinge test date is dependent on many variables but every effort will be made to meet the new schedule.</p> <p data-bbox="464 687 1312 842">The scheduled date of August 1 for the cryo-unlatch testing is firm. The cryogenic piping will be three weeks late but because of early delivery of the hardware and elimination of the mockup adapter, this time can probably be made up.</p> <p data-bbox="784 883 943 913" style="text-align: center;"><u>DISCUSSION</u></p> <p data-bbox="464 949 1344 1846">The instrumented shroud half model was lifted into B-3 facility on March 3, 1972. The model catch system test was started on March 9, 1972. Two preliminary tests were performed before the formal tests defined in the test plan were attempted. The two preliminary tests consisted of slowly swinging the shroud half model into the nets and the tests were successfully completed. After the two preliminary tests, two 25% energy level tests were run. On March 10, 1972 a 50% energy level test was run and everything performed as planned. Immediately after this run, two support columns on the shroud half model were broken when the model was inadvertently brought from the tipped position to the upright position too fast. The columns were repaired on March 13, 1972. The test runs were completed on March 15, 1972. These tests consisted of one 50%, one 75% and three 110% energy level runs. All tests were completed satisfactorily. The following paragraph was taken from a Cleveland report on the results of the test: "Based upon the reasonable comparison between test data and analytical predictions and the structural margins predicted, it is felt that the current catcher system design will meet its objectives and no further testing of the cryo-unlatch catch system is required." The shroud half model was removed from B-3 on March 24, 1972 and stored at the siding near Loading Dock Road.</p> <p data-bbox="548 1891 889 1921" style="text-align: center;">(Continued on Page 29)</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="284 284 524 379">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="475 383 870 447"><u>CENTAUR STANDARD SHROUD TESTS</u> (Continued)</p> <p data-bbox="475 483 1354 703">The piping contractor, Wrightco, completed all work above level four on March 28, 1972, except the insulation of the 8" LH<sub>2</sub> vent line. Last month, Wrightco had agreed to reduce the contract completion date from April 25, 1972 to April 3, 1972. However, Wrightco now estimates the contract completion date to be April 19, 1972.</p> <p data-bbox="475 739 1321 862">Norris Bros. was awarded the movable work platform installation contract plus miscellaneous mechanical tasks including cutting the 10'6" hole in Platform A. Norris Brothers completion date is April 12, 1972.</p> <p data-bbox="475 898 1273 962">The mechanics are installing purge lines and other equipment for the cryogenic unlatch tests.</p> <p data-bbox="475 997 716 1029"><u>INSTRUMENTATION</u></p> <p data-bbox="475 1065 1321 1220">Work has begun on wiring modifications to meet the accelerated hinge test schedule. Wiring tests and routing for the Titan Skirt, ISA, Conical Section, and Hinge Area have been completed and sent to Cleveland.</p> <p data-bbox="475 1256 1321 1351">Most of the parts required to support the Hinge Test are on hand. The remaining items have promised deliveries which are adequate to support our schedules.</p> <p data-bbox="475 1387 607 1419"><u>CONTROLS</u></p> <p data-bbox="475 1455 1305 1518">All camera controls and disk brake systems performed successfully during the model jettison test.</p> <p data-bbox="475 1554 1321 1638">A test to verify cable stretch and proof test remaining hardware required for the structural test is planned for the first week in April.</p> <p data-bbox="475 1673 1305 1797">The twelve cylinders required for the hinge test are being tested at D Site. They are being tested under the same conditions as those required for the actual test.</p> <p data-bbox="475 1832 1354 1896">All procurement for the Centaur vent system is complete and installation has been started in the Control Room.</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="267 292 511 383">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="446 393 706 483"><u>CENTAUR STANDARD SHROUD TESTS</u> (YPQ4239)</p> <p data-bbox="901 393 1242 453">LVD - J. C. HUMPHREY; RSD - W. E. KLEIN</p> <p data-bbox="795 524 909 554" style="text-align: center;"><u>SUMMARY</u></p> <p data-bbox="446 584 1307 745">The Centaur Standard Shroud arrived at Plum Brook on April 4, 1972. The boattail was instrumented and installed on the interstage adapter on April 27, 1972. The Titan skirt was installed in B-3 Facility on April 17, 1972.</p> <p data-bbox="446 776 1307 937">The piping contract was completed on April 19, 1972. The movable work platforms are 95% complete. Mechanical, instrumentation, and control work is progressing satisfactorily on the hinge test and cryo-unlatch test work. The hinge test is scheduled for May 25, 1972.</p> <p data-bbox="763 977 925 1008" style="text-align: center;"><u>DISCUSSION</u></p> <p data-bbox="544 1038 1136 1068" style="text-align: center;"><u>CENTAUR STANDARD SHROUD TEST HARDWARE</u></p> <p data-bbox="446 1098 1356 1229">On April 4, 1972, the Centaur Standard Shroud arrived at Plum Brook and is located at the Space Power Facility. Also the Lockheed crew arrived to install strain gauges on the shroud.</p> <p data-bbox="446 1260 1364 1491">The interstage adapter (ISA), stub adapter and equipment module were delivered at Cleveland for strain gauge installation on April 12, 1972. The ISA, with the strain gauge installation completed, was delivered to Plum Brook from Cleveland, on April 25, 1972. The boattail has been instrumented by LMSC and was installed on the ISA at SPF on April 27.</p> <p data-bbox="446 1522 1323 1653">The General Dynamics-Convair (GD/CA) crew arrived at Plum Brook on April 25, 1972 to work on GD/CA hardware. They started match drilling the aft seal plate to the 5D (7562) Centaur Vehicle.</p> <p data-bbox="446 1683 1331 1753">The Titan skirt was installed on the lower distribution cylinder in B-3 on April 17, 1972.</p> <p data-bbox="446 1784 1347 1844">Miscellaneous flight hardware has arrived throughout the month.</p> <p data-bbox="544 1884 893 1915" style="text-align: center;">(Continued on Page 25)</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="256 298 500 390">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="435 400 691 461"><u>CENTAUR STANDARD SHROUD TESTS</u></p> <p data-bbox="435 492 751 523"><u>CONTROLS</u> (Continued)</p> <p data-bbox="435 558 1341 788">Information for the sequence and abort program for the hinge test is 90% complete. Most of the hardware required for the hinge test has been checked out at D Site. A pair of relief valves across the hydraulic cylinder for load protection has proved successful. Relief valves will be installed on all cylinders to be used during the hinge tests.</p> <p data-bbox="435 819 1308 911">All valves for the LH<sub>2</sub> and LOX press-vent and outflow have been installed. The various delta-P and pressure protection systems are being installed on these valves.</p>

May 1972

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="240 294 483 385">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="418 393 678 485"><u>CENTAUR STANDARD SHROUD TESTS</u> (YPQ4239)</p> <p data-bbox="943 393 1276 453">LVD - J. C. HUMPHREY; RSD - W. E. KLEIN</p> <p data-bbox="786 524 899 552" style="text-align: center;"><u>SUMMARY</u></p> <p data-bbox="418 584 1247 779">The Interstage Adapter Assembly (ISA) with attached boattail section of the CSS was installed in B-3. The Centaur tank was then assembled on the ISA. The hydraulic cylinders, load cells, and hinge test fixtures have been assembled and are being aligned. Hinge testing is scheduled to start June 5.</p> <p data-bbox="418 811 1214 938">The stub adapter, equipment module, truss adapter and forward bearing reaction struts arrived from LeRC-Cleveland on May 31. Instrumentation will be installed on the equipment before moving into B-3.</p> <p data-bbox="418 970 1230 1065">The Test Readiness Review is well underway and the review should be completed during the first week of June.</p> <p data-bbox="753 1101 915 1129" style="text-align: center;"><u>DISCUSSION</u></p> <p data-bbox="500 1168 1182 1196" style="text-align: center;"><u>CENTAUR STANDARD SHROUD (CSS) TEST HARDWARE</u></p> <p data-bbox="418 1232 1312 1745">On May 8, 1972 the ISA, with the boattail attached to it, was transported to B-3 from SPF. The ISA was lifted into the facility, but the ISA and Titan Skirt did not align properly. Bolt holes had to be reamed out and the ISA and Titan Skirt were finally mated on May 13, 1972. During this installation it was noted that the ISA and boattail were rotated about 0.9° clockwise from the desired position in the facility. Because of this misalignment it was necessary to relocate the hydraulic cylinder pulloff pads in the facility for the hinge test. The Centaur tank was installed on the ISA in B-3 on May 25, 1972. The hinge test fixtures (5) and test hinge pins were proof tested at D Site on May 30, 1972. All systems were installed for the hinge test by May 31, 1972. Due to alignment problems the hinge tests have been rescheduled to start on June 5, 1972.</p> <p data-bbox="418 1781 1295 1876">GD/CA personnel installed the ISA and Centaur tanks in B-3 with NASA assistance. They have been bolting other hardware to the flight equipment in preparation for the</p> <p data-bbox="500 1908 834 1936" style="text-align: center;">Continued on Page 33)</p>



SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="250 270 493 362">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="428 370 808 431"><u>CENTAUR STANDARD SHROUD TESTS</u> (Continued)</p> <p data-bbox="428 467 1276 624">hinge test and cryo-unlatch tests. The stub adapter equipment module, truss adapter and forward bearing reaction struts arrived at Plum Brook from Cleveland on May 31, 1972. This equipment will be instrumented before installation in B-3.</p> <p data-bbox="428 661 1308 947">LMSC personnel have been working in both the B-3 and SPF areas, The payload cylinder section of the shroud was assembled in the handling fixtures in early May. The nose cone half sections were also assembled. The forward and aft seal plates were cut out and reinforced to accept instrumentation feedthrough connectors. LMSC personnel have also installed deflection potentiometers and strain-gages at B-3 in preparation for the hinge test.</p> <p data-bbox="428 983 1227 1044">Hardware was installed on a rail car on May 26 for transport of the shroud between B-3 and SPF.</p> <p data-bbox="795 1080 925 1112" style="text-align: center;"><u>FACILITY</u></p> <p data-bbox="428 1145 1292 1334">All movable platform work has been completed. The roll-up doors have been repaired and appear to be operating satisfactorily. The design of electrical equipment for remote operation of the doors has been completed. Installation of the electrical equipment will start in early June.</p> <p data-bbox="428 1370 1308 1495">The B-3 mechanics have spent most of this report period preparing for the hinge test. However, purge lines and other installations are continuing for the cryo-unlatch test.</p> <p data-bbox="717 1532 1055 1564" style="text-align: center;"><u>TEST READINESS REVIEW</u></p> <p data-bbox="428 1600 1325 1757">The Test Readiness Review Panel was appointed and the review is well underway. Presentations were made to the panel and the panel has inspected the site and reviewed the installation. Present indications are that the review will be completed during the first week of June.</p> <p data-bbox="548 1866 893 1899" style="text-align: center;">(Continued on Page 35)</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="245 314 488 413">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="423 449 821 512"><u>CENTAUR STANDARD SHROUD TESTS</u> (Continued)</p> <p data-bbox="423 578 667 608"><u>INSTRUMENTATION</u></p> <p data-bbox="423 644 1206 737">Hinge Test - hardware was connected to the site instrumentation system. Check out of the systems began.</p> <p data-bbox="423 773 1224 832">Centaur Standard Shroud - 90% of the thermocouples have been installed for the cryo-unlatch test.</p> <p data-bbox="423 868 1255 928">Centaur Vehicle Tank - All wiring information has been generated for internal vehicle instrumentation.</p> <p data-bbox="423 964 1321 1254">General - Instrumentation in the Equipment Module area and Stub Adaptor area has been detailed. Information has been generated and released for installation of all thermocouples for the Stub Adaptor and Equipment Module. The gas sampling problem has been resolved. Installation of this equipment will begin after the Hinge Testing. 1000 computer cards for the cryo-unlatch flow sheet (based on preliminary information) have been made.</p> <p data-bbox="423 1290 558 1320"><u>CONTROLS</u></p> <p data-bbox="423 1355 1289 1576">All of the cylinders have been installed and checked out manually. The CF-16 and 910 computer programs are completed. The 910 data tapes are completed and are being checked out. Most of the recommendations of the Readiness Review Committee have been completed or are in progress. The check sheets for all systems are also completed.</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="289 268 532 364">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="467 368 724 465"><u>CENTAUR STANDARD SHROUD TESTS</u> (YPQ4239)</p> <p data-bbox="987 368 1325 429">LVD - J. C. HUMPHREY; RSD - W. E. KLEIN</p> <p data-bbox="813 506 930 536" style="text-align: center;"><u>SUMMARY</u></p> <p data-bbox="467 570 1308 828">The Hinge Load testing started on June 5, 1972 but due to relief valve and servo valve problems, the 25% tests were started again on June 21, 1972. On June 27, 1972, the final hinge tests 17.8L and 19.8L were completed. This test series completes the present CSS Hinge Loading test program. (Ultimate load tests are scheduled at the end of the entire CSS program.</p> <p data-bbox="467 862 1308 1020">The stub adapter was installed on the Centaur tank on June 13, 1972. The multilayer insulation blanket installation was completed on June 30. Tubing runs, radiation shield installation, and gas sample system installation was completed in June.</p> <p data-bbox="467 1054 1325 1185">Because of the delay caused by stackup misalignment problems and the hinge test loading cylinder problems, the start of validation testing for the cryo-unlatch test is rescheduled for approximately August 15, 1972.</p> <p data-bbox="813 1219 976 1249" style="text-align: center;"><u>DISCUSSION</u></p> <p data-bbox="813 1284 992 1314" style="text-align: center;"><u>HINGE TESTS</u></p> <p data-bbox="467 1348 1325 1830">On June 5, 1972, several 25% runs were made to exercise the loading systems with low abort limits before starting the official Centaur Standard Shroud Hinge Load Tests. While trying to put cylinder P-2 on line, the system aborted due to an amplifier failure. The amplifier called for a full load and before the system could abort, a load spike of 6700 pounds was seen. Although this caused no damage, it was apparent that the relief valves were not providing the desired protection. Tests were run at D-Site to try to lower the maximum peak load on an abort. As a result of the tests at D-Site, the reliefs were re-set to lower values, smaller Moog servovalves were installed and orifice plates were installed between the Moog and the cylinder.</p> <p data-bbox="553 1864 894 1895" style="text-align: center;">(Continued on Page 35)</p>

NARRATIVES ON ADJOINING PAGE

PROJECT	SITE	TASK NO.
STATUS		SCHEDULE

CHANGES: (schedule changes since last report)

CENTAUR STANDARD SHROUD TESTS                      B-3                      YP04239

HINGE SPRING RATE TEST . . . . .	Completed June 27.
CRYO-UNLATCH TESTS TO START . . . . .	Aug 15.
STRUCTURAL TESTS . . . . .	Jan 15 - May 1, 1973.
HINGE LOADING TESTS . . . . .	Dec 1973.
<u>ITEMS COMPLETED</u>	
Stub adapter installed on Centaur tank . . . . .	Jun 13, 1972.
LH <sub>2</sub> tank insulation installed . . . . .	Jun 30, 1972.
Shroud retrofit work completed . . . . .	Jun 21, 1972.
Thermocouple installation completed.	
Instrumentation flow sheet completed.	
Hydraulic protection system redesign, reset & retested	Jun 20, 1972.
<u>ITEMS IN PROGRESS</u>	
LH <sub>2</sub> flight vent system.	
LH <sub>2</sub> fill and drain chute.	
Tubing runs.	
Radiation shield installation.	
Gas sample system installation.	
Design of restraints for LH <sub>2</sub> vent nozzles.	
LH <sub>2</sub> vent disconnect purge system design.	
Forward bearing reaction strut limit switch design.	
LH <sub>2</sub> fill and drain chute purge system design.	
Design of an access ladder.	
Tank instrumentation wiring . . . . .	50% complete.
Instrumentation in strut adapter area & equip module	45% complete.
Gas sampling & accelerometer signal conditioning installation . . . . .	7-10-72 (compl. date)
Facility thermocouple cables . . . . .	45% complete.
Preparing wiring list for strain gage & deflectometer.	
Hinge test loading system being removed.	
Pressure vent, ΔP protection vent flow valve circuits are nearly complete.	

CHANGES: Test schedule

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="280 258 519 352">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="467 318 868 387"><u>CENTAUR STANDARD SHROUD TESTS</u> (Continued)</p> <p data-bbox="467 419 1218 548">On June 20, 1972 the 25% runs were successfully completed. Also tests 1C and 2C of the Centaur Standard Hinge Load Tests per Test Requirements Document, LeRC/TCPO-10 were completed.</p> <p data-bbox="467 580 1282 675">On June 21, 1972, tests 3c through 9c were successfully completed and on June 22, 1972, tests 10C through 16C were completed.</p> <p data-bbox="467 707 1315 1064">On June 23, 1972, test 18.8L was attempted but an abort occurred due to a mechanical stop assembly that had shifted approximately 3/16 inch. While verifying that the cylinder had hit the mechanical stop, it was found that the position indicators on all 12 cylinders had been set up for full cylinder stroke rather than the desired value. Therefore all of the cylinder position data for runs 1C-16C had the wrong scale factor. By adding the corrected scale factor to the data reduction program the test results were satisfactorily adjusted.</p> <p data-bbox="467 1096 1266 1225">On June 26, 1972, test 18.8L was completed, and on June 27, 1972 the final tests 17.8L and 19.8L were successfully performed which completed the Centaur Standard Shroud Hinge Load Tests.</p> <p data-bbox="706 1257 982 1290" style="text-align: center;"><u>CSS TEST HARDWARE</u></p> <p data-bbox="467 1322 1331 1548">NASA and GD/CA personnel installed the stub adapter on the Centaur tank on June 13, 1972. GD/CA immediately began laying the multilayer insulation blankets on the top of the LH<sub>2</sub> tank. The fitting of the insulation was completed on June 30. The LH<sub>2</sub> flight vent system, LH<sub>2</sub> fill and drain chute and a number of other tasks were worked on during this reporting period.</p> <p data-bbox="467 1580 1331 1741">The LMSC special manufacturing crew arrived at Plum Brook on June 12 to perform retrofit operations on the shroud. This work was completed on June 21. The LMSC insulation crew arrived on June 26 and left on June 30 when their work was completed.</p> <p data-bbox="467 1774 1315 1838">GD/CA, LMSC and PB personnel provided support for the hinge tests conducted during June. Because of the</p> <p data-bbox="568 1862 917 1895" style="text-align: center;">(Continued on Page 37)</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="289 243 532 338">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="467 344 862 405"><u>CENTAUR STANDARD SHROUD TESTS</u> (Continued)</p> <p data-bbox="467 439 1279 600">delays encountered during the hinge tests certain jobs could not be started. However, tubing runs, radiation shield installation, gas sample system installation and some other work was started by the Plum Brook mechanics.</p> <p data-bbox="467 633 1247 727">New, previously unplanned, work started by Rocket Systems Division engineers in this report period includes:</p> <ol data-bbox="467 762 1198 1090" style="list-style-type: none"> <li>(1) Restraints for LH<sub>2</sub> vent nozzles;</li> <li>(2) Purge system for LH<sub>2</sub> vent disconnects;</li> <li>(3) Limit switch installation for the forward bearing reaction strut retraction signal;</li> <li>(4) Shroud quick vent;</li> <li>(5) LH<sub>2</sub> fill and drain chute purge system.</li> </ol> <p data-bbox="467 1116 1328 1306">The Plum Brook Engineering Division was also requested to provide an access ladder to a door on the Titan skirt and a work platform to be attached to the payload model. All of the above work is a result of program changes and equipment problems not envisioned before June 1, 1972.</p> <p data-bbox="467 1340 1328 1534">Because of the equipment misalignment problems encountered in May and the resultant need to reposition the hydraulic cylinders and the delays encountered during the hinge tests, the start of validation testing for the cryo-unlatch test has been rescheduled for approximately August 15, 1972.</p> <p data-bbox="467 1568 1029 1600"><u>INSTRUMENTATION</u> (Cryo-unlatch test)</p> <p data-bbox="456 1628 1252 1689">Thermocouple installation for the Centaur Standard Shroud is complete.</p> <p data-bbox="456 1709 1073 1741">Centaur Vehicle wiring is 50% complete.</p> <p data-bbox="537 1856 878 1888">(Continued on Page 39)</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="318 270 563 364">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="497 370 897 431"><u>CENTAUR STANDARD SHROUD TESTS</u> (Continued)</p> <p data-bbox="497 465 863 499"><u>INSTRUMENTATION</u> (Cont)</p> <p data-bbox="497 540 1372 822">The preliminary flow sheet is complete. Instrumentation in the equipment module and stub adaptor areas is 45% complete. Installation of gas sampling and accelerometer signal conditioning will be completed the week of July 10, 1972. Facility thermocouple cables are 45% complete. Thermocouple ovens due June 15, 1972 and cable due August 1, 1972 are pacing items. Detailed wiring lists for strain gages and deflectometers are being prepared.</p> <p data-bbox="497 858 632 893"><u>CONTROLS</u></p> <p data-bbox="497 919 1372 1245">On the 25% hinge test check out run an operation amplifier failure caused a load spike that was higher than anticipated. An investigation of this spike showed it to be a characteristic of the hydraulic relief valve, the servo valve size and the hydraulic cylinder size. In order to eliminate the possibility of another load spike the hydraulic protection systems were resized, reset and retested at D-Site. After the systems changes were installed, the Hinge Tests were successfully completed.</p> <p data-bbox="497 1276 1326 1372">The Hinge Test loading system is now being removed to facilitate the installation of equipment for the cryo-unlatch test.</p> <p data-bbox="497 1403 1339 1534">Requirements for the abort and sequence of the cryo-unlatch test have not been finalized. The pressure-vent, <math>\Delta P</math> protection, and outflow valve circuits are nearly complete.</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p>ROCKET DYNAMICS AND CONTROL FACILITY</p> <p><u>CENTAUR STANDARD SHROUD TESTS</u> (YPQ4239)</p> <p>LVD - J. C. HUMPHREY; RSD - W. E. KLEIN</p> <p style="text-align: center;"><u>SUMMARY</u></p> <p>Major equipment installations completed in July were stub adapter modifications, equipment module, truss adapter, payload model base, CSS aft skirt to conical boattail section.</p> <p>Delay in equipment module installation was caused by the requirement to seal up a number of holes in the stub adapter. This requirement was a result of a GD/CA study made on venting characteristics of the CSS during flight.</p> <p>Some delay was caused by LeRC/TCPO decision to use 2 rather than 6 forward bearing reaction struts. This necessitated relocating a movie camera and a rework of the forward seal warming purge ring.</p> <p>The system check out and validation tests are planned for August 21. This date is a tight requirement and any further requirement changes will possibly delay this start.</p> <p style="text-align: center;"><u>DISCUSSION</u></p> <p><u>OPERATIONS</u></p> <p>Work efforts were concentrated on the Centaur tank during the month of July. The LH<sub>2</sub> fill line, tubing runs, electrical and instrument lines, etc., in the aft seal area and up the side of the tank were completed by July 24. The 60-foot long facility H<sub>2</sub> vent was put in place during the week of July 25. It did not fit properly and had to be modified. Preliminary modifications were completed on July 31. The hinge test equipment was removed on July 18 thru 21 after LMSC found the hinge test data acceptable.</p> <p>Some of the major equipment installation dates were:</p> <p>July 17 - Finished stub adapter modifications July 18 - Installed equipment module</p> <p style="text-align: center;">(Continued on Page 33)</p>

NARRATIVES ON ADJOINING PAGE

PROJECT	SITE	TASK NO.

CHANGES: (schedule changes since last report)

CENTAUR STANDARD SHROUD TESTS                      B-3                      YOQ4239

SYSTEM VALIDATION TESTS SCHEDULED TO START . . . . .	Aug 21, 1972.
CRYO-UNLATCH TESTS TO START . . . . .	Sep, 1972.
STRUCTURAL TESTS . . . . .	Mar 1973 thru June 1973
HINGE LOADING TESTS . . . . .	Mar 1974
 <u>ITEMS COMPLETED</u>	
LH2 fill line, tubing runs, elec. & inst. lines in aft seal area & tank side were completed . . . . .	Jul 24, 1972.
Facility H2 vent preliminary mods completed . . . . .	Jul 31, 1972.
Hinge test equipment removed.	
Stub adapter modification completed . . . . .	Jul 17, 1972.
Equipment module installed . . . . .	Jul 18, 1972.
Truss adapter installed . . . . .	July 19 - 20, 1972.
Payload model base installed . . . . .	Jul 21, 1972.
CSS Aft skirt installed . . . . .	Jul 24, 1972.
CSS Aft skirt bolt-up to conical boattail section.	Jul 27, 1972.
Reworked forward seal warming purge ring & gas deflector curtain.	
One movie camera had to be relocated.	
Insulation taping redone.	
21 gussets on CSS seal area were modified.	
Most of the cryo-unlatch test control sequence and abort info was received.	
Vehicle instrumentation wiring is completed.	
Most of the strain gages are completed (the F.B.R. strut gages are not completed)	
Thermocouple ovens were delivered.	
Modification of SEL sub-system completed.	
 <u>ITEMS IN PROGRESS</u>	
The following previously unplanned work was started:	
Seal vent holes in stub adapter & equip module.	
Equip. module quick vent valve	
Purges, lights, brackets for relocated movie camera.	
Modify camera purge system.	
Modify forward seal warning purge ring.	
Preparing for shroud installation.	
Tank pressure-vent & ΔP protection systems . . . . .	80% complete.
Tank outflow, camera & facility control readout systems are being installed.	
Thermocouple ovens are being checked out.	
Thermocouple cables are . . . . .	80% complete.
Accelerometer installation & wiring are . . . . .	40% complete.

CHANGES: Test Schedule

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="315 272 561 362"><b>ROCKET DYNAMICS AND CONTROL FACILITY</b></p> <p data-bbox="495 403 751 463"><u>CENTAUR STANDARD SHROUD TESTS</u></p> <p data-bbox="495 493 842 534"><u>OPERATIONS</u> (Continued)</p> <p data-bbox="495 564 1272 715">           July 19-20 - Installed truss adapter            July 21 - Installed payload model base            July 24 - Installed CSS aft skirt            July 27 - Finished bolt-up of CSS aft skirt to conical boattail section         </p> <p data-bbox="495 756 1395 977">           The equipment module installation was delayed from July 12 to July 18 due to a new requirement to seal up a number of holes in the stub adapter and equipment module. The requirement was a result of a study GD/CA made on the venting characteristics of the CSS during flight. Also as a result of a GD/CA thermal study the camera purge system inside the CSS had to be modified.         </p> <p data-bbox="495 1018 1346 1169">           A decision was made by LeRC/TCPO to use 2 rather than 6 forward bearing reaction struts for the first cryo-unlatch test. This necessitated relocating one movie camera and a rework of the forward seal warming purge ring and gas deflection curtain.         </p> <p data-bbox="495 1209 1379 1522">           LeRC/TCPO was not satisfied with the CSS insulation taping work performed by LMSC. The work had to be redone by LMSC. The drawings available to the LMSC people at Plum Brook apparently were not very specific on what was to be accomplished and what the desired results were to be. LMSC also had to modify, by grinding, approximately 21 gussets on the CSS in the forward seal area. The gussets and surrounding structure would not allow the forward seal release cable to release properly.         </p> <p data-bbox="495 1562 1395 1713">           There are now five GD/CA people at Plum Brook. Two additional technicians arrived in early July to assist the two technicians and one engineer previously assigned to Plum Brook. GD/CA has been working on a number of tasks associated with their equipment.         </p> <p data-bbox="602 1864 949 1905">(Continued on Page 35)</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="293 274 535 368">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="469 374 727 435"><u>CENTAUR STANDARD SHROUD TESTS</u></p> <p data-bbox="469 471 816 504"><u>OPERATIONS</u> (Continued)</p> <p data-bbox="469 536 1360 631">New, previously unplanned, work started by Rocket Systems Division at Plum Brook in this report period due to test requirement changes includes:</p> <ol data-bbox="472 663 1312 1018" style="list-style-type: none"> <li>(1) Seal up vent holes in stub adapter and equipment module.</li> <li>(2) Equipment module quick vent valve.</li> <li>(3) Relocate movie camera and associated brackets, purges, lights, etc.</li> <li>(4) Modify camera purge system.</li> <li>(5) Modify forward seal warming purge ring.</li> </ol> <p data-bbox="469 1050 1312 1110">System check out and validation tests are expected to start around August 21, 1972.</p> <p data-bbox="469 1147 708 1179"><u>INSTRUMENTATION</u></p> <p data-bbox="469 1211 1312 1272">Centaur Vehicle wiring is complete. All strain gages are complete except for those on the F.B.R. struts.</p> <p data-bbox="469 1304 1344 1399">The thermocouple ovens have been received and are being checked in the standards and calibration lab. Facility thermocouple cables are 80% complete.</p> <p data-bbox="469 1431 1325 1463">Accelerometer installation and wiring is 40% complete.</p> <p data-bbox="469 1495 1344 1628">Modification on the 400 channels of the SEL subsystem to improve stability under conditions of high humidity is complete. Re-qualification of the subsystem will be done during the second week of August.</p> <p data-bbox="469 1661 594 1693"><u>CONTROLS</u></p> <p data-bbox="469 1725 1357 1858">The work on the pressure vent and <math>\Delta P</math> protection systems on the Centaur tank are approximately 80% complete. A complete system check out will then be performed. Most of the information required for the sequence and abort</p> <p data-bbox="581 1876 924 1909">(Continued on Page 37)</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="312 254 558 348">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="492 354 750 419"><u>CENTAUR STANDARD SHROUD TESTS</u></p> <p data-bbox="492 451 811 481"><u>CONTROLS</u> (Continued)</p> <p data-bbox="492 516 1328 610">of the cryo-unlatch test has been received. Work is currently being done on the tank outflow and camera and facility read out systems.</p> <p data-bbox="492 643 1344 806">A new hydraulic relief valve and an evaluation of its effectiveness will be made at D-Site for use on both the structural and ultimate hinge tests. The hinge loading fixtures will also be structurally tested for the ultimate hinge test.</p> <p data-bbox="492 838 1328 933">Cables for the structural test will be proof tested and checked for elongation at the contractor's plant early in August.</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p>ROCKET DYNAMICS AND CONTROL FACILITY</p> <p><u>CENTAUR STANDARD SHROUD TESTS</u> (YPO4239)</p> <p style="text-align: right;">LVD - J. C. HUMPHREY; RSD - W. E. KLEIN</p> <p style="text-align: center;"><u>SUMMARY</u></p> <p>During the month of August the following major equipment was installed: Centaur tank radiation shield, -Y section of CSS tank barrel, +Y section of CSS tank barrel, payload model, CSS payload cylinder, CSS nose cone and hydrogen vent fin on the CSS.</p> <p>All GD/CA tasks were completed and their personnel have returned to San Diego.</p> <p>The Test Readiness Review Panel and Area 20 Safety Committee have been reviewing the test procedures for the CSS.</p> <p>Piping and movie camera check outs are nearly complete.</p> <p>The first cryo-unlatch test is scheduled for the week of September 18. This date is tight and all systems check outs have to be nearly trouble free to meet this date.</p> <p style="text-align: center;"><u>DISCUSSION</u></p> <p><u>OPERATIONS</u></p> <p>Work efforts were concentrated on installing the Centaur Standard Shroud during the month of August. Individual systems check outs were begun on August 21 and were still underway at the end of August.</p> <p>Some of the major equipment installation dates were:</p> <p>August 1 - Installed Centaur tank radiation shield.</p> <p>August 3 - Installed -Y section of CSS tank barrel.</p> <p>August 5 - Installed +Y section of CSS tank barrel.</p> <p>August 10 - Installed payload model.</p> <p style="text-align: center;">(Continued on Page 35)</p>



SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="300 258 544 352">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="511 358 771 423"><u>CENTAUR STANDARD SHROUD TESTS</u></p> <p data-bbox="511 453 860 483"><u>OPERATIONS</u> (Continued)</p> <p data-bbox="511 514 1193 544">August 11 - Installed CSS payload cylinder.</p> <p data-bbox="511 574 1079 604">August 15 - Installed CSS nose cone.</p> <p data-bbox="511 635 1242 675">August 17 - 23 - Installed H<sub>2</sub> vent fin on CSS.</p> <p data-bbox="511 705 1323 836">LMSC had to further modify the 21 gussets on the CSS in the forward seal area. The initial modification made in July was not adequate. The new modification was accomplished from August 7 to 9.</p> <p data-bbox="511 866 1356 1098">On August 22 the LeRC/TCPO made the decision to use six forward bearing reaction struts for the first cryo-unlatch test. This was a reversal of a decision made in July to only use two FBRs. GD/CA personnel installed the addition 4 FBRs. All GD/CA tasks were completed by August 25 and all GD/CA personnel left Plum Brook for San Diego.</p> <p data-bbox="511 1128 1356 1219">LMSC personnel were essentially done with their tasks on August 21 and therefore started to install NASA-furnished deflectometer instrumentation.</p> <p data-bbox="511 1249 1307 1481">The upper east roll door jammed in its guide rails on August 16. During repair efforts on August 28, the door fell in its guide rails. Apparently the door had become detached from the roller while attempts were made to unjam it. The problem is under investigation and no scheduled impact is expected.</p> <p data-bbox="511 1512 1372 1774">RSD members have been meeting with the Area 20 Safety Committee and the Test Readiness Review Panel as various B-3 systems are reviewed and approvals given to proceed with the first cryo-unlatch test. Also, personnel from GD/CA, LMSC and the LeRC/TCPO have been critiquing the installation at B-3 during most of August. All comments are being compiled by LeRC/TCPO and will be acted on in early September.</p>

(Continued on Page 37)

SITE	SITE NAME	RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	SPACECRAFT PROPULSION RESEARCH FACILITY	<p data-bbox="493 391 748 451"><u>CENTAUR STANDARD SHROUD TESTS</u></p> <p data-bbox="493 485 841 516"><u>OPERATIONS</u> (Continued)</p> <p data-bbox="493 550 1373 707">Piping system installation check out, valve electrical and pneumatic check out and movie camera feedback signals, electrical operation and calibration were carried out from August 21 to August 31. No insurmountable difficulties were encountered.</p> <p data-bbox="493 741 1354 808">The first cryo-unlatch test is scheduled for September 20, 1972.</p> <p data-bbox="493 842 732 872"><u>INSTRUMENTATION</u></p> <p data-bbox="493 907 1370 969">Pressure, temperature, strain and acceleration measurement systems are complete except for final check out.</p> <p data-bbox="493 1003 1354 1070">Deflectometers and pyro system instrumentation is about 85% complete.</p> <p data-bbox="493 1104 1208 1135">"Flow Sheet" and digital format are complete.</p> <p data-bbox="493 1165 1386 1262">The major remaining workloads are: (1) total system check out; (2) wiring and check out of digital displays, and (3) pyro and gap detector instrumentation debugging.</p> <p data-bbox="493 1296 623 1326"><u>CONTROLS</u></p> <p data-bbox="493 1360 1354 1423">Check out of the valves for the pressure vent and fill systems is approximately 95% complete.</p> <p data-bbox="493 1457 1321 1520">Interfacing to the XDS910 computer control and abort system is 75% complete.</p> <p data-bbox="493 1554 1273 1616">Check out of the tank protection error monitor is complete and the system is operational.</p> <p data-bbox="493 1651 1386 1770">The cables for the structural test have been inspected at the contractor's plant for stretch under design load. All cables were within specification and have been delivered.</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p>ROCKET DYNAMICS AND CONTROL FACILITY</p> <p><u>CENTAUR STANDARD SHROUD TESTS</u> (YPO4239)</p> <p>LVD - J. C. HUMPHREY; RSD - W. E. KLEIN</p> <p style="text-align: center;"><u>SUMMARY</u></p> <p>The combined systems test was performed on September 18 through 20, 1972. Countdown for the first Jettison Test was started on September 26 and the shroud was successfully jettisoned on September 28 at 11:57 p.m.</p> <p>Some problem areas noted were:</p> <ol style="list-style-type: none"> <li>(1) The teflon sleeve between the LH<sub>2</sub> vent fin and the facility vent was cracked and allowed hydrogen leakage upstream of the vent line Venturi.</li> <li>(2) The shroud super-zip ordnance containment tube ruptured in several places. Although this created no problem in B-3 during the test, this could be a problem in flight.</li> <li>(3) The shroud could not be pressurized to the desired pressure level with LH<sub>2</sub> in the fuel tank and the purge rate test series could not be run.</li> </ol> <p style="text-align: center;"><u>DISCUSSION</u></p> <p><u>OPERATIONS</u></p> <p>The first half of September was spent in final preparations of the facility and the Centaur Standard Shroud (CSS) for the testing phase of the program. The Combined Systems Test and first Jettison Test were conducted in the last two weeks of September. Some of the significant events are listed below.</p> <p>Sept. 1-15: Final facility &amp; CSS preparation.</p> <p>Sept. 6-13: Shroud leak tests and repairs.</p> <p>Sept. 18-20: Combined Systems Test.</p> <p>Sept. 21-25: Shroud leak tests and repairs.</p> <p>Sept. 26-29: Jettison Test #1</p> <p style="text-align: center;">(Continued on Page 31)</p>

NARRATIVES ON ADJOINING PAGE

PROJECT	SITE	TASK NO.
STATUS		SCHEDULE

CHANGES: (schedule changes since last report)

CENTAUR STANDARD SHROUD TESTS                      B-3                      YP04239

CRYO-UNLATCH TESTS . . . . .	Sep thru Dec 1972
STRUCTURAL TESTS SCHEDULED FOR . . . . .	Mar 1973 to Jun 20, 73
HINGE LOADING TESTS . . . . .	Jul 1974.
<u>ITEMS COMPLETED</u>	
Final facility & CSS preparation completed . . . . .	Sep 1 thru Sep 15
Shroud leak tests and repairs completed . . . . .	Sep 6 thru Sep 13
Combined system test completed . . . . .	Sep 18 thru Sep 20
Shroud leak tests and repairs completed . . . . .	Sep 21 thru Sep 25
Jettison test #1 complete . . . . .	Sep 26 thru Sep 27
Structural test team was established and meetings held with Titan Centaur Project Office.	

CHANGES: Schedule change.

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="285 264 526 354">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="477 364 886 425"><u>CENTAUR STANDARD SHROUD TESTS</u> (Continued)</p> <p data-bbox="477 459 1268 651">An attempt was made to pressurize the shroud from September 6 thru 13. Leaks were encountered and repairs had to be made. This led to a series of leak tests and repair periods until the minimum design pressure and flow rate for the pressurizing gas was reached.</p> <p data-bbox="477 687 1268 939">The Combined Systems Test was conducted using LN<sub>2</sub> in both Centaur tanks. All systems functioned properly. However, a frost buildup occurred on the outside of the CSS around the aft seal area. This raised concern about the insulation installation. Insulation modifications were made on September 22 and 23 following the Combined Systems Test.</p> <p data-bbox="477 975 1268 1137">The countdown for the first jettison test started on September 25. The test was successfully performed on September 28 when shroud separation occurred at approximately 11:57 p.m. Some problem areas noted during the test were:</p> <ol data-bbox="477 1165 1268 1719" style="list-style-type: none"> <li data-bbox="477 1165 1268 1326">(1) The teflon sleeve between the LH<sub>2</sub> vent fin and facility vent cracked and leaked H<sub>2</sub>. This will affect the boiloff test results since the H<sub>2</sub> leaked upstream of the vent line Venturi.</li> <li data-bbox="477 1362 1268 1554">(2) The shroud super-zip ordnance containment tube ruptured in three places during the test. This caused no problem at B-3, but could be a significant problem in flight if the escaping gases and rubber shrapnel impinged on the payload.</li> <li data-bbox="477 1590 1268 1719">(3) The shroud could not be pressurized to the desired levels with LH<sub>2</sub> in the Centaur tank. The shroud leakage rate was more than the facility supply system could furnish.</li> </ol> <p data-bbox="558 1780 902 1820">(Continued on Page 33)</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="284 274 522 370">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="492 374 915 439"><u>CENTAUR STANDARD SHROUD TESTS</u> (Continued)</p> <p data-bbox="492 471 1349 600">Test data will be reduced and be available the first week in October. Shroud removal will start on October 2. The second jettison test is scheduled for early November.</p> <p data-bbox="492 641 734 673"><u>INSTRUMENTATION</u></p> <p data-bbox="492 701 1333 862">Final instrumentation set up was completed and the Cryo-Unlatch Test was performed successfully. The instrumentation workload consisted of a total system check out, completion of the digital displays, last minute changes, and minor corrections before the run.</p> <p data-bbox="492 899 1354 1185">Preliminary plans are being made for instrumentation of the Structural Test. The strain gage wiring scheme to enable selection of required gages for each test is being formulated. Deflectometer relocation strategy between various tests is being studied. Assignments have been made for ordering of additional connectors, deflectometers, wire, etc. Finalized plans will be put on drawings and sketches when the final TRO is released October 11.</p> <p data-bbox="492 1221 620 1253"><u>CONTROLS</u></p> <p data-bbox="492 1286 1365 1548">The XDS910 computer control and abort system performed properly during the Cryo-Unlatch Test. All other control systems basically performed satisfactorily with some problems occurring in the LH<sub>2</sub> vent system. These include solenoid valve HC228 which tends to stick in the energized position and the loss of a total pressure transducer signal. These are action items to be corrected prior to the next test.</p> <p data-bbox="769 1568 1024 1600"><u>STRUCTURAL TESTS</u></p> <p data-bbox="492 1632 1312 1830">A structural test team has been established. L. Gentile was assigned as the Rocket Systems Division subproject engineer to handle this phase of the program. A series of meetings were held with Titan Centaur Project Office (TCPO) personnel to define final requirements for the test program.</p> <p data-bbox="610 1878 951 1911">(Continued on Page 35)</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="285 268 526 358">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="493 368 919 429"><u>CENTAUR STANDARD SHROUD TESTS</u> (Continued)</p> <p data-bbox="493 465 1284 687">A new type of relief valve is to be evaluated at D-Site. This hydraulic relief valve is to be used in the Structural, Vent Fin, and Hinge Ultimate Load Tests. In addition, the hinge fixtures required for the Ultimate Load Test will be proof loaded at D-Site. These jobs should be completed during October and November.</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="256 243 496 338"><b>ROCKET DYNAMICS AND CONTROL FACILITY</b></p> <p data-bbox="448 340 704 439"><u>CENTAUR STANDARD SHROUD TESTS</u> (YPO4239)</p> <p data-bbox="781 473 894 504" style="text-align: center;"><u>SUMMARY</u></p> <p data-bbox="448 540 1308 600">Cryogenic Unlatch Test No. 2 was accomplished the week of November 6 with separation on November 8.</p> <p data-bbox="448 637 1289 731">Work is proceeding on preparations for Cryogenic Unlatch Test No. 3. The following series of tests will lead up to the No. 3 separation:</p> <ol data-bbox="453 768 1294 989" style="list-style-type: none"> <li>(1) Ambient Seal Releaser Test.</li> <li>(2) LN<sub>2</sub>/LN<sub>2</sub> Tanking, Heat Transfer, and Seal Release Test.</li> <li>(3) LH<sub>2</sub>/LN<sub>2</sub> Tanking, Heat Transfer, and Seal Release Test.</li> </ol> <p data-bbox="448 1026 1321 1120">The Ambient Seal Releaser Test is planned for the week of December 18 if all contractor modifications are complete by December 11.</p> <p data-bbox="448 1157 1308 1282">Structural Test definition and requirement discussions between Rocket Systems Division and TCPO continued throughout the month. Agreement was reached in the major areas under consideration.</p> <p data-bbox="448 1318 802 1348"><u>CRYOGENIC UNLATCH TEST</u></p> <p data-bbox="1036 1318 1308 1376" style="text-align: right;">LVD - S. V. SZABO RSD - W. E. KLEIN</p> <p data-bbox="781 1413 943 1443" style="text-align: center;"><u>DISCUSSION</u></p> <p data-bbox="448 1479 610 1509"><u>OPERATIONS</u></p> <p data-bbox="448 1546 1308 1735">The first week in November was spent conducting shroud leak checks and in preparing for Cryogenic Separation Test No. 2. The test run was conducted during the second week and the rest of the month was spent on refurbishment activities. Some of the significant events are listed below:</p> <ol data-bbox="453 1772 1308 1802" style="list-style-type: none"> <li>(1) November 1 - 4: Shroud leak checks and repairs</li> </ol> <p data-bbox="548 1872 889 1903" style="text-align: center;">(Continued on Page 31)</p>



SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="235 221 487 332">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="438 332 787 393"><u>CRYOGENIC UNLATCH TEST</u> (continued)</p> <p data-bbox="438 423 1282 594">(2) November 6 - 9: Cryogenic Separation Test No. 2 (3) November 10-15: Remove shroud (4) November 16-30: Shroud refurbishment activities</p> <p data-bbox="438 624 1315 816">Shroud leak tests were performed on November 2 and 3, 1972. The leaks found during these two tests were corrected. Overall, the shroud had fewer leaks than were found before the first test. Therefore, we were able to maintain higher pressures for any particular flow rate.</p> <p data-bbox="438 846 1315 977">Countdown operations began on November 6, 1972 and the separation test was performed on November 8, 1972. The following significant problems were encountered during the separation:</p> <ol data-bbox="438 1008 1347 1562" style="list-style-type: none"> <li>(1) The forward seal did not separate from the shroud and was ripped during jettison.</li> <li>(2) Both shroud halves hit the collision detectors on the payload model during separation. This was probably caused by the forward seal failing to separate properly.</li> <li>(3) The shroud heat transfer rate was still much higher than anticipated.</li> <li>(4) The super-zip tube ruptured in several places when the secondary cord system was fired.</li> <li>(5) Three internal movie cameras failed to operate. This was probably caused by improper film gate adjustment.</li> </ol> <p data-bbox="438 1592 1347 1814">Each of these problems has been resolved and, where possible, corrections are in process. The next separation test had tentatively been scheduled for either the week of January 15, 1973 or the week of January 22, 1973. However, word was received that changes were being considered in the shroud insulation system. Therefore, the next test date is uncertain at this time.</p> <p data-bbox="560 1834 909 1874">(Continued on Page 33)</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="243 252 487 342">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="438 352 787 413"><u>CRYOGENIC UNLATCH TEST</u> (continued)</p> <p data-bbox="438 453 673 483"><u>INSTRUMENTATION</u></p> <p data-bbox="438 514 1299 776">Instrumentation additions, changes and deletions for Jettison Test #3 now total about 150 measurements. The major portion of these changes are thermocouples. Two additional thermocouple reference ovens have been added. These changes require rewiring and repatching as well as the complete revision of flow sheets, digital and FM formays, check sheets and pattern tape.</p> <p data-bbox="438 806 1218 866">Assuming minimal further instrumentation changes, no schedule delays are anticipated.</p> <p data-bbox="438 897 568 927"><u>CONTROLS</u></p> <p data-bbox="438 957 1250 1088">Sequence changes are being made to incorporate the firing of the forward seal explosive bolts from the SDS 910 computer. A bolt breakwire system is also being added to the abort monitor.</p> <p data-bbox="438 1118 1331 1280">The installation of four additional TV camera systems is proceeding satisfactorily. One camera is now installed in the boattail and the three new cameras are due for delivery on December 11. The wiring and monitor installation for the three new cameras is complete.</p> <p data-bbox="438 1320 673 1350"><u>STRUCTURAL TEST</u></p> <p data-bbox="990 1320 1315 1380">LVD - J. C. HUMPHREY RSD - L. C. GENTILE</p> <p data-bbox="738 1421 901 1451"><u>DISCUSSION</u></p> <p data-bbox="438 1481 600 1512"><u>OPERATIONS</u></p> <p data-bbox="438 1542 1088 1572"><u>General Site and Equipment Modifications:</u></p> <p data-bbox="438 1602 1299 1743">Drawings for the Centaur LH<sub>2</sub> tank vent and fill lines are being prepared. A shroud loading fixture counter balance system is being fabricated. Mounting pads are being welded on the Centaur load cylinder, etc.</p> <p data-bbox="535 1834 885 1864">(Continued on Page 35)</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="246 245 487 338"><b>ROCKET DYNAMICS AND CONTROL FACILITY</b></p> <p data-bbox="441 346 682 407"><u>STRUCTURAL TEST</u> (continued)</p> <p data-bbox="441 443 961 475"><u>Structural Test Work in Progress:</u></p> <p data-bbox="441 508 1299 733">Some preliminary tasks are being accomplished at the site between shroud testing. The laser system is being activated to determine building movement under wind loads. The hydraulic system is being set up for some preliminary testing. The shroud loading ring was drilled and a shear load strap support system was designed and parts ordered.</p> <p data-bbox="441 766 662 798"><u>Vent Fin Test:</u></p> <p data-bbox="441 830 1253 891">Installation drawings were completed. Parts are on order.</p> <p data-bbox="441 923 837 955"><u>Hydraulic Loading System:</u></p> <p data-bbox="441 987 1315 1052">The desired method of loading the shroud was presented by TCPO. It was previewed and agreed to by Plum Brook.</p> <p data-bbox="441 1084 662 1116"><u>Strain Gauges:</u></p> <p data-bbox="441 1149 1299 1278">A plan was prepared which coordinates the installation of the strain gauges with test stand schedule requirements. The installation will permit the selection of the appropriate gauges for each test.</p> <p data-bbox="441 1310 675 1342"><u>Deflectometers:</u></p> <p data-bbox="441 1374 1286 1536">The location and mounting methods have been finalized to the extent that purchase orders could be written. One contract has been awarded. A second purchase order is being prepared to take care of additional deflectometer requirements.</p> <p data-bbox="441 1568 786 1600"><u>Data Recording System:</u></p> <p data-bbox="441 1632 1250 1761">A sampling rate of 5 samples per second per channel was agreed upon. The instrumentation requirements document is being prepared and is scheduled to be ready on January 15, 1973.</p> <p data-bbox="490 1858 834 1891">(Continued on Page 37)</p>

NARRATIVES ON ADJOINING PAGE

PROJECT	SITE	TASK NO.
STATUS		SCHEDULE

CHANGES: (schedule changes since last report)

HRE (GARRETT ENGINE) HTF Y0D4981

<p>HRE TESTING SCHEDULE . . . . .</p> <p>NEXT TEST SCHEDULED FOR . . . . .</p> <p><u>ITEMS COMPLETED</u></p> <p>Eight run starts made.</p> <p>Five obtained run pressure.</p> <p>One accomplished tunnel &amp; engine start conditions.</p> <p>Safety review made on GN<sub>2</sub> heater system . . . . .</p> <p>Corrected data recording system electrical noise prob.</p> <p>Engine cavity purge profile check out completed.</p> <p>Central system ready for fuel run.</p> <p>Engine ignitors &amp; two fuel control loops have been C/O.</p> <p><u>ITEMS IN PROGRESS</u></p> <p>Downstream jet pump nozzle being fabricated;</p> <p>scheduled delivery . . . . .</p> <p>Preparing for next run.</p>	<p>Nov 1972 thru Jun 1973.</p> <p>Dec 7, 1972.</p> <p>Nov 21, 1972.</p> <p>Jan 5, 1973.</p>
---	---

CHANGES: None.

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="289 237 532 328">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="467 338 711 399"><u>STRUCTURAL TEST</u> (continued)</p> <p data-bbox="467 439 719 469"><u>Visual Displays:</u></p> <p data-bbox="467 504 1295 661">Basic test monitoring information will be selected from the digital data system and displayed on CRT units. Cameras, TV and two x-y plotters will also be utilized. Some of the data will be computerized, to detect deviation from preselected values.</p> <p data-bbox="467 701 597 731"><u>CONTROLS</u></p> <p data-bbox="467 766 1336 953">The check out of the new externally adjustable reliefs at D-Site has been completed. Data shows that the new units nearly eliminate pressure rise due to a sudden hard over condition. A method has been developed to set the desired relief pressure without using a load cell for reference.</p> <p data-bbox="467 993 1304 1084">D-Site testing has begun on putting orifices in the failsafe manifolds to increase the unloading time in an abort condition.</p> <p data-bbox="467 1124 1320 1215">Design of the shear loading control panel and associated analog computer ramp generating system is now in progress.</p>

December 1972

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="300 292 544 393">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="487 393 747 493"><u>CENTAUR STANDARD SHROUD TESTS</u> (YPO4239)</p> <p data-bbox="487 514 1282 584"><u>CRYOGENIC UNLATCH TEST</u> TCPO - S. V. SZABO; RSD - W. E. KLEIN</p> <p data-bbox="820 614 982 645" style="text-align: center;"><u>DISCUSSION</u></p> <p data-bbox="487 675 657 715"><u>OPERATIONS</u></p> <p data-bbox="487 735 1282 836">The first two weeks of December were spent in preparation for a series of tests to be conducted in late December, January and February.</p> <p data-bbox="487 866 1331 1098">A factory representative was at Plum Brook on December 6 - 8 to inspect the Millikin cameras that failed to operate properly during Cryo-Unlatch Test No. 2. Clutch and gate adjustments were made to all cameras. The cameras were loaded with film and run after being cold soaked at 15°F for approximately 18 hours. The cameras operated properly.</p> <p data-bbox="487 1128 1047 1159">The major events of the month were:</p> <p data-bbox="487 1189 1282 1290">(1) Dec. 1: The Titan Centaur Project Office decided to modify the CSS insulation system.</p> <p data-bbox="568 1320 917 1360" style="text-align: center;">(Continued on Page 29)</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-2	<p data-bbox="292 292 462 423">SPACECRAFT PROPULSION RESEARCH FACILITY</p> <p data-bbox="487 423 763 493"><u>AIR FORCE PROGRAM</u> (YOS5056)</p> <p data-bbox="958 423 1234 453">RSD - R. DEZELICK</p> <p data-bbox="487 524 1282 756">Plum Brook and Air Force personnel met at Plum Brook on December 12 to discuss the use of the B-2 Facility for a small solid rocket propellant motor program. Requirements were defined and work orders initiated to the Plum Brook Engineering Division to start design modifications to the vacuum chamber. Schedules were not defined.</p>
B-3	<p data-bbox="292 836 544 937">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="487 937 747 1028"><u>CENTAUR STANDARD</u> <u>SHROUD TESTS</u> (YPO4239)</p> <p data-bbox="487 1058 844 1098"><u>CRYOGENIC UNLATCH TEST</u></p> <p data-bbox="974 1058 1282 1128">TCPO - S. V. SZABO; RSD - W. E. KLEIN</p> <p data-bbox="820 1159 982 1189"><u>DISCUSSION</u></p> <p data-bbox="487 1219 657 1260"><u>OPERATIONS</u></p> <p data-bbox="487 1290 1282 1380">The first two weeks of December were spent in preparation for a series of tests to be conducted in late December, January and February.</p> <p data-bbox="487 1421 1331 1643">A factory representative was at Plum Brook on December 6 - 8 to inspect the Millikin cameras that failed to operate properly during Cryo-Unlatch Test No. 2. Clutch and gate adjustments were made to all cameras. The cameras were loaded with film and run after being cold soaked at 15°F for approximately 18 hours. The cameras operated properly.</p> <p data-bbox="487 1673 1039 1703">The major events of the month were:</p> <p data-bbox="487 1743 1282 1834">(1) Dec. 1: The Titan Centaur Project Office decided to modify the CSS insulation system.</p> <p data-bbox="568 1864 917 1905">(Continued on Page 29)</p>



SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="293 290 535 385">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="501 421 1039 453"><u>CRYOGENIC UNLATCH TEST (Continued)</u></p> <ul style="list-style-type: none"> <li data-bbox="506 487 1406 546">(2) Dec. 4-9: Made changes to insulation system and installed additional thermocouples.</li> <li data-bbox="506 586 1346 645">(3) Dec. 11-13: Moved shroud from SPF and installed it in B-3.</li> <li data-bbox="506 683 1395 741">(4) Dec. 14-18: Installed facility equipment to shroud and Centaur tank.</li> <li data-bbox="506 782 1360 812">(5) Dec. 19: Performed ambient seal release test.</li> <li data-bbox="506 848 1295 878">(6) Dec. 20: Performed shroud rain leak test.</li> </ul> <p data-bbox="501 909 1365 1362">The shroud was moved from SPF and installed in B-3 on a three-shift basis. Inclement weather (rain and high winds) caused a 17 hour delay in the operation. During the ambient seal release test, the release mechanism detonators fired prematurely due to a wiring mistake in the firing circuit that was not detected during pre-run check out. Movie camera pictures of the seal releasing were lost due to the premature firing. However, visual observation after the test indicated that the seal separated properly. The seal was repositioned immediately after the test so the shroud rain test could be conducted on December 20. The rain test indicated the shroud leaks and further study is necessary to "fix" the problem.</p> <p data-bbox="501 1399 1365 1457">The schedule for completing the cryogenic unlatch portion of the program is:</p> <ul style="list-style-type: none"> <li data-bbox="506 1495 1317 1554">(1) Jan 9&amp;10: LN<sub>2</sub>/LN<sub>2</sub> Tanking, Heat Transfer, and Seal Release Test.</li> <li data-bbox="506 1592 1317 1651">(2) Jan 24&amp;25: LN<sub>2</sub>/LH<sub>2</sub> Tanking, Heat Transfer, and Seal Release Test.</li> <li data-bbox="506 1689 1218 1719">(3) Feb 7&amp;8: Cryogenic Unlatch Test No. 3.</li> </ul> <p data-bbox="506 1757 747 1788"><u>INSTRUMENTATION</u></p> <p data-bbox="506 1820 1365 1915">Patchboards, flowsheets, digital and FM formats, check sheets and digital pattern tape are now complete for Jettison Test No. 3.</p> <p data-bbox="589 1917 932 1947">(Continued on Page 31)</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="305 288 545 385">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="511 389 1049 419"><u>CRYOGENIC UNLATCH TEST</u> (Continued)</p> <p data-bbox="511 451 857 481"><u>INSTRUMENTATION</u> (Cont)</p> <p data-bbox="511 518 1300 645">The major remaining workload consists of pressure, deflectometer and acceleration transducer changes and system check out. Minor strain gauge repairs and additions are also required.</p> <p data-bbox="511 679 1062 709">No schedule delays are anticipated.</p> <p data-bbox="511 745 639 776"><u>CONTROLS</u></p> <p data-bbox="511 810 1377 903">The sequence and abort program was updated for the seal pyro installation. Provisions for recording real-time seal bolt separation have also been provided.</p> <p data-bbox="511 973 751 1003"><u>STRUCTURAL TEST</u></p> <p data-bbox="938 973 1284 1034">TCPO - J. C. HUMPHREY; RSD - L. C. GENTILE</p> <p data-bbox="797 1068 956 1098"><u>DISCUSSION</u></p> <p data-bbox="511 1135 672 1165"><u>OPERATIONS</u></p> <p data-bbox="511 1199 1321 1326">Detailed test schedules were developed for the next three month period. Items that can be accomplished while the cryo-unlatch tests are in progress were identified.</p> <p data-bbox="511 1360 1321 1487">The drawing for the LH<sub>2</sub> tank vent line modification has been completed, and preliminary work has been started. The LH<sub>2</sub> tank fill line drawing should be completed during the week of January 9.</p> <p data-bbox="511 1522 1354 1582">The Centaur loading fixture counter balance structure has been received at Plum Brook.</p> <p data-bbox="511 1616 1386 1878">Some structural test work is in progress. Building movement readings were obtained with the laser beam. Relative movement between the base load distribution cylinder and the 147 foot level of the tower appeared minimal. Basic testing of the hydraulic system is in progress. Leak checks were made and the cylinders were stroked manually. Mounting brackets for the deflectometers are being fabricated.</p> <p data-bbox="610 1893 951 1923">(Continued on Page 33)</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="293 314 537 411">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="505 415 761 512"><u>CENTAUR STANDARD SHROUD TESTS</u> (YPO4239)</p> <p data-bbox="505 542 854 576"><u>CRYOGENIC UNLATCH TEST</u></p> <p data-bbox="992 512 1297 576">TCPO - S. V. SZABO; RSD - W. E. KLEIN</p> <p data-bbox="837 610 997 641"><u>DISCUSSION</u></p> <p data-bbox="505 677 664 707"><u>OPERATIONS</u></p> <p data-bbox="505 741 1349 868">A series of tests were made in January to demonstrate the reliability of the new forward seal release mechanism and establish the effectiveness of the modified CSS insulation system.</p> <p data-bbox="573 903 915 933">(Continued on Page 19)</p>



SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="280 284 516 379">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="500 379 1040 411"><u>CRYOGENIC UNLATCH TEST</u> (Continued)</p> <p data-bbox="500 449 1057 481">The major events of the month were:</p> <ol data-bbox="505 512 1300 963" style="list-style-type: none"> <li data-bbox="505 512 1024 544">(1) Jan 3&amp;5 - Shroud Leak Tests</li> <li data-bbox="505 574 1247 641">(2) Jan 8-11 - LN<sub>2</sub>/LN<sub>2</sub> Tanking; Heat Transfer, Seal Release, and Rain Tests.</li> <li data-bbox="505 671 1230 703">(3) Jan 18 - Shroud Leak Test and Rain Test</li> <li data-bbox="505 733 1247 800">(4) Jan 22-24- LN<sub>2</sub>/LH<sub>2</sub> Tanking; Heat Transfer, Seal Release and Rain Tests.</li> <li data-bbox="505 830 1089 862">(5) Jan 26 - CSS Bending Mode Test</li> <li data-bbox="505 893 1300 959">(6) Jan 29-31- Preparations for Cryogenic Unlatch Test #3 (scheduled for Feb 7).</li> </ol> <p data-bbox="500 999 1300 1382">Results of the tests showed that the new forward seal release mechanism functioned properly. The modified CSS insulation system reduced the heat transfer rate through the shroud by a factor of 2, to approximately 100,000 BTU/HOUR. This lower heat transfer rate is within the flight vehicle design limits. The need for better sealing of joints during the manufacturing process, became apparent during the simulated rain tests. Steps are being taken by LMSC to modify the shrouds during manufacture to eliminate water leaks due to rain.</p> <p data-bbox="500 1417 1300 1679">The CSS Bending Mode Test was conducted to determine the first cantilever bending mode and natural frequency of the shroud. A 2000 pound horizontal load was applied at the nose cone of the CSS. The load was released instantaneously and the shroud characteristics measured by accelerometers and deflectometers. The results of test are now being analyzed.</p> <p data-bbox="500 1709 1317 1776">Cryogenic Unlatch Test #3 is scheduled for February 7, 1973.</p> <p data-bbox="586 1836 932 1868">(Continued on Page 21)</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="300 288 552 387">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="511 387 1055 417"><u>CRYOGENIC UNLATCH TEST</u> (Continued)</p> <p data-bbox="511 447 755 477"><u>INSTRUMENTATION</u></p> <p data-bbox="511 516 1331 675">All requested instrument and recording changes were accomplished on schedule. Instrumentation and data recording support was provided for the Tanking and Seal Separation Tests. No major problems or errors were evident.</p> <p data-bbox="511 705 1282 844">The major tasks required for Cryo-Unlatch #3 are complete. The remaining workload consists of a very thorough system check out and set up, plus probable changes in requirements.</p> <p data-bbox="511 874 649 904"><u>CONTROLS</u></p> <p data-bbox="511 934 1404 1033">LN<sub>2</sub>/LN<sub>2</sub> and LH<sub>2</sub>/LN<sub>2</sub> seal release tests were implemented and completed successfully. Abort and sequence requirements for Cryo-Unlatch Test #3 have been met.</p> <p data-bbox="511 1063 1372 1123">Vent system was modified to add payload purge and vent valves to the error monitoring system.</p> <p data-bbox="511 1162 755 1192"><u>STRUCTURAL TEST</u></p> <p data-bbox="893 1162 1250 1222">TCPO - J. C. HUMPHREY; RSD - L. C. GENTILE</p> <p data-bbox="787 1252 950 1282"><u>DISCUSSION</u></p> <p data-bbox="511 1322 673 1351"><u>OPERATIONS</u></p> <p data-bbox="511 1381 1347 1411">Preparations continued for the CSS Structural Tests.</p> <p data-bbox="511 1451 1347 1510">The shroud counter balance support system was assembled and proof loaded.</p> <p data-bbox="511 1540 1364 1570">The Centaur stretch system was assembled and checked.</p> <p data-bbox="511 1610 1282 1669">Pad eyes were welded on the test tower and proof loaded.</p> <p data-bbox="511 1699 1266 1769">The test requirements document was reviewed and approved.</p> <p data-bbox="511 1799 1315 1868">Visual display requirements have been clarified. Mutually agreeable techniques have been developed.</p> <p data-bbox="568 1888 917 1918">(Continued on Page 23)</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="295 294 539 391">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="506 395 932 427"><u>STRUCTURAL TEST (Continued)</u></p> <p data-bbox="506 459 1318 556">The Centaur LH<sub>2</sub> fill line drawing was completed. Off-Site fabrication of the components required for the fill and vent line modification is in progress.</p> <p data-bbox="506 592 747 624"><u>INSTRUMENTATION</u></p> <p data-bbox="506 657 1318 753">All connector wiring designation sheets for the additional 252 strain gauge channels have been completed.</p> <p data-bbox="506 786 1318 883">Approximately 20% of circuit modifications and 60% of cable additions for strain gauges have been completed.</p> <p data-bbox="506 915 1399 1108">All new deflectometer transducers have been received from the manufacturer. About 70% of the work on the calibration rig has been completed. The balance panel circuit has been revised to accommodate the new deflectometers. New deflectometer balance panel boards are presently being fabricated.</p> <p data-bbox="506 1141 1367 1173">Work has been initiated on the structural flow sheets.</p> <p data-bbox="506 1205 636 1237"><u>CONTROLS</u></p> <p data-bbox="506 1270 1383 1528">The control requirements for the B-3 Structural Tests have been reviewed. Work in various areas such as computer programming, TV, control and sequencing, control panel modification and alarm display has been started. There is still work to determine the final orifice size for the hydraulic failsafes pending outcome of D-Site Tests. All major purchase items have been received or a satisfactory promise date has been obtained.</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p>ROCKET DYNAMICS AND CONTROL FACILITY</p> <p><u>CENTAUR STANDARD SHROUD TESTS</u> (YP04239)</p> <p><u>CRYOGENIC UNLATCH TEST</u> TCPO - S. V. SZABO; RSD - W. E. KLEIN</p> <p><u>DISCUSSION</u></p> <p><u>OPERATIONS</u></p> <p>"In a split second during the quiet evening hours last Wednesday, two latches unfastened, hinges rotated, and a 6500 pound aluminum cover on a rocket broke loose at Plum Brook Station".</p> <p>(Continued on Page 23) Lewis News 2-23-73</p>

NARRATIVES ON ADJOINING PAGE

PROJECT	SITE	TASK NO.

CHANGES: (schedule changes since last report)

CENTAUR STANDARD SHROUD TESTS                      B-3                      YP04239

STRUCTURAL TESTS SCHEDULED FOR . . . . .	Apr - Jun 1973.
CRT STRESS-STRAIN READOUT TEST . . . . .	Mar 21, 1973.
50% LOAD VALIDATION TEST . . . . .	Apr 2, 1973.
STRUCTURAL TEST #3 (FIRST STR. TEST) . . . . .	Apr 9, 1973.
ENGINEERING EVALUATION TEST . . . . .	Feb 15 - Jun 30, 1974.
<u>ITEMS COMPLETED</u>	
Cryo-Unlatch Test #3 completed . . . . .	Feb 7, 1973.
Shroud removed and sent to SPF . . . . .	Feb 9 - Feb 12.
Shroud structural strengthen mods complete.	
Strain Gages installed . . . . .	Feb 12 - Feb 26.
LN <sub>2</sub> Fill Line installed . . . . .	Feb 22.
Centaur tank loading cylinder installed . . . . .	Feb 23.
New tank stretch system . . . . .	Feb 23.
CSS Aft skirt section installed . . . . .	Feb 27.
Decision to have a LN <sub>2</sub> boil-off test following Test #7L.	
Preliminary flow and digital format sheets for tests 3, 4, & 7 completed.	
Alarm hardware C/O completed.	
<u>ITEMS IN PROGRESS</u>	
Strain gage check out . . . . .	80% complete.
Deflectometer balance panel card work . . . . .	80% complete.
Strain Gage facility cable work . . . . .	60% complete.
Deflectometer facility cable work . . . . .	40% complete.
Additions & Mods to thermocouples . . . . .	70% complete.
Coding of program changes . . . . .	50% complete.
TR48 interface design work . . . . .	50% complete.
TR48 installation work . . . . .	20% complete.
Testing Datametrics Unit.	
CSS structural test preparations continuing.	
Fabricating & Installing deflectometer brackets & other test hardware.	
Working on facility shutdown plans for Station Standby Status.	
Changes to sequence, abort and alarm system program are scheduled to be completed . . . . .	Mar 21, 1973.
Modifying failsafe manifolds for axial cylinders.	
All purchases of major control items are scheduled to be delivered . . . . .	Mar 5, 1973.

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="289 288 527 385"><b>ROCKET DYNAMICS AND CONTROL FACILITY</b></p> <p data-bbox="480 385 1019 419"><u>CRYOGENIC UNLATCH TEST (Continued)</u></p> <p data-bbox="480 451 1325 580">Cryogenic Unlatch Test #3 was successfully performed on February 7, 1973 at 9:20 P.M. All data has been reviewed and no anomalies have been found. Therefore no further cryogenic unlatch tests are scheduled.</p> <p data-bbox="480 612 1325 709">The +Y half of the shroud was removed from B-3 on February 9, 1973 and sent to SPF for refurbishment. The -Y half of the shroud was removed on February 12.</p> <p data-bbox="480 741 1295 808">No further status reports will be prepared relative to cryogenic unlatch tests.</p> <p data-bbox="480 840 724 874"><u>INSTRUMENTATION</u></p> <p data-bbox="480 903 1360 1193">Instrumentation and data recording support was provided for Cryo-Unlatch Test #3. The only problems consisted of the Datametrix Pressure Transducer and the F.B.R. stain gages. The Datametrix unit is now being tested in the Standards Lab. A simulation of cryogenic conditions on the F.B.R. stain gage wiring showed that the zero drift problem was likely in the gage installation. Cleveland is planning further tests of the F.B.R. strain gages.</p> <p data-bbox="480 1225 727 1260"><u>STRUCTURAL TEST</u></p> <p data-bbox="943 1225 1295 1286">TCPO - J. C. HUMPHREY; RSD - L. C. GENTILE</p> <p data-bbox="786 1318 948 1352"><u>DISCUSSION</u></p> <p data-bbox="480 1384 646 1419"><u>OPERATIONS</u></p> <p data-bbox="480 1447 1382 1838">Preparations continued for the CSS Structural Test Program during this report period. Test stand work primarily involved the fabrication and installation of deflectometer mounting brackets and other test related hardware. A six man NASA team from Cleveland and a six man LMSC team installed strain gages on the shroud on a two shift, ten hour/day, six day/week basis. An LMSC manufacturing team made modifications to structurally strengthen the shroud for the upcoming tests. A total of six additional LMSC and nine additional GDC men have been at Plum Brook to assist in shroud preparations for the structural tests.</p> <p data-bbox="618 1870 967 1905">(Continued on Page 25)</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="293 278 537 368"><b>ROCKET DYNAMICS AND CONTROL FACILITY</b></p> <p data-bbox="488 374 915 405"><u>STRUCTURAL TEST (Continued)</u></p> <p data-bbox="488 441 1057 471">The major events of this month were:</p> <p data-bbox="488 508 1284 598">Feb. 12-26: Installed strain gages and made manufacturing modifications on the shroud at Space Power Facility.</p> <p data-bbox="488 635 1300 695">Feb. 22 : LN<sub>2</sub> fill line installed on Centaur LH<sub>2</sub> tank.</p> <p data-bbox="488 731 1312 792">Feb. 23 : Installed Centaur tank loading cylinder and new tank stretch system in B-3.</p> <p data-bbox="488 828 1360 889">Feb. 27 : Installed CSS aft skirt section on conical boattail at B-3 Facility.</p> <p data-bbox="488 925 1393 1247">TCPO decided to perform an LN<sub>2</sub> boiloff test following Structural Test #7L. This constitutes an additional test requirement. The formal paperwork (EWO) for the test arrived at Plum Brook on February 23, 1973. Some purge systems will have to be reinstalled for which plans had not previously been made. The primary problem posed by the new request involves the cable routing inside the shroud for the additional thermocouple recording requirements. It is hoped that the additional work can be accomplished without a schedule slip.</p> <p data-bbox="488 1284 818 1314">The test schedule is:</p> <p data-bbox="488 1348 1149 1378">Mar. 21: CRT Sress-Strain Readout Test</p> <p data-bbox="488 1413 1068 1443">Apr. 2: 50% Load Validation Test</p> <p data-bbox="488 1477 1312 1568">Week of Apr. 9: Structural Test #3 (first of the series of seven structural tests).</p> <p data-bbox="488 1604 1393 1695">Plans are being formulated for shutdown of the facility after completion of the final engineering evaluation test program.</p> <p data-bbox="488 1731 724 1761"><u>INSTRUMENTATION</u></p> <p data-bbox="488 1796 1325 1826">All strain gage installation work has been completed.</p> <p data-bbox="565 1860 902 1891">(Continued on Page 27)</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="280 290 521 385"><b>ROCKET DYNAMICS AND CONTROL FACILITY</b></p> <p data-bbox="472 385 899 419"><u>STRUCTURAL TEST (Continued)</u></p> <p data-bbox="472 451 1360 516">Eighty percent of strain gage check out by RSD personnel has been completed.</p> <p data-bbox="472 548 1333 612">Eighty percent of the deflectometer balance panel card work has been completed.</p> <p data-bbox="472 645 1317 709">About sixty percent of facility cable work for strain gages has been completed.</p> <p data-bbox="472 741 1365 806">About forty percent of facility cable work for deflectometers has been completed.</p> <p data-bbox="472 838 1349 903">Preliminary flow and digital format sheets for tests 3, 4 and 7 have been produced.</p> <p data-bbox="472 935 1284 999">Seventy percent of work on thermocouple additions - modifications has been done.</p> <p data-bbox="472 1032 602 1066"><u>CONTROLS</u></p> <p data-bbox="472 1098 1349 1260">Sequence, abort and alarm system program changes are proceeding on schedule for a completion date of March 21. The coding of the program changes is 50% complete. There will be no CF-16 aborts, eliminating the requirements for changeable limits.</p> <p data-bbox="472 1292 1365 1389">The design of the TR-48 interface for the Structural Tests is 50% complete and the installation is 20% complete. The check out of the alarm hardware is complete.</p> <p data-bbox="472 1421 1365 1550">The failsafe manifolds for the axial cylinders are being modified with orifices so that the cylinder fails at a controlled rate. The last major purchase items required are due on March 5, 1973.</p>

March 1973

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="321 294 565 387">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="516 393 803 487"><u>CENTAUR STANDARD SHROUD (CSS) TESTS</u> (YPO4239)</p> <p data-bbox="516 516 755 546"><u>STRUCTURAL TEST</u></p> <p data-bbox="1023 516 1372 576">TCPO - J. C. HUMPHREY; RSD - L. C. GENTILE</p> <p data-bbox="852 612 1006 642"><u>DISCUSSION</u></p> <p data-bbox="516 679 673 709"><u>OPERATIONS</u></p> <p data-bbox="516 745 1356 934">Preparations continued for the CSS Structural Test Program during this report period. Test stand work primarily involved the installation of the CSS and related facility hardware. Fabrication and installation of deflectometer mounting brackets continued through most of March.</p> <p data-bbox="617 1029 958 1059">(Continued on Page 29)</p>

NARRATIVES ON ADJOINING PAGE

PROJECT	SITE	TASK NO.
STATUS		SCHEDULE

CHANGES: (schedule changes since last report)

CENTAUR STANDARD SHROUD TESTS                      B-3                      YP04239

STRUCTURAL TESTS SCHEDULED FOR . . . . .	Apr - Jun 1973.
25% CHECK OUT & 50% LOAD VALIDATION TEST . . . . .	April 9, 1973.
STRUCTURAL TEST #3L. . . . .	April 16, 1973.
ENGINEERING EVALUATION TEST . . . . .	Feb 15 - Jun 30, 1974.
<u>ITEMS COMPLETED</u>	
Fabricated deflectometer mounting brackets.	
Installed shroud -Y and +Y tank sections . . . . .	March 3, 1973.
Removed tank section AGE gear . . . . .	March 5, 1973.
Installed Centaur Load cylinder . . . . .	March 5, 1973.
Installed Payload Section . . . . .	March 6, 1973.
Installed Nose Cone . . . . .	March 7, 1973.
Installed Loading Fixtures . . . . .	March 10, 1973.
Installed deflectometer brackets on shroud . . . . .	March 13-23, 1973.
Installed counterbalance beam . . . . .	March 14, 1973.
Installed deflectometers . . . . .	March 19-28, 1973.
Installed & checked out deflectometers wiring to B-3 patchboard.	
All other instrumentation checked out.	
Site and control room patchboards have been patched.	
Installed all control hardware for initial tests.	
Completed software programs for sequence, abort, and alarm.	
Data needed for first structural test was received.	
Vent fin test control hardware was received.	
<u>ITEMS IN PROGRESS</u>	
Structural test program preparations progressing.	
Installing shroud & related facility hardware.	
Installing final mechanical hookup of deflectometers	
Checking out instrumentation through SEL data sys.	
Checking out control system and software programs.	
Checking control hardware for vent fin tests.	

CHANGES: Test schedule changes.

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="289 274 532 370">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="483 370 911 407"><u>STRUCTURAL TEST (Continued)</u></p> <p data-bbox="483 435 1052 471">The major events of this month were:</p> <p data-bbox="483 499 1377 536">Mar. 3 -Installed CSS -Y and +Y tank sections in B-3.</p> <p data-bbox="483 564 1344 633">Mar. 5 -Removed tank section AGE gear and installed Centaur load cylinder.</p> <p data-bbox="483 661 1133 697">Mar. 6 -Installed CSS payload section.</p> <p data-bbox="483 725 1036 762">Mar. 7 -Installed CSS nose cone.</p> <p data-bbox="483 790 1182 826">Mar. 10 -Installed shroud loading fixtures.</p> <p data-bbox="483 854 1312 923">Mar. 14 -Installed counterbalance beam below crane rails.</p> <p data-bbox="483 951 1344 987">Mar. 13-23-Installed deflectometer brackets on shroud.</p> <p data-bbox="483 1016 1052 1052">Mar. 19-20-Installed deflectometers.</p> <p data-bbox="483 1080 1360 1149">Mar. 28 -Started final mechanical hookup of deflectometers to the shroud.</p> <p data-bbox="483 1177 1393 1407">Numerous problems developed during the installation of the deflectometers. Many had to be relocated due to interferences with building beams, hand rails, and Centaur vehicle attachments. Difficulties in equipment installation and check out plus the addition of another check out test at reduced loads will cause a one to two week delay in the schedule.</p> <p data-bbox="483 1435 943 1471">The current test schedule is:</p> <p data-bbox="483 1499 1360 1568">Week of April 9 - 25% check out and 50% load validation test.</p> <p data-bbox="483 1596 1084 1632">Week of April 16- Structural Test #3L.</p> <p data-bbox="483 1661 727 1697"><u>INSTRUMENTATION</u></p> <p data-bbox="483 1725 1393 1761">During the month of March the following was accomplished:</p> <p data-bbox="483 1790 1360 1858">All deflectometer wiring has been completed and checked through to the B-3 patchboard.</p> <p data-bbox="548 1886 894 1923">(Continued on Page 31)</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="298 226 542 326"><b>ROCKET DYNAMICS AND CONTROL FACILITY</b></p> <p data-bbox="493 326 922 357"><u>INSTRUMENTATION</u> (Continued)</p> <p data-bbox="493 393 1354 485">All strain gages for the current run have been patched through the transfer box and checked through to the patchboard.</p> <p data-bbox="493 520 1354 584">All other instrumentation associated with Runs 3 and 4 has been checked out in a similar manner.</p> <p data-bbox="493 620 1403 711">Both site and control room patchboards have been patched. At present final check out through the SEL data system is being accomplished.</p> <p data-bbox="493 747 1386 811">Instrumentation should be ready for the first structural pre-test on week of April 9, 1973.</p> <p data-bbox="493 846 623 878"><u>CONTROLS</u></p> <p data-bbox="493 910 1403 1129">All controls hardware required for the initial structural tests has been installed and is currently being checked out. The necessary software programs for sequence, abort and alarm have been completed and are in the check out phase. The sequence, abort, and alarm data has been obtained from Lewis-Cleveland and is being implemented for the first series of structural tests.</p> <p data-bbox="493 1164 1386 1292">All purchased hardware required for the vent fin tests has been received and is being checked at D-Site. Plans are being made to proof test all parts involved in loading apparatus for all structural tests.</p> <p data-bbox="493 1327 1354 1391">Safety Committee and Readiness Review Committee recommendations are also currently being implemented.</p>

April 1973

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="315 284 557 373"><b>ROCKET DYNAMICS AND CONTROL FACILITY</b></p> <p data-bbox="492 379 781 473"><u>CENTAUR STANDARD SHROUD (CSS) TESTS (Y004239)</u></p> <p data-bbox="492 504 732 532"><u>STRUCTURAL TEST</u></p> <p data-bbox="1015 504 1369 564">TCPO - J. C. HUMPHREY; RSD - L. C. GENTILE</p> <p data-bbox="808 588 971 616"><u>DISCUSSION</u></p> <p data-bbox="492 650 651 677"><u>OPERATIONS</u></p> <p data-bbox="492 713 1341 870">Check out runs and the first structural test were accomplished in this reporting period. Except for minor problems in a few areas, all tests operations went well. Significant events of the month are noted below:</p> <p data-bbox="492 906 1175 934">April 1-7: Finish defelctometer hookups.</p> <p data-bbox="492 970 1175 997">April 9-10: Pre-run countdown operations.</p> <p data-bbox="492 1033 1227 1093">April 11: 25% Load Test and 27% Abort Test successfully accomplished.</p> <p data-bbox="492 1129 1338 1157">April 13: 50% Load Test successfully accomplished.</p> <p data-bbox="492 1192 1321 1252">April 16-20: Modifications to facility &amp; research hardware resulting from 50% Load Test.</p> <p data-bbox="545 1288 889 1316">(Continued on Page 19)</p>



SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="310 270 553 363"><b>ROCKET DYNAMICS AND CONTROL FACILITY</b></p> <p data-bbox="488 369 914 399"><u>STRUCTURAL TEST</u> (Continued)</p> <p data-bbox="488 433 1170 463">April 23-24: Pre-run countdown operations.</p> <p data-bbox="488 497 1219 558">April 25: Structural Test #3L successfully accomplished.</p> <p data-bbox="488 592 1105 622">April 26-30: Preparation for Test #4L.</p> <p data-bbox="488 656 1412 946">The combined CSS and facility hardware deflected about 50% more than anticipated under shear loading during the 25% and 50% Load Tests. Approximately 18% of this is attributed to the CSS and the remainder to the facility mounting hardware. Therefore, for Test #3L it was necessary to preload the CSS in shear to assure sufficient hydraulic cylinder actuator stroke to get the maximum shear load of 36,800 pounds. It may be necessary to preload the CSS for the remainder of the Structural Tests.</p> <p data-bbox="488 980 1382 1073">Test #4L is scheduled for May 2 and Test #5L for May 16. An attempt will be made to accelerate the test schedule in order to deliver the CSS to SPF by July 1, 1973.</p> <p data-bbox="488 1107 732 1137"><u>INSTRUMENTATION</u></p> <p data-bbox="488 1170 1398 1264">During the month of April, B-3 instrumentation supported three successful test runs. These were 3L - 25%, 3L - 50% and 3L - 100%.</p> <p data-bbox="488 1298 1382 1359">In preparation for these tests the following instrumentation was set up.</p> <ul data-bbox="597 1393 886 1522" style="list-style-type: none"> <li>252 strain gages</li> <li>90 deflectometers</li> <li>5 temperatures</li> <li>15 pressures</li> </ul> <p data-bbox="488 1556 1349 1618">During the month, about 30 strain gages and 8 deflectometers were corrected, recalibrated, or repaired.</p> <p data-bbox="488 1652 1325 1681">The instrument ground loops at B-3 test were cleared.</p> <p data-bbox="488 1715 1365 1777">Fuses and a comparator circuit were added to the strain gage power supplies as a safety measure.</p> <p data-bbox="488 1811 1365 1872">Capacitors were added to the strain gage power supplies to eliminate noise.</p>
	(Continued on Page 21)

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="300 272 544 362"><b>ROCKET DYNAMICS AND CONTROL FACILITY</b></p> <p data-bbox="470 372 714 403"><u>STRUCTURAL TEST</u></p> <p data-bbox="470 433 901 463"><u>INSTRUMENTATION</u> (Continued)</p> <p data-bbox="470 493 1258 564">Approximately 45 flowsheets and check sheets were produced.</p> <p data-bbox="470 594 609 624"><u>CONTROLS</u></p> <p data-bbox="470 655 1372 947">Some minor corrections and modifications were made to the control system during the 25% check out and 50% load validation tests. The faulty amplifier channel that caused two error aborts has been completely changed. A drift free set point at 100% load has been provided for the axial loads. The data marker that is generated during load ramps was modified to provide a 1 second pulse for each 2% of load change for use in data acquisition.</p> <p data-bbox="470 977 1356 1209">During Structural Test #3L, all control systems basically performed satisfactorily. The one abort that occurred was caused by noise spikes on the "B" bridge of the North load cell. In ramping to 100% of shear load, the sum of "A" and the sum of "B" signals disagreed by 800 pounds. These problems are being investigated.</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="277 254 521 345">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="456 349 743 445"><u>CENTAUR STANDARD SHROUD (CSS) TESTS</u> (Y004239)</p> <p data-bbox="456 473 695 504"><u>STRUCTURAL TEST</u></p> <p data-bbox="946 473 1284 532">TCPO - J. C. HUMPHREY RSD - L. C. GENTILE</p> <p data-bbox="773 552 935 584"><u>DISCUSSION</u></p> <p data-bbox="456 608 618 640"><u>OPERATIONS</u></p> <p data-bbox="456 671 1344 763">All work this month was directed to the preparation for, and conducting of, structural test runs. Significant events of the month are noted below:</p> <p data-bbox="456 799 1360 830">May 2: Structural Test #4L successfully accomplished.</p> <p data-bbox="448 858 1373 950">May 3-10: Preparation for Test #2L-1: Moved shear strap, relocated deflectometer and activated a new set of stain gages.</p> <p data-bbox="448 986 1308 1045">May 11: Structural tests #2L-1 &amp; 2L-1A successfully accomplished.</p> <p data-bbox="448 1081 1065 1113">May 12-17: Preparations for Test #1L-1.</p> <p data-bbox="448 1149 1308 1208">May 18-19: Structural tests #1L-1 &amp; 1L-2 &amp; shroud leak test successfully accomplished.</p> <p data-bbox="448 1244 1065 1276">May 21-22: Preparations for Test #2L-2.</p> <p data-bbox="448 1312 1334 1371">May 23: Structural test #2L-2 (vent fin test) successfully accomplished.</p> <p data-bbox="716 1375 1058 1407">(Continued on Page 21)</p>

NARRATIVES ON ADJOINING PAGE

PROJECT SITE TASK

STATUS	SCHEDULE
--------	----------

CHANGES: (schedule changes since last report)

CENTAUR STANDARD SHROUD TESTS B-3 Y0042

<p>STRUCTURAL TESTS SCHEDULED FOR . . . . .</p> <p>TEST 1L3 SCHEDULED FOR . . . . .</p> <p>TESTS 7L-1 &amp; 7L-2 SCHEDULED FOR . . . . .</p> <p>TESTS 5L-1, 5L-2, 5L-3, &amp; 5L-4 SCHEDULED FOR . . . . .</p> <p>ENGINEERING EVALUATION TESTS . . . . .</p>	<p>Apr - June 1973.</p> <p>June 4, 1973.</p> <p>Week of June 11, 1973.</p> <p>Week of June 26, 1973.</p> <p>Feb 15 - June 30, 1973.</p>
<p><u>ITEMS COMPLETED</u></p> <p>Structural Test #4L completed . . . . .</p> <p>Structural Test #1L-1 &amp; #1L-2 completed . . . . .</p> <p>Shroud Leak Rate Test completed . . . . .</p> <p>Structural Test #2L-2, Vent Fin Test, completed . . . . .</p> <p>Operations preparations completed for special forward seal test #1L-3 . . . . .</p> <p>Operations preparations completed for Cryogenic Structural Test #7L-1 &amp; 7L-2 . . . . .</p> <p>Two new tests added to program.</p> <p>Test #1L-3 instrumentation flowsheets and formats completed.</p>	<p>May 2, 1973.</p> <p>May 18 - 19, 1973.</p> <p>May 18 - 19, 1973.</p> <p>May 23, 1973.</p> <p>May 24 - 31, 1973.</p> <p>May 24 - 31, 1973.</p>
<p><u>ITEMS IN PROGRESS</u></p> <p>Work is progressing for Test Series 7 and 5.</p> <p>Control changes being made for 1L-3 structural test.</p>	

CHANGES: Run Schedules Added.

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="240 274 487 373">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="435 373 863 407"><u>STRUCTURAL TEST</u> (Continued)</p> <p data-bbox="435 439 1214 538">May 24-31: Preparation for special forward seal test #1L-3 and cryogenic structural test #7L-1 and #7L-2.</p> <p data-bbox="435 572 1360 1055">The results of Test Nos. 3L, 4L, and 2L-1 and 2L-1A all verified that the CSS test hardware deflects approximately 50% greater than anticipated under shear load. This test result necessitated investigation of loads on the Centaur tanks, available motion of the vent fin disconnect, available clearance between the CSS and payload, design of the forward seal and design of the FBR struts. As a result of the investigations, the FBR struts were installed for Test #1L-1. The objective was to determine a combined stiffness factor for the shroud, FBR struts and Centaur tank. The information was needed for the redesign of the FBR strut spring mechanism and caused an additional special test to be added to the test program. The FBR struts were removed after Test #1L-1 and Test #1L-2 was run.</p> <p data-bbox="435 1089 1344 1347">During Run #1L-2 the shroud was to be pressurized to approximately 3 psig to test the forward seal and its retention device. The seal "popped" off the retaining ring at about 2 psig. None of the seal equipment was damaged. The fact that the seal "popped" at a lower pressure than expected is of concern and another special test #1L-3 has been scheduled to further define the problem area.</p> <p data-bbox="435 1381 1295 1640">Between Test #1L-1 and 1L-2 on May 18, a CSS leak test was performed to determine if the shroud tank section had additional leakage from that observed on April 6, 1973 before the structural tests began. Additional leaks could be caused because of flexing the shroud during the structural tests from April 6 to May 18. However, there was no significant change in shroud leakage.</p> <p data-bbox="435 1673 987 1707">The current schedule is as follows:</p> <p data-bbox="435 1741 831 1775">Test 1L-3: June 4</p> <p data-bbox="435 1805 1263 1864">Test 7L-1 &amp; 7L-2: Tentatively scheduled for week of June 11.</p> <p data-bbox="516 1898 857 1932">(Continued on Page 23)</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="316 268 560 367">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="503 367 933 407"><u>STRUCTURAL TEST</u> (Continued)</p> <p data-bbox="503 427 1323 497">Test 5L-1, 5L-2, 5L-3, 5L-4: Tentatively scheduled for week of June 26.</p> <p data-bbox="503 526 1356 665">Test 5L-3 and 5L-4 are new tests added to the program as a result of the FBR redesign. Shroud removal from B-3 will start immediately after the 5L series of structural tests are completed.</p> <p data-bbox="503 685 747 725"><u>INSTRUMENTATION</u></p> <p data-bbox="503 755 1396 884">During the month of May instrumentation and data support was provided for the test runs. There were no major problems. Noise levels on the data are very low. Last minute changes have been incorporated without errors.</p> <p data-bbox="503 914 1388 1043">Flowsheets and formats are ready for special test #1L-3. Data coordination and pattern tape generation has been accomplished on an emergency basis, by telephone, with Cleveland.</p> <p data-bbox="503 1073 1364 1113">Work has also been progressing on Test Series 7 and 5.</p> <p data-bbox="503 1143 641 1182"><u>CONTROLS</u></p> <p data-bbox="503 1202 1339 1331">The 1L, 2L and 4L series structural tests have been performed successfully. Changes are now being made for the final 1L-3 structural test scheduled for the first week of June.</p> <p data-bbox="503 1361 1388 1560">The 7L cryogenic structural test series will involve an extensive sequence and abort program. The 7L test includes the firing of pyros, movie cameras, tank protection system, and structural loading. Information is now being obtained from Lewis-Cleveland regarding this run.</p> <p data-bbox="503 1590 1396 1689">The follow-up 5L test after 7L will be similar to the present tests and will not involve any extensive control system changes.</p>

SECTION II  
 PLUM BROOK ROCKET SYSTEMS DIVISION  
 TEST OPERATIONS REPORT  
 FOR THE MONTH OF  
 JUNE 1973

<b>SITE</b>	<b>SITE NAME RESEARCH INSTALLATION &amp; (TASK NO.) - PROJECT ENGINEERS</b>
-------------	---

<b>B-3</b>	<p><b>ROCKET DYNAMICS AND CONTROL FACILITY</b></p> <p style="margin-left: 40px;"><u>CENTAUR STANDARD SHROUD (CSS) TESTS (Y004239)</u></p> <p style="margin-left: 40px;"><u>STRUCTURAL TEST</u></p> <p style="text-align: right; margin-right: 40px;">TCPO - J. C. HUMPHREY; RSD - L. C. GENTILE</p> <p style="text-align: center;"><u>DISCUSSION</u></p> <p style="margin-left: 40px;"><u>OPERATIONS</u></p> <p>All work this month was directed to the preparation for, and conducting of, structural test runs. Significant events of the month are noted below:</p> <p style="text-align: center;">(Continued on Page 17)</p>
------------	--

NARRATIVES ON ADJOINING PAGE

PROJECT	SITE	TASK
	STATUS	SCHEDULE

CHANGES: (schedule changes since last report)

AIR FORCE PROJECT (EXO-PEG TESTS)      B-2      YGP32

NEXT RUN SCHEDULED FOR . . . . .	August 1973
Aerospace Corporation working on instrumentation for Phase II testing.	

CHANGES: Run schedule changed from July to August.

CENTAUR STANDARD SHROUD TESTS      B-3      Y0Q42

SEAL TEST SCHEDULED FOR . . . . .	Jul 2, 1973.
ENGINEERING EVALUATION TESTS SCHEDULED FOR . . . . .	Apr 15 - Oct 15, 197
<u>ITEMS COMPLETED</u>	
Structural test #1L3 completed . . . . .	June 4, 1973.
Prepared for 7L series of tests . . . . .	June 5-13, 1973.
Completed Boiloff Test & 7L Series of tests . . . . .	June 14-15, 1973.
Modified aft seal plate. . . . .	June 16-22, 1973.
Installed new forward seal . . . . .	June 16-22, 1973.
Prepared for 5L & 6L test series . . . . .	June 16-22, 1973.
Completed 6L series and 5L-2 tests . . . . .	June 28, 1973.
Forward seal redesigned, fabricated & installed.	
<u>ITEMS IN PROGRESS</u>	
Preparing for July 2 test series.	
Control equipment being reviewed to determine necessary repairs.	

CHANGES: Engineering Evaluation Tests schedule.

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="289 278 527 379">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="462 379 889 413"><u>STRUCTURAL TEST</u> (Continued)</p> <p data-bbox="462 445 1286 510">June 4: Test 1L-3 (forward seal pressure test) completed. Seal 'popped off' at 2.1 psig.</p> <p data-bbox="462 542 1174 576">June 5-13: Preparations for test series 7L.</p> <p data-bbox="462 608 1349 828">June 14-15: Successfully completed the following tests:  #7L-1 - Launch transient loading  #7L-2 - Limit load on FBR system  #7L-3 - FMR separation  #7L-4 - Payload Branch Spring Rate without FBRs.  - Boiloff Test</p> <p data-bbox="462 838 1286 929">June 16-22: Modified aft seal plate. Installed new forward seal. Preparations for 5L &amp; 6L test series.</p> <p data-bbox="462 961 1349 1191">June 28: Successfully completed the following tests:  #6L-1 - Limit loads on FBR and ISA Pressure and load test on forward seal.  #6L-2 - FBR Separation  #6L-3 - FSR Release  #5L-2 - Limit Tension Load.</p> <p data-bbox="462 1223 1401 1387">The forward seal "popped off" the CSS retainer during Test 1L-3 on June 4. The seal is required to withstand 3.0 psig and it failed at 2.1 psig. This second failure (first failure was on May 18 during test 1L-2) necessitated a redesign of a portion of the forward seal by GDC.</p> <p data-bbox="462 1419 1369 1550">The boiloff test results on June 14 were nearly identical to those obtained earlier this year. This indicated that the insulation had not degraded due to handling and being exposed to atmospheric conditions for long time periods.</p> <p data-bbox="462 1582 1385 1907">It was decided to structurally modify the CSS aft seal plate to enable it to better withstand the 3 psig pressure it would be subjected to during the forward seal tests. This modification was made by LMSC personnel. During this same time period GDC personnel installed the redesigned forward seal. The larger retaining bead on the seal caused clearance problems on other CSS components. The FBR retract springs had to be relocated and structural gussets on the CSS forward seal plate had to be ground out to provide adequate clearance.</p> <p data-bbox="532 1917 873 1951">(Continued on Page 19)</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="302 258 548 348">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="477 354 906 383"><u>STRUCTURAL TEST (Continued)</u></p> <p data-bbox="477 421 1321 485">The redesigned seal withstood a 3 psig pressure check on June 28 and the test will be repeated on July 2.</p> <p data-bbox="477 522 1365 616">The July 2 series of tests will complete this portion of the B-3 test program. Shroud removal activities will start on July 5, and should be completed by July 20.</p> <p data-bbox="477 653 716 681"><u>INSTRUMENTATION</u></p> <p data-bbox="477 717 1349 782">During this month the instrument section prepared for and supported the following cryogenic structural tests:</p> <p data-bbox="634 798 1192 862"> 7L-1, 2, 3            6-14-73 - 6-15-73  6L-1, 2, 3, 5L-2    6-28-73 </p> <p data-bbox="477 878 1349 943">On Test 7L approximately 400 channels of digital and 65 channels of analog information were recorded.</p> <p data-bbox="477 979 1349 1044">On Test 6L and 5L approximately 200 channels of digital and 57 channels of analog information were recorded.</p> <p data-bbox="477 1080 1365 1145">All tests were covered by the real time data display and plotting system at B-Control.</p> <p data-bbox="477 1181 1414 1276">At present, instrumentation is planning the orderly removal of instrumentation from the test hardware prior to its shipment to SPF for the Heated Jettison Tests.</p> <p data-bbox="477 1312 602 1340"><u>CONTROLS</u></p> <p data-bbox="477 1376 1414 1493">The current structural test series in B-3 has been successfully completed. A review of all equipment used is being made to determine what repairs are necessary, and steps to facilitate the repairs will be taken.</p> <p data-bbox="477 1530 1382 1655">All structural test equipment will be inventoried, identified and stored. Equipment will be built up as far as possible to existing Engineering Evaluation Test configuration requirements.</p> <p data-bbox="477 1691 1325 1786">Design, purchase and testing of additional Engineering Evaluation Test items will be started within the next month.</p>

NARRATIVES ON ADJOINING PAGE

PROJECT	SITE	TAS
	STATUS	SCHEDULE

CHANGES: (schedule changes since last report)

AIR FORCE PROJECT (EXO-PEG TESTS)                      B-2 (NARRATIVE ON PAGE 5)                      YGP

<p>NEXT RUN SCHEDULED FOR . . . . .</p> <p>Aerospace Corporation procuring and modifying instrumentation for Phase II.</p> <p><u>Facility</u></p> <p>Prepared PR and specs for pump shaft inspection.</p>	<p>January 1974.</p>
---	----------------------

CHANGES: Run Schedule

CENTAUR STANDARD SHROUD TESTS                      B-3                      YOI

<p>ENGINEERING EVALUATION TESTS SCHEDULED FOR . . . . .</p> <p><u>ITEMS COMPLETED</u></p> <p>Structural test program completed . . . . .</p> <p>CSS &amp; related equipment was removed &amp; sent to SPF . . . . .</p> <p>Centaur removed and stored in shipping pallet in Bldg. No. 5131 . . . . .</p> <p>Cleaned up test site and inventoried equipment.</p> <p>Meetings held to review requirements for EET . . . . .</p> <p>PR initiated for EET control items.</p> <p>Site personnel reassigned to HTF and K-Site</p> <p><u>ITEMS IN PROGRESS</u></p> <p>Repairing RT-20 analog computer power supply.</p> <p>Repairing digital run clock.</p> <p>Repairing vent system transducer power supply.</p>	<p>Apr 15 thru Oct 1!</p> <p>July 2, 1973.</p> <p>July 3 to 16, 1973.</p> <p>July 13, 1973.</p> <p>July 31, 1973.</p>
--	---

CHANGES: None

SITE SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS

B-3 ROCKET DYNAMICS  
AND CONTROL  
FACILITY

CENTAUR STANDARD  
SHROUD (CSS) TESTS  
(Y0Q4239)

STRUCTURAL TEST

TCPO - J. C. HUMPHREY;  
RSD - L. C. GENTILE

DISCUSSION

OPERATIONS

The CSS Structural Test program was completed on July 2. The CSS and related Centaur equipment was removed from the test stand and sent to Space Power Facility for the heated jettison test program. The Centaur tank was put in the shipping pallet and is in storage in Building No. 5131. Significant events of the month are noted below:

July 2: Successfully completed the following tests:  
#5L-1 - Pressure and load test on forward seal at ambient conditions,  
#5L-3 - Forward seal release test at ambient conditions.

July 3-7: Removed deflectometers, counterbalance beam, forward load application fixture and south door beams.

July 9: Removed CSS nose cone, shroud, payload cylinder, and Centaur load cylinder.

July 10-11: Removed truss adapter and CSS tank cylinder.

July 12-13: Removed Centaur radiation shield stub adapter, fill lines, and CSS boattail skirt.

July 13: Removed Centaur from B-3 and stored in shipping pallet.

July 16: Removed Centaur ISA and CSS boattail. De-erection complete.

The last half of the month was spent in cleaning up and inventorying equipment. Site personnel were reassigned to the Hypersonic Tunnel Facility to aid in the heater rebuild

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="305 304 548 405">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="483 405 865 469"><u>CENTAUR STANDARD SHROUD TESTS</u> (Continued)</p> <p data-bbox="483 499 1349 600">operation and to K-Site. A minimum crew will be maintained at B-3 to cover preliminary work for the CSS Engineering Evaluation Tests.</p> <p data-bbox="483 631 1349 762">A meeting was held with TCPO on July 31 to review requirements for the CSS Engineering Evaluation Tests. These tests will be conducted in B-3 when the heated jettison tests are completed at SPF.</p> <p data-bbox="483 792 727 828"><u>INSTRUMENTATION</u></p> <p data-bbox="483 858 1349 923">The final Cryo-Structural Tests were performed on July 1 and July 2.</p> <p data-bbox="483 953 1382 1054">Between July 3 and July 16 instruments supported the CSS and associated parts disassembly. This included the following:</p> <ol data-bbox="492 1084 1398 1437" style="list-style-type: none"> <li data-bbox="492 1084 1300 1145">(1) Removal of all thermocouples, pressure and RTS instrumentation from hardware.</li> <li data-bbox="492 1175 1398 1306">(2) Removal of all internal and external cables from test hardware. In some cases cables were completely removed, in others, the cables were coiled back in Titan Skirt area.</li> <li data-bbox="492 1336 1365 1437">(3) Depending upon future use requirements, all strain gage instrumentation was removed, cut back or tied down.</li> </ol> <p data-bbox="483 1477 1317 1507">For the balance of the month the following was done:</p> <ol data-bbox="492 1538 1430 1860" style="list-style-type: none"> <li data-bbox="492 1538 1382 1598">(1) Removal of all deflectometers to calibration laboratory.</li> <li data-bbox="492 1639 1349 1699">(2) Pull back and tie down all facility deflectometer cables.</li> <li data-bbox="492 1729 1382 1790">(3) Documentation and repair of about 80% of instrument cables.</li> <li data-bbox="492 1820 1430 1860">(4) Removal of about 50% of facility pressure transducers.</li> </ol> <p data-bbox="651 1901 992 1931">(Continued on Page 11)</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p>ROCKET DYNAMICS AND CONTROL FACILITY</p> <p><u>CENTAUR STANDARD SHROUD TESTS</u> (Continued)</p> <p><u>CONTROLS</u></p> <p>Purchase requests have been initiated for the long lead time hardware for the engineering evaluation test. Current structural test hardware has been removed and stored to the extent required to facilitate removal of the CSS.</p> <p>Repair work is in progress on the following control room equipment:</p> <ol style="list-style-type: none"><li>(1) RT-20 analog computer power supply,</li><li>(2) Test conductor's digital run clock, and</li><li>(3) Centaur vent system transducer power supply.</li></ol>

SECTION II  
 PLUM BROOK ROCKET SYSTEMS DIVISION  
 TEST OPERATIONS REPORT  
 FOR THE MONTH OF  
 AUGUST 1973

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
------	--

B-3

ROCKET DYNAMICS  
 AND CONTROL  
 FACILITY

CENTAUR STANDARD  
 SHROUD (CSS) TESTS  
 (Y004239)

ENGINEERING EVALUATION TESTS

TCPO - J. C. HUMPHREY;  
 RSD - L. C. GENTILE

DISCUSSION

OPERATIONS

Two meetings have been held with TCPO to discuss the CSS Engineering Evaluation Test Program. A minimum test plan has been proposed. Initially two dynamic bending mode tests would be made; one with, and one without, the FBRs installed. Two static structural tests would follow. The first would have cryogenics in the Centaur and the second would be made at ambient conditions.

(Continued on Page 7)

NARRATIVES ON ADJOINING PAGE

PROJECT	SITE	T
	STATUS	SCHEDULE

CHANGES: (schedule changes since last report)

AIR FORCE PROJECT (EXO-PEG TESTS)                      B-2 (NARRATIVE ON PAGE 5)                      1

NEXT RUN SCHEDULED FOR . . . . .	January 1974.
Aerospace Corporation procuring and modifying instrumentation for Phase II.	
<u>Facility</u>	
Held site inspection for pump shaft inspection work.	

CHANGES: None.

CENTAUR STANDARD SHROUD TESTS                      B-3                      1

ENGINEERING EVALUATION TESTS SCHEDULED FOR . . . . .	Apr thru May 31,
<u>ITEMS COMPLETED</u>	
Two meetings held with TCPO on test program. Preliminary tasks have been defined. Record copies of flow sheets and digital formats assigned and filed. Removed all pressure transducers and sent to Cal Lab. Work order written for load cell calibration. Initiated tasks to update all instrumentation blue-prints.	
<u>ITEMS IN PROGRESS</u>	
Instrument cables being documented and repaired. Initiated design on test rig for deflectometers. Design and procurement of major contract items progressing . . . . .	
	90% complete.

CHANGES: Schedule Change.

SITE SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS

B-3 ROCKET DYNAMICS  
AND CONTROL  
FACILITY

ENGINEERING EVALUATION TESTS (Continued)

Tentative test schedules have been prepared. To meet schedule dates, test requirements should be relatively firm by the 15 of October 1973. This will allow enough time to order or fabricate test equipment and purchase any additional instrumentation if required.

A number of tasks preliminary to the EET have been defined and are being accomplished when manpower is available. They include:

- (1) Raising the Titan Skirt and drilling additional mounting holes in the lower distribution chamber.
- (2) Cleaning and oiling the Centaur Tank Section.
- (3) Removing transducers, etc., for recalibration.
- (4) Removal and repair of facility hardware where required.

INSTRUMENTATION

The following tasks were completed during August:

- (1) All record copies of flow sheets and digital formats have been assembled and filed.
- (2) All facility pressure transducers have been removed and sent to the calibration laboratory.
- (3) Work orders have been written and all load cells are presently being shipped to Lewis-Cleveland for calibration.
- (4) The task of updating all facility instrumentation blueprints has been initiated.
- (5) Work on the documentation and repair of instrument cables is continuing.
- (6) Per EET test requirements, work was initiated on the design of a test rig for deflectometers.

(Continued on Page 9)

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	ROCKET DYNAMICS AND CONTROL FACILITY  <u>CONTROLS</u>  As a result of a test review committee meeting, several EET tests have been eliminated or modified. Design and procurement of all major control items needed as of the present test configuration is 90% complete. The build up and testing of any new equipment should start within a month.

NARRATIVES ON ADJOINING PAGE

PROJECT	SITE	TASK
STATUS		SCHEDULE

CHANGES: (schedule changes since last report)

AIR FORCE PROJECT (EXO-PEG TESTS)      B-2 (NARRATIVE ON PAGE 3)      YGP32

<p>NEXT RUN SCHEDULED FOR . . . . .</p> <p><u>Facility</u></p> <p>Processing purchase requests for water pump parts. Contract awarded to inspect and replace drive shaft coupling bolts for three pumps.</p>	<p>January 1974.</p>
--	----------------------

CHANGES: None.

CENTAUR STANDARD SHROUD TESTS      B-3      Y0Q42

<p>ENGINEERING EVALUATION TESTS SCHEDULED FOR . . . . .</p> <p><u>ITEMS COMPLETED</u></p> <p>Design of Twang Tests loading systems completed. Method of shroud shear loading was modified. All LVDTs were delivered. O-Rings for the hydraulic failsafe were delivered.</p> <p><u>ITEMS IN PROGRESS</u></p> <p>Planning sessions on EETs. Proceeding with procurement of hardware. Working on request to have an absolute reference system to check shroud alignment between tests. Refurbishing the ladder instrument cabling. Updating instrumentation blueprints. Proceeding on tests to check deflectometers. Calibrating load cells and pressure transducers.</p>	<p>Apr thru May 31, 1974</p>
--	------------------------------

CHANGES: None

SITE SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS

B-3 ROCKET DYNAMICS  
AND CONTROL  
FACILITY

CENTAUR STANDARD  
SHROUD (CSS) TESTS  
(Y004239)

ENGINEERING EVALUATION TESTS TCPO - J. G. MCARDLE;  
RSD - L. C. GENTILE

SUMMARY

Planning sessions for the Engineering Evaluation Tests are continuing. Hardware is being bought as test requirements are firmed up. No problem areas have been uncovered at this time.

DISCUSSION

OPERATIONS

The weekly meetings with TCPO are continuing. The basic test plan as outlined in the previous report appears to be relatively firm. A number of items have been discussed in detail and clarified. Some of the major items are:

- (1) A loading system for the twang tests has been designed. Pyrotechnic cable cutters will be used to release the shroud after it has been pulled over and parts are being ordered.
- (2) The shroud shear loading has been modified to permit required deflections without a pre-load. Longer stroke cylinders will be used and attached to the shroud, through a cable system. The bell crank was eliminated.
- (3) An absolute reference system has been requested to check shroud alignment between tests. If feasible, deflectometers will be used to obtain the measurements.

There has been little activity at the site over the past month.

The support contract with Lockheed to cover the EET program was reviewed.

(Continued on Page 7)

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="240 250 483 345">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="435 349 716 417"><u>CENTAUR STANDARD SHROUD (Continued)</u></p> <p data-bbox="435 449 672 479"><u>INSTRUMENTATION</u></p> <p data-bbox="435 512 1273 578">Work involving the refurbishment of ladder instrument cabling is continuing.</p> <p data-bbox="435 610 1143 640">Facility blueprint update work is continuing.</p> <p data-bbox="435 673 1240 739">A test involving the repeatability of deflectometer measurements was initiated.</p> <p data-bbox="435 771 1305 836">Work on the calibration of both load cells and pressure transducers is continuing.</p> <p data-bbox="435 868 561 898"><u>CONTROLS</u></p> <p data-bbox="435 930 1305 1061">Procurement of items for the EET tests is 95% complete. All LVDTs, including those for the 20 inch stroke cylinders, have been delivered. The O-rings for the hydraulic failsafes have also been received.</p>



NARRATIVES ON ADJOINING PAGE

PROJECT	SITE	TASK I
STATUS		SCHEDULE

CHANGES: (schedule changes since last report)

CENTAUR STANDARD SHROUD TESTS	B-3	Y00423
-------------------------------	-----	--------

ENGINEERING EVALUATION TESTS SCHEDULED FOR . . . . .	Apr thru May 31, 1974
<u>ITEMS COMPLETED</u>	
<p>Titan-Centaur Project Office weekly meeting.            Reviewed "Test Requirements Document" report.            TRD instrumentation section was completed.            Cable cutting devices ordered.            Shroud alignment deflectometers tests completed.            Painted test fixtures.            Modified Centaur stand by pressurization system.</p>	
<u>ITEMS IN PROGRESS</u>	
<p>Assembling deflectometers frequency reference check wiring.            Calibrating pressure transducers and load cells.            Assembling 20" hydraulic actuators.</p>	

CHANGES: None.

SITE SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS

B-3 ROCKET DYNAMICS  
AND CONTROL  
FACILITY

ENGINEERING EVALUATION TESTS (Continued)

A firm order has been placed for the cable cutting devices, required for the Twang Tests. In general, most equipment for the EET Program is on order or at Plum Brook.

The deflectometer frequency response check out rig is being assembled.

The test to determine the feasibility of using deflectometers to check shroud alignment between tests has been completed. The method appears to be satisfactory.

Some of the test fixtures required for the EET have been repainted and a protective coating has been applied over the flanges. The Centaur standby pressurization system has been modified and reworked.

INSTRUMENTATION

Work continued on the calibration of pressure transducers and load cells.

The deflectometer stability tests were completed at B-3 Test Stand.

CONTROLS

The 20-inch hydraulic actuators required for the EET Tests are currently being assembled. All major control hardware has been received. Testing of the completed hydraulic actuator will be done at "D" Site. Proof testing of all structural hardware will then be done in B-3.

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="261 280 505 373">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="435 379 724 473"><u>CENTAUR STANDARD SHROUD (CSS) TESTS</u> (Y004239)</p> <p data-bbox="435 504 894 538"><u>ENGINEERING EVALUATIONS TESTS</u></p> <p data-bbox="938 473 1276 538">TCPO - L. G. MCARDLE; RSD - L. C. GENTILE</p> <p data-bbox="768 578 927 612"><u>DISCUSSION</u></p> <p data-bbox="435 644 594 677"><u>OPERATIONS</u></p> <p data-bbox="435 707 1292 771">Weekly meetings with Titan Centaur Project Office were continued.</p> <p data-bbox="435 807 1276 962">The instrumentation section of the "Test Requirements Document" was reviewed. A final instrumentation list will be issued after firm deflectometer requirements are established and deflectometer frequency response characteristics have been determined.</p> <p data-bbox="435 997 1227 1061">Accomplishment responsibility for various items on the test scheduled was also reviewed.</p> <p data-bbox="435 1097 1227 1160">There has been minimum activity at the site and on existing work orders.</p> <p data-bbox="500 1276 829 1310">(Continued on Page 7)</p>

NARRATIVES ON ADJOINING PAGE

PROJECT	SITE	TASK
STATUS		SCHEDULE

CHANGES: (schedule changes since last report)

CENTAUR STANDARD SHROUD TESTS	B-3	Y0042:
ENGINEERING EVALUATION TESTS SCHEDULED FOR . . . . .		Apr thru May 31, 1974
<u>ITEMS COMPLETED</u>		
Titan-Centaur Project Office weekly meetings. Reviewed Instr. Section of "Test Requirements Doc." Reviewed various items accomplishment responsibility. Calibrated load cells in the 20K# and 60K# range. Set up deflectometer frequency response rig.		
<u>ITEMS IN PROGRESS</u>		
Deflectometer and strain gage layout engineering work. Assembling 20" hydraulic actuators . . . . .		60% complete.

CHANGES: None

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="277 274 516 373">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="451 373 1079 407"><u>ENGINEERING EVALUATION TESTS (Continued)</u></p> <p data-bbox="451 439 690 473"><u>INSTRUMENTATION</u></p> <p data-bbox="451 502 1258 566">All load cells in the 20K# and 60K# range have been calibrated and returned from LeRC-Cleveland.</p> <p data-bbox="451 598 1291 662">Engineering work with TCPO was begun on deflectometer and strain gage layout for EET.</p> <p data-bbox="451 693 1291 757">The deflectometer frequency response rig has been set up at H-Building. Tests are to begin shortly.</p> <p data-bbox="451 789 576 823"><u>CONTROLS</u></p> <p data-bbox="451 854 1274 1009">The 20 inch hydraulic actuators required for the EET Tests are approximately 60% assembled in the valve shop. Testing of the completed hydraulic actuators will be accomplished at D-Site. Proof tests on all new structural hardware will then be done in B-3.</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p>ROCKET DYNAMICS AND CONTROL FACILITY</p> <p><u>CENTAUR STANDARD SHROUD (CSS) TESTS</u> (Y004239)</p> <p><u>ENGINEERING EVALUATION TESTS</u>      TCPO - R. W. HEATH; RSD - L. C. GENTILE</p> <p style="text-align: center;"><u>DISCUSSION</u></p> <p><u>OPERATIONS</u></p> <p>Because of the absence of many personnel during the holiday season the regular weekly meetings with the Titan-Centaur Project Office were not held. There was also minimum activity at the site and on existing work orders.</p> <p>Tests were run to determine the affect of five feet of cable on the frequency response of a three inch deflectometer with a stroke of + 1/4 inch. With two intermediate-point restraints, frequency response and zero shift were within two percent of that of the deflectometer alone. Further testing will be done on the specific deflectometers that will be used for the "Twang" tests on the Centaur Shroud. Accelerometers are also being calibrated for use in the "Twang" tests.</p>

SITE	SITE NAME- RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p>ROCKET DYNAMICS AND CONTRDL FACILITY</p> <p><u>CENTAUR STANDARD SHROUD (CSS) TESTS</u> (Y0Q4239)</p> <p><u>ENGINEERING EVALUATION TESTS</u>                      TCPO - R. W. HEATH; RSD - L. C. GENTILE</p> <p style="text-align: center;"><u>DISCUSSION</u></p> <p><u>OPERATIONS</u></p> <p>Installation of the hard points, required for support of the hydraulic shear load cylinders, has been completed. Proof tests of the system are now in progress.</p> <p>Four meetings were held with the TCPD project group to review the "Test Requirements Document". Detailed test load levels were defined and instrumentation, control and visual display requirements were reviewed.</p> <p>Additional tests were conducted on the "Twang Test" deflectometers to determine the effect of extending string length.</p> <p>Tests have been started to qualify the new hardware cylinders purchased for the engineering evaluation test series.</p> <p style="text-align: center;">(Continued on Page 5)</p>



SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p>ROCKET DYNAMICS AND CONTROL FACILITY (Continued)</p> <p><u>ENGINEERING EVALUATION TESTS (Continued)</u></p> <p><u>INSTRUMENTATION</u></p> <p>Engineering work with TCPO on the T.R.D. for the Engineering Evaluation Tests is in progress. A final version of the T.R.D. is expected in February.</p> <p>At the request of TCPO a Houston deflectometer test was performed. The requirement was generated as a result of the SPF testing. The test proved that a three inch deflectometer, set to one-half inch, with a restricted five foot cable extension, would operate properly to ten hertz.</p> <p>The calibration of all accelerometers for the E.E. "Twang Test" has been successfully completed.</p> <p>All required pressure transducers for E.E. tests have been delivered to B-3 Test Stand.</p> <p>Frequency response tests on Houston deflectometers without extension cables, have been completed. Deflectometers, in the range between three and eighteen inches, were tested. All deflectometers tested operated properly below four hertz.</p> <p>Work on the B-3 liquid level system is ninety percent complete.</p> <p><u>CONTROLS</u></p> <p>The "Twang Test" hydraulic load actuator has been installed and the facility hard points are being proof tested. The shear and payload hydraulic loading actuators are currently being checked out at D-Site. The new shear loading hardware and hard point will be proof tested about mid-month. The payload hydraulic loading actuator and its associated hard point will also be proof tested at this time.</p> <p>The proposal for modification of the Centaur Tank Protection error monitor for the CSS dynamic response test is complete. This proposal will be presented to TCPO on February 5 for their concurrence. Abort and alarm requirements will also be finalized on this date. Sequencing, control, and abort electrical interfacing is 90% complete.</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p>ROCKET DYNAMICS AND CONTROL FACILITY</p> <p><u>CENTAUR STANDARD SHROUD (CSS) TESTS</u></p> <p><u>ENGINEERING EVALUATION TESTS</u>      TCPO - R. W. HEATH; RSD - L. C. GENTILE</p> <p style="text-align: center;"><u>DISCUSSION</u></p> <p><u>OPERATIONS</u></p> <p>The new hydraulic cylinders have been tested and qualified for use. Proof testing of the recently installed pull points has been completed.</p> <p>The Titan skirt was releveled on the lower distribution cylinder. Stack up of the Centaur components has started. The interstage adapter is in the process of being installed.</p> <p>Site work on instrumentation, purge lines, etc., is in progress.</p> <p>The "Test Requirements Document" has been distributed.</p> <p style="text-align: center;">(Continued on Page 5)</p>

NARRATIVES ON ADJOINING PAGE

PROJECT	SITE	TASK NO.
STATUS		SCHEDULE

CHANGES: (schedule changes since last report)

CENTAUR STANDARD SHROUD TESTS                      B-3                      Y004239

ENGINEERING EVALUATION TESTS SCHEDULED FOR . . . . .	Apr thru May 31, 1974.
<p><u>ITEMS COMPLETED</u></p>	
<p>Hydraulic cylinders tested and qualifed for use.  Titan skirt releveled on lower distribution cylinder.  Test Reqmts Document distributed.  Calibration work for accelerometers for EET completed.  Wire run and connectors associated with test hdwe    strain gage instrumentation engineering layout    work completed.  Extended length deflectometer test rig complete.  20" hydraulic loading actuators installed &amp; checked.  Proof tests completed.</p>	
<p><u>ITEMS IN PROGRESS</u></p>	
<p>Stack up of Centaur components has started.  Interstage adapter being installed.  Work on instrumentation, purge lines in progress.  Strain gage and Centaur instrumentation cable work    in progress.  Installation of facility transducers in progress.  Strain gage instrumentation of test hardware in    progress.  System check of axial hydraulic loading actuators . . . early March.</p>	

CHANGES: None

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="297 380 540 485">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="472 491 1110 527"><u>ENGINEERING EVALUATION TESTS (Continued)</u></p> <p data-bbox="472 569 714 604"><u>INSTRUMENTATION</u></p> <p data-bbox="472 646 1369 716">The calibration work for accelerometers for EET has been completed.</p> <p data-bbox="472 751 1336 814">Cable work for strain gage and Centaur instrumentation at B-3 Test Stand is in progress.</p> <p data-bbox="472 848 1352 911">Work on installation of facility transducers is in progress at B-3 Test Stand.</p> <p data-bbox="472 945 1385 1037">Engineering layout work for wire runs and connectors associated with test hardware strain gage instrumentation has been completed.</p> <p data-bbox="472 1071 1352 1134">Work on strain gage instrumentation of test hardware at Space Power Facility is in progress.</p> <p data-bbox="472 1167 1417 1260">The extended length deflectometer test rig is now complete. Tests on deflectometers with extension cables are to begin shortly.</p> <p data-bbox="472 1293 600 1329"><u>CONTROLS</u></p> <p data-bbox="472 1362 1352 1547">The new 20 inch hydraulic loading actuators have been installed and checked out in B-3. The proof tests required for the Twang Test, Shear, and Payload have been successfully completed. The axial hydraulic loading actuators will be reassembled with loading hardware and a system check will be made in early March.</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p>ROCKET DYNAMICS AND CONTROL FACILITY</p> <p><u>CENTAUR STANDARD SHROUD (CSS) TESTS</u></p> <p><u>ENGINEERING EVALUATION TESTS</u> - TCPO - R. W. HEATH; (YGP3211) RSD - L. C. GENTILE</p> <p>SCHEDULE - APRIL-MAY 1974</p> <p>The stack up for the Centaur Standard Shroud "Twang Tests" has been completed.</p> <p>All major components are in place. Cameras, instrumentation, etc., are being installed. Controls checks are in progress.</p> <p>The first test is scheduled for the first week in April.</p> <p>This initial series of tests will provide dynamic data, to verify the CSS Dynamic Model at loads above 25% limit. Tests will be conducted with and without the forward bearing reaction struts installed.</p> <p>The cryogenic structural test is scheduled for early May with the non-cryogenic structural test to follow shortly thereafter.</p> <p><u>INSTRUMENTATION</u></p> <ol style="list-style-type: none"> <li>(1) Work involving the dynamic testing of deflectometers for EET has been completed.</li> <li>(2) All accelerometers have been physically mounted on test hardware for EE twang test.</li> <li>(3) All cable work associated with FBR strain gages has been completed.</li> <li>(4) All deflectometers have been mounted and electrically checked out for EE twang test.</li> <li>(5) Other instrumentation including pressures, load cells, thermocouples and platinum temperature sensors have been installed and checked out for EE twang test.</li> <li>(6) Run boards have been patched in preparation for EE twang test.</li> </ol> <p><u>CONTROLS</u></p> <p>The changeover from HTF to B-3 was accomplished on March 30, 1974. Validation for the "Twang Tests" is scheduled for April 1, 1974. The tank pressure safety system has been modified and checked out for the "Twang Test". All hardpoints and related hardware have been proof tested for all remaining tests.</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p>ROCKET DYNAMICS AND CONTROL FACILITY</p> <p><u>CENTAUR STANDARD SHROUD (CSS) TESTS</u></p> <p><u>ENGINEERING EVALUATION TESTS</u> (YGP3211)      TCPO - R. W. HEATH; RSD - L. C. GENTILE</p> <p>SCHEDULE - APRIL-MAY 1974</p> <p>The "Twang Test" series was completed on April 8 and 9. The data appeared to correlate with the Centaur Standard Shroud Dynamic computer model.</p> <p>Stack-up for the "Structural" Test series has been essentially completed. The final test series is scheduled for the first two weeks of May.</p> <p><u>INSTRUMENTATION</u></p> <p>The Engineering Evaluation Twang Tests were successfully completed the week of April 8.</p> <p>Preparations were made for Engineering Evaluation Tests 7E and 3E. This included:</p> <ol style="list-style-type: none"> <li>(1) Installation and check out of <math>\approx</math> 40 deflectometers.</li> <li>(2) Final hook-up and check out of <math>\approx</math> 60 strain gages.</li> <li>(3) Pressure, temperature, load cell and liquid level set-up.</li> <li>(4) Patching of boards at B-2 test stand and B-Control Building.</li> <li>(5) End-to-end checks of all instrumentation channels.</li> </ol> <p><u>CONTROLS</u></p> <p>All support systems for the "Twang Tests" performed properly and were completed the second week of April.</p> <p>The systems at B-Control were again changed from HTF to the B-3 configuration and preparations are now underway for the structural tests. The tank pressure safety system which was modified for the "Twang Tests" has been returned to its normal configuration.</p>

SITE	SITE NAME RESEARCH INSTALLATION & (TASK NO.) - PROJECT ENGINEERS
B-3	<p data-bbox="310 304 630 364">ROCKET DYNAMICS AND CONTROL FACILITY</p> <p data-bbox="483 405 773 465"><u>CENTAUR STANDARD SHROUD (CSS) TESTS</u></p> <p data-bbox="483 499 1328 560"><u>ENGINEERING EVALUATION TESTS (YGP3211)</u> TCPO - R. W. HEATH; RSD - L. C. GENTILE</p> <p data-bbox="548 596 995 626">SCHEDULE - COMPLETE MAY 1974</p> <p data-bbox="483 661 1268 721">The "Engineering Evaluation Test" series has been completed.</p> <p data-bbox="483 762 1344 852">Cryogenic test 7E was conducted on May 10, after two preliminary checkout exercises at reduced loads. Test 3E was made on May 15.</p> <p data-bbox="483 893 1328 1054">All test objectives were obtained and the strength envelope of the shroud was defined. Since the shroud was basically undamaged following the tests, it was decided to remove it and associated Titan/Centaur components from the B-3 tower.</p> <p data-bbox="483 1090 1377 1141">Shroud components will be repackaged and stored in their original shipping containers at Plum Brook Station.</p> <p data-bbox="483 1181 1344 1241">The stub adapter and equipment module will be returned to Lewis-Cleveland for additional testing.</p> <p data-bbox="483 1282 1312 1332">The remaining hardware will be scrapped, recycled or stored at Plum Brook Station.</p> <p data-bbox="483 1372 935 1403"><u>INSTRUMENTATION AND CONTROLS</u></p> <p data-bbox="483 1443 1385 1564">Both the 7E and 3E structural tests were successfully completed. All control equipment performed satisfactory. All mechanical control equipment will be placed in storage. The electrical equipment will be left intact.</p>